

INSPECTION REPORT FOR MOTORABLE WORK

Name of PIUs :- <u>RWD WORKS DIVISION, NANGACHHAYA</u>	
Name of Block / Road :- <u>NARAYANPUR / SAHPUR REO ROAD TO GANGACHAK</u>	
A. For Road	
1. Damage Location / Chainage : <u>600-800, 1100-1300, 1450-1570, 1600-1700, 2100, 2200-2350</u>	
2. Damage Length : <u>823.5 m</u>	
3. Nature of Damage (length wise)	(i) Breach :- <u>18 m</u>
	(ii) Crust Damage :- <u>805.50 m</u>
	(iii) Only Flank Damage
whether traffic fully/Partialily obstructed - <u>Fully obstructed</u>	
4. Details of Restoration :	
(i) Material Being Used in Restoration : <u>Brick Bat</u>	
(ii) Equipment / Tools being Used in Restoration Works : <u>Front end Loader, Roller</u>	
(iii) Restored length	In open Area :- <u>823.5 m</u>
	In habitation Area :-
(iv) if Restoration work done in habitation Area give Reason :- <u>—</u>	
B. For Bridge (Size of Bridge / Culvert)	
1. Damage Location / Chainage : <u>—</u>	
2. No. of Span Damage :- <u>—</u>	
3 Length of Span <u>—</u>	
4 Nature of Damage (Pier / Abutment/Wing wall/Approach Road Damage) <u>—</u>	
5. Details of Restoration : <u>—</u>	
(i) Material Being Used in Restoration : <u>—</u>	
(ii) Equipment / Tools being Used in Restoration Works : <u>—</u>	
(iii) Restored length	In open Area :- <u>—</u>
	In habitation Area :- <u>—</u>
Overall Grade of Restoration Work (Satisfactory / Unsatisfactory) <u>Satisfactory.</u>	

Santosh ~ Pantou
14/11/24
J.E

ME
14/11/24
G.L

Prifun
14/11/24
Signature of Inspector
(Official Seal)
Executive Engineer
RWD Works Division
BANKA-1