

INSPECTION REPORT FOR MOTORABLE WORK

Name of PIUs :-	EE, Rural Works Division, Katihar
Name of Block/Road :-	Manihari / Tos to Simartala
A. For Road	
1. Damage Location/Chainage :-	Lat. 25.395357 Long: 87.585658
2. Damage Length :-	28M + 24M = 52M
3. Nature of Damage (Length Wise)	(i) Breach :- 28M + 24M = 52M (ii) Crust Damage :- — (iii) Only Flank Damage :- —
whether traffic fully/Partially obstructed :-	fully obstructed
4. Details of Restoration :-	
(i) Material Being Used in Restoration :-	Brick Gats
(ii) Equipment/Tools Being Used in Restoration Works :-	Tractor, Road roller, JCB etc
(iii) Restored Length	In open Area :- 28M + 24M = 52M In habitation Area :-
(iv) If Restoration work done in habitation Area give Reason :-	—
B. For Bridge (Size of Bridge/Culvert) NA	
(1) Damage Location/Chainage :-	
(2) No. of Span Damage :-	
(3) Length of Span :-	
(4) Nature of Damage (Pier/Abuttment/ Wing Wall/Approach Road Damage) :-	
(5) Details of Restoration :-	
(i) Material Being Used in Restoration :-	
(ii) Equipment/Tools Being Used in Restoration Works :-	
(iii) Restored Length :-	
Overall Grade of Restoration work (Satisfactory/Unsatisfactory) :- Satisfactory	

Signature
25/11/24

Signature
25/11/24
Signature of Inspector

(Official Seal)

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल कटिहार