

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, नरकटियागंज

पत्रांक- 651

दिनांक- 25.04.23

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, नरकटियागंज।

सेवा में,

नोडल पदाधिकारी,
"नई अनुरक्षण नीति 2018" (3054-MR)
ग्रामीण कार्य विभाग, बिहार पटना।

विषय :- शीर्ष MR(3054) "नई अनुरक्षण नीति 2018" योजनान्तर्गत पथ के निर्माण में
संवेदक के विपत्र भुगतान हेतु राशि की अधियाचना के सम्बन्ध में।

महाशय,

उपर्युक्त विषय के संबंध में सूचित करना है कि शीर्ष MR(3054) "नई अनुरक्षण नीति
2018" योजनान्तर्गत पथ:-

1. L028 Kehunia to Paroha (VR53)
2. Chitamanpur to Malda (VR60)
3. Dhumnagar - Matiyariya
4. L091-T03 To Bijwaniya (VR91)

का कार्य पूर्ण हो चुका है। इस कार्य के भुगतान हेतु आवंटन की अधियाचना विहित प्रपत्र में भर
कर की जाती है।

अतः अनुरोध है कि आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०:-यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल नरकटियागंज

Requisition Format for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy- 2018 (Initial Rectification and surface Renewal)

Name of Division :- Narkatiaganj

Name of Circle :- Bettiah

Sl. No.	Package No.	Name of Road	Project IS as per MIS	Administrative Sanction Letter No & Date.	Administrative Approval (AA)		Agreement Amount (in Lac)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks.
					Length (in km)	Amount of (in Lakh)	Initial Rectification with surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/WE/NA R/24/0004	L028 Kehunia to Paroha (VR53)	31808902183	<u>6115</u> <u>04.12.2023</u>	2.137	112.070	84.82497	19.41090	<u>16/24-25</u> <u>23.10.2024</u>	27.07.2025	-	2865	SDBC-25MM	5%	48.83086	48.83086	35.67148	Surface Complete
2	RM/WE/NA R/24/0004	Chitamanpur to Malda (VR60)	31808902198	<u>6115</u> <u>04.12.2023</u>	1.555	80.580	60.40063	18.41635	<u>16/24-25</u> <u>23.10.2024</u>	27.07.2025	-	2920	SDBC-25MM	5%	34.87539	34.87539	25.47686	Surface Complete
3	RM/WE/NA R/24/0004	Dhumnagar - Matiyariya	31808802073	<u>6115</u> <u>04.12.2023</u>	1.290	80.040	63.56804	10.62960	<u>16/24-25</u> <u>23.10.2024</u>	27.07.2025	-	2620	SDBC-25MM	5%	36.70507	36.70507	26.81345	Surface Complete
4	RM/WE/NA R/24/0004	L091-T03 To Bijwaniya (VR91)	N318089002140	<u>6115</u> <u>04.12.2023</u>	1.210	77.980	60.69404	11.59790	<u>16/24-25</u> <u>23.10.2024</u>	27.07.2025	-	2820	SDBC-25MM	5%	35.04769	35.04769	25.59059	Surface Complete


Executive Engineer
Rural Works Department
Works Division Narkatiaganj



OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, NARKATIAGANJ

Name of Road :- L091-T03 To Bijwaniya (VR91)
Name of Scheme :-MR 3054 New Maintenance Policy 2018
Name of Contractor : Yogendra Sah
Length of Road :- 1.210 KM
Project ID :- N318089002140
Package No. :- RM/WE/NAR/24/0004
Name of Block :- Narkatiaganj

Certified that all item wise 100% measurement has been taken by me



07/03/25

JE

Certified that all item wise 50% measurement has been verified by me

AE

Certified that all item wise 10% measurement has been verified by me


11/3/25
EE

Name of Road-L091-T03 To Bijwaniya (Sec-55)

Date	Time	Section No.	Length In km	Bumps In mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY	Latitude	Longitude	Event
07/03/25	9:7:0	55	0.1	250	0	2500	2970	ROAD G	27.10797	84.58391	Normal
07/03/25	9:8:0	55	0.1	260	20.2	2600	3069	G	27.10559	84.58429	Normal
07/03/25	9:8:0	55	0.1	210	30.3	2100	2577	G	27.10639	84.58378	Normal
07/03/25	9:9:0	55	0.1	240	20.2	2400	2872	G	27.10722	84.58372	Normal
07/03/25	9:9:0	55	0.1	280	20.2	2800	3265	G	27.10968	84.58439	Normal
07/03/25	9:9:0	55	0.1	240	30.3	2400	2872	G	27.10783	84.58387	Normal
07/03/25	9:10:0	55	0.1	250	10.1	2500	2970	G	27.10884	84.58415	Normal
07/03/25	9:10:0	55	0.1	230	20.2	2300	2773	G	27.10978	84.58445	Normal
07/03/25	9:10:0	55	0.1	250	20.2	2500	2970	G	27.11040	84.58479	Normal
07/03/25	9:10:0	55	0.1	240	20.2	2400	2872	G	27.11099	84.58487	Normal
07/03/25	9:10:0	55	0.1	190	10.1	1900	2380	G	27.11176	84.58481	Normal
07/03/25	9:10:0	55	0.1	210	10.1	2100	2577	G	27.11248	84.58477	Normal
07/03/25	9:11:0	55	0.1	210	10.1	2100	2577	G	27.11248	84.58477	Normal
							Average IRI Value=				
							2820				

Refd. 07/03/25

JG

07/03/25



Test Date :	07-03-2025	Road Name :	L091-T03 To Bijwanya
Machine No :		Road Type :	(R) RURAL ROAD
Start S No :		Side :	
Start E No :		Interval :	
Weather :		UIV Range :	1380 To 4000 mm/km
Start Location :		Dist Range :	0 To 1.3 0.1 ~ 1000 m
End Location :		Equation :	$Y = 0 \cdot X^2 + 1.136 \cdot X + 132.5$

Project Name :	Project No. :
Job Name :	Job No. :
Job Number :	Job Date :
Job Date :	Job Time :
Job Time :	Job Location :
Job Location :	Job Status :
Job Status :	Job Comment :
Job Comment :	Job User :
Job User :	Job Password :
Job Password :	Job Confirm Password :
Job Confirm Password :	Job Cancel :
Job Cancel :	Job Save :
Job Save :	Job Print :
Job Print :	Job Exit :

