

100 ફુટ 0 ઇંચ
 પરીમાણ
 કાર્ય વિભાગ
 પાકીયા
 કાર્ય પ્રમુખ
 પાકીયા

18/3/19
 કાર્યપાલક અધિકારી

ગ્રામીણ કાર્ય વિભાગ

કાર્ય પ્રમુખ પાકીયા

Schedule XLV Form No.-134

R.W.D PAKRIDAYAL DIVISION
 R.W.D PATANI SUB-DIVISION

MEASUREMENT BOOK

665

Name of officer

REFERENCE TO M.O. CODE OF PRACTICE

Date of first entry

SCHEDULE XLV FORM NO. 134

Date of last entry

Attest

19.9.24
 Executive Engineer
 RWD Works Division
 Pakridayal

4th year Maintenance

Sch. XLV-Form No.134

19

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Maintenance of Road from					
Bhakturahiya Mukhya Path to					
Sargaya Sammit, MMGS "HABARD"					
Block -	Patschi				
Agency -	Chaitendras Nath Singh.				
	Bulissari, Motihari				
	E. Champaran -				
Agreement No -	01 SBD/2018-19				
Actual Date of comp -	04.01.2019				
Maintenance work has					
been done by agency.					
at details as per below -					

1.	Making up of shoulder				21.80
	Filling & stripping as -				0.28
	6 x 9.60 x 0.60				34.56
	10 x 7.80 x 0.65				50.70
	12 x 5.70 x 0.60				41.64
	14 x 4.00 x 0.55				30.80
	18 x 2.50 x 0.50				22.50
				T	179.60 m ²
2.	Repair of pot holes filled				0.81
	Material				0.40
	10 x 6.80 x 0.60 x 0.075				0.36
	4 x 4.60 x 0.40 x 0.075				0.55
	6 x 1.90 x 1.20 x 0.075				1.02

Continuation

Attested


 19.9.24
 Executive Engineer
 RWD Works Division
 Pakaridayat


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	8	2.40	1.30	0.075	1.87
	4	0.89	0.15	0.075	0.04
				T	3.8473
3. Patch Repair over					
port hole surface					
	10	0.80	0.60		4.80
	4	4.60	0.40		7.36
	6	1.90	1.20		13.68
	8	2.40	1.30		24.96
	4	0.89	0.15		0.53
				T	51.3372
				Limit	57.1972
4. Restoration of large cub.					
with soil					
	6	18.20	0.65	0.30	9.59
	10	6.80	0.50	0.30	10.20
	14	4.90	0.60	0.30	12.34
	18	3.00	0.55	0.30	8.91
	22	1.07	0.55	0.30	3.17
				T	44.2173
5. Making up of shoulder					
Filling as per					
	10	4.80	0.60		28.80
	14	3.00	0.55		23.10
	18	1.58	0.50		14.22
				T	66.1272
				Continuation Limit	66.1042

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6. Patch Repair over					
Surface dressing					
10 x 6.00 x 0.30					= 12.00
8 x 3.10 x 0.80					= 19.84
6 x 2.05 x 0.60					= 7.38
16 x 1.50 x 0.50					= 12.00
					7 51.22 m ²
					Limit 51.19 m ²
7. Maintenance & CD					
Work as per					1 No.
8. Cutting & benches					
at base					2 No.
9. Cutting & shrubs from					
road way					16 No.
10. Priming of gears and					
wheels from 9. way					
2 x 20.00 x 0.20 x 0.20					= 8.00
2 x 15.00 x 0.20					= 6.00
					7 14.00 m ²
11. White washing of					
plaster wall					
Typ					4.92
End					0.96

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4/64	Restoration of lawn				
4/6	55/6	50/1			
3/1	P. 20				
44.21.4 ³	Q. 328	97/4	6		14544.0
5/68	Patch repair over				
5/1	soot density				
5/1	P. 21				
51.19.4 ²	Q. 66	36/7	6		3397.0
6/70	Maintenance & cn work				
6/1	as per				
6/1	P. 21				
140	Q. 1076	79/1	6		1077.0
7/73	Cutting & branches				
7/1	from lawn & way				
7/1	P. 21				
2/40	Q. 100	50/1	6		201.0
8/74	Cutting & shrubs from				
8/1	from lawn				
8/1	P. 21				
6/40	Q. 60	61/1	6		37.00
9/75	Trimming & grass				
9/1	from lawn & way				
9/1	P. 21				
20.64.7 ²	Q. 15	59/7	2		322.0
10/76	White washing of box				
10/1	box wall				
10/1	P. 22				
20.64.7 ²	Q. 15	59/7	2		322.0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11/71		Maintenance 9. Road			
		sign by way			
		P-22			
0.0844	①	1037.25/kn			85.00
12/72		Maintenance 9.2 no. 7			
		4 km stone			
		P-22			
0.1047	①	472.48/kn			46.00
		R. 38497.00			
less 0.03-7. below		W.L.			12.00
12/72		100 20			38485.00
12.6.23.	J.E.	12/6/23			
Material statement-					
		Soil - 81.065 y ³			
		Metl - 5.414 y ³			
		Chips - 2.764 y ³			
		Sg - 0.614 y ³			
		Gravel - 0.024 MT			
		Bitum'n - 0.513 MT			
12/72		12/6/23			
12.6.23.	J.E.				

Attended

Executive Engineer
RWD Works Division
Bhandary
19/10/74

पत्रांक - 507

दि. 04-2018

Name of Agency

:- Shailendra Nath Singh.

At - Beli Sarai, Motihari

Distt - East Champaran.

Mo. No. 7654251124

Name Of Work

:- Construction of Road & C.D Work With Five Year

Maintenance Of Bhakurahiya Mukhya Path To Saraiya

Sammat. Under M.M.G.S.Y (NABARD).

Agreement No- 01 S.B.D-2018-19.

R.W.D (W) Div. Pakridayal

Rate approved by

:- S.E, R.W.D, MOTIHARI

S.E., Letter No

:- 418 Date- 10.04.2018

Construction Cost

:- 29,87,126.00

Maintenance. Cost

:- 01,59,750.00

Total

:- 31,46,876.00

Agreement Value

:- 31,46,876.00 (Rupees Thirty One Lakh Forty Six Thousand Eight Hundred Seventy Six Only).

Attested

Date of Work Order

:- 27-04-2018

Time Of Completion

:- 26-01-2019

Performance Security

:- 32,000.00

Additional Performance Security :- 0.00

Submitted to Division by B.G & N.S.C :- 32,000.00

Security Deduct From Bill :- 8 %

No Of Items

:- 89 (Eighty Nine)

Rate

:- 0.03 % Below.

Certified copy

Executive Engineer
Rural Work Department
Works Division, Pakridayal


19.9.24
Executive Engineer
RWD Works Division
Pakridayal
19/09/24

Shailendra Nath Singh

J.E copy



32) बिहार BIHAR



Standard From : Agreement

वरीय कोषागार पदाधिकारी, made the 27th day of
पूर्वी चम्पारण, मोतिहारी 2018

between Executive Engineer, Rural Work Department, Works Division Pakridayal, East Champaran of the one part, and Shailendra Nath Singh, At - Belisarai, Motihari, Distt - East Champaran. Whereas the Employer is desirous that the Contractor execute Construction of Road & C.D Work With Five Year Maintenance Of Bhakurahiya Mukhya Path To Saraiya Sammat. Under M.M.G.S.Y (NABARD). and the employer has accepted the Bid by the contractor for the execution and completion of such works and the remedying of any defects therein at a cost of Rs - 31,46,876.00 (Rupees Thirty One Lakh Forty Six Thousand Eight Hundred Seventy Six) Only.

Certified Copy.

NOW THIS AGREEMENT WITNESSETH as follows:

1. In this Agreement, words and expressions shall have the same meanings as are respectively assigned to them in the Conditions of Contract hereinafter referred to, and they shall be deemed to form and be read and construed as part of this Agreement.

Attested

Executive Engineer
RWD Works Division
Pakridayal

Shailendra Nath Singh

2. In consideration of the payments to be made by the Employer to the Contractor as hereinafter mentioned, the Contractor hereby covenants with the Employer to execute and complete the Works and remedy any defects therein in conformity in all aspects with the provisions of the Contract.

3. The Employer hereby covenants to pay the Contractor in consideration of the execution and completion of the Works and the remedying the defects wherein the Contract Price or such other sum as may become payable under the provisions of the Contract at the times and in the manner prescribed by the Contract.

4. The following documents shall be deemed to form and be read and construed as part of this Agreement, viz:

- i) Letter of Acceptance;
 - ii) Notice to proceed with the works;
 - iii) Contractor's Bid;
 - iv) Contract Data;
 - v) Special Conditions of contract and General Conditions of Contract;
 - vi) Specifications;
 - vii) Drawings;
 - viii) Bill of Quantities; and
 - ix) Any other document listed in the Contract Data as forming part of the contract.
- In witness whereof the parties thereto have caused this Agreement to be executed the day and year first before written.

The Common Seal of

was hereunto affixed in the presence of:

Signed, Sealed and Delivered by the said

in the presence of:

Binding Signature of Employer

Binding Signature of Contractor

Shailendra Nath Singh

Tender Inviting Authority: Engg-In Chief RWD Patna

Name of Work: Construction of Road & CD Works Under (BHAKURAHYA MUKHYA PATH TO SARAN Block_Patahl

Contract No: Civil Works/

Bidder Name:

VALIDATED

PRINT

HELP

(This BOQ template must not be modified/replaced by the bidder and the same should be uploaded after filling the relevant columns, else the bidder is liable to be rejected for this tender. Bidders are allowed to enter the Bidder Name and Values only)

SCHEDULE OF WORKS

Excess (+)

%

Sl. No.	Description of work	No. or Qty.	Unit	Estimated Rate		AMOUNT Rs. P
				Figure	Words	
1.00	Providing & Fixing of Bench Mark Pillars @ four nos per km as per drawings given and direction of E/I	3	No.	1767.81	Rupees One Thousand Seven Hundred & Sixty Seven and Paise Eighty One Only	5303.43
2.00	Clearing and Grubbing Road Land (By manual means) including uprooting wild vegetation, grass, bushes, shrubs, saplings and trees of girth upto 300mm, removals of stumps of such trees cut earlier & disposal of unserviceable materials & stacking of serviceable materials to be used or auctioned upto a load of 1000 m including removal and disposal of top organic soil not exceeding 150mm in thickness as per technical specification - clause 201.1 and direction of E/I	0.35	Ha.	46880.97	Rupees Forty Six Thousand Eight Hundred & Eighty and Paise Ninety Seven Only	16408.34
2.00	Removing all types of Hume pipe and stacking within a lead of 1000m including earthwork and dismantling of masonry works as per technical specification clause 202.1.					
	A) Upto 600 mm dia	0.00		144.16	Rupees One Hundred & Forty Four and Paise Sixteen Only	0.00
	B) Above 600 mm to 900 mm dia Hume Pipe	0.00		163.94	Rupees One Hundred & Sixty Three and Paise Ninety Four Only	0.00
	C) Above 900 mm dia Hume Pipe	0.00		370.84	Rupees Three Hundred & Seventy and Paise Eighty Four Only	0.00
4.00	Construction of embankment with approved material obtained from borrow pits with a lift upto 1.5 m, transporting to site, spreading, grading to required slope and compacting to meet requirement of Tables 300.1 and 300.2 with a lead upto 100 m. (RATE OF SUM OF 3.3 AND 3.5)	194.85	Cum.	136.17	Rupees One Hundred & Thirty Six and Paise Seventeen Only	26533.19
5.00	Construction of Embankment with material obtained from borrow pits with a lift upto 1.5 m, transporting to the site spreading, grading to required slope and compacting to meet requirement of Tables 300.1 and 300.2 with a lead upto 1000 m as per Technical Specification Clause 301.5. (RATE OF SUM 302 & 305)	84.00	Cum.	171.70	Rupees One Hundred & Seventy One and Paise Seventy Only	14422.80
6.00	Construction of subgrade and earthen shoulders with approved material obtained from borrow pits with all lifts and leads, transporting to site, spreading, grading to required slope and compacted to meet requirement of Table 300.2 with lead upto 1000 m as per Technical Specification Clause 303.1.	1354.89	Cum.	173.32	Rupees One Hundred & Seventy Three and Paise Thirty Two Only	234829.53
7.00	Construction of granular sub-base grade-I by providing well graded material, spreading in uniform layers with tractor mounted grader arrangement on prepared surface, mixing by mix in place method with rotavator at OMC, and compacting with smooth wheel roller to achieve the desired density including cost, carriage and labour cess of all material complete as per Technical Specification Clause 401.	446.68	Cum.	2882.24	Rupees Two Thousand Eight Hundred & Eighty Two and Paise Twenty Four Only	1287438.96

Attested

19.9.20
Executive Engineer
RWD Works Division
Patna

Signature of Tenderer with seal

Tender Inviting Authority: Engg-In Chief RWD Patna

Name of Work: Construction of Road & CD Works Under (BHAKURAHYA MUKHYA PATH TO SARAI, Block_Patahi)

Contract No: Civil Works/

Bidder Name:



Excess (+)

%

(This BOQ template must not be modified/replaced by the bidder and the same should be uploaded after filling the relevant columns, also the bidder is liable to be rejected for this tender. Bidders are allowed to enter the Bidder Name and Values only)

SCHEDULE OF WORKS

Sl. No.	Description of work	No. or Qty.	Unit	Estimated Rate		AMOUNT Rs. P
				Figure	Words	
8.00	Providing, laying, spreading and compacting stone aggregates of specific sizes to water bound macadam grade-III specification including spreading in uniform thickness, hand packing, rolling with three wheel 80-100 kN static roller in stages to proper grade and camber, applying and brooming, crushable screening to fill-up the interstices of coarse aggregate, watering and compacting to the required density including cost, carriage and labour cess of all material Grading III as per Technical Specification Clause 405.	155.09	Cum.	3569.18	Rupees Three Thousand Five Hundred & Sixty Nine and Paise Eighteen Only	553544.13
9.00	Providing and applying primer coat with Bitumen emulsion (SS-1) on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90- 1.2 kg/sqm using mechanical means including cost, carriage, and labour cess of all material as per Technical Specification Clause 502.	2067.97	Sqm.	43.94	Rupees Forty Three and Paise Ninety Four Only	90866.60
10.00	Surface Dressing using Bitumen Emulsion Binder Case I					
	Providing and laying surface dressing as wearing course consisting of a layer of bitumen emulsion laid on the prepared surface, followed by a cover of crushed stone chippings of specified size and rolling with 80-100 kN roller including cleaning the road surface as per Technical Specification Clause 507. Case-I Nominal aggregates size 13.2 mm	2067.97	Sqm.	107.88	Rupees One Hundred & Seven and Paise Eighty Eight Only	223092.60
11.00	Surface Dressing using Bitumen Emulsion Binder Case II					
	Providing and laying surface dressing as wearing course consisting of a layer of bitumen emulsion laid on the prepared surface, followed by a cover of crushed stone chippings of specified size and rolling with 80-100 kN roller including cleaning the road surface as per Technical Specification Clause 507. Case-II Nominal aggregates size 9.5 mm	2067.97	Sqm.	96.94	Rupees Ninety Six and Paise Ninety Four Only	200469.01
	SUB HEAD : ROAD FURNITURES , KM STONES , TRAFFIC & DIRECTION SIGN , PMGSY LOGO					
12.00	Reinforced cement concrete M15 grade kilometre local stone of standard design as per IRC:8 fixing in position including painting and printing , etc as per drawing and technical specification clause 1703.					
	(I) 5th km stone	0.00	No.	4049.90	Rupees Four Thousand & Forty Nine and Paise Ninety Only	0.00
	(II) Km stone	2.00	No.	2477.61	Rupees Two Thousand Four Hundred & Seventy Seven and Paise Sixty One Only	4955.22
	(III) 200 m stone	2.00	No.	660.29	Rupees Six Hundred & Sixty and Paise Twenty Nine Only	1320.58

Signature of Tenderer with seal

Tender Inviting Authority: Engg-In Chief RWD Patna

Name of Work: Construction of Road & CD Works Under (BHAKURAHYA MUKHYA PATH TO SARANYA CEMETARY) Block, Patna

VALIDATE

Contract No: Civil Works/

Bidder
Name:

Excess (+)

%

(This BOQ template must not be modified/replaced by the bidder and the same should be uploaded after filling the relevant columns, else the bidder is liable to be rejected for this tender. Bidders are allowed to enter the Bidder Name and Values only)

SCHEDULE OF WORKS

Sl. No.	Description of work	No. or Qty.	Unit	Estimated Rate		AMOUNT Rs. P
				Figure	Words	
13.00	Providing and fixing of semi reflective cautionary , mandatory and Informatory sign board as per IRC :67 made of 1.5 mm thick MS steel duly stove white colour in front and gray colour on back with red reflective border of 65 mm width and required letters and figures with reflective tape engineering grade as per clause 1701.3.9 of MORD for rural road of required shade and colour supported and welded on 47mmx47mmx12swg sheet tube firmly fixed to the ground by mean of properly designed foundation with M15 grade cement concrete 450x450x600 mm ,600mm below ground level as per approved drawing clause 1701.2.2.					
	600 mm equilateral & triangle, OR	1.00	No.	1801.76	Rupees One Thousand Eight Hundred & One and Paise Seventy Six Only	1801.76
	600 mm circular , OR	2.00	No.	1863.79	Rupees One Thousand Eight Hundred & Sixty Three and Paise Seventy Nine Only	3727.58
	800 mm x 600 mm rectangular, OR	4.00	No.	1960.02	Rupees One Thousand Nine Hundred & Sixty and Paise Two Only	7840.08
	900 mm side octagon, OR	1.00	No.	2053.81	Rupees Two Thousand & Fifty Three and Paise Eighty One Only	2053.81
14.00	Direction sign					
	Providing and erectig direction and place identification semi reflective sign board as per IRC:67 made of 2 mm thick MS steel duly stove white colour in front and gray colour on back with red reflective border of 70 mm width and required letters and figures with reflective tape engineering grade as per clause 1701.3.9 of MORD for rural road of required shade and colour supported and welded on 47mmx47mmx12swg square tube of 3050mm height duly strengthened by 25mmx5mm MS flat iron on edges on back firmly concrete 450x450x600 mm ,600mm below ground level as per approved drawing clause 1701.2.2.	1.00	SQM	2866.28	Rupees Two Thousand Eight Hundred & Sixty Six and Paise Twenty Eight Only	2866.28
15.00	(I)Providing and Fixing 'Logo' of MMGSY Project					
	Providing and fixing of typical MMGSY Informatory sign board with Logo as per MORD specifications and drawing. Three MS Plates of 1.6 mm thick, top and middle plate duly welded with MS flat iron 25mm x 5m size on back on edges. The lower plate has been welded with MS angle iron frame of 25mm x 25mm x 5mm. The angle iron frame of the lower most plate and flat iron frame of middle plate has been welded to 2 nos. 75mm x 75 mm of 12 SWG sheet tubes posts duly embedded in cement concrete M-15 grade blocks of 450mm x 450mm x 600mm, 600mm below ground level. The top most diamond plate has been welded to middle plate by 47mm x 47mm of 12 SWG steel plate tube. All M.S. has been stove enameled on both sides. Lettering and printing arrows, border etc. has been painted with ready mixed synthetic enamel paint of superior quality in required shade and colour. All sections of framed posts and steel tube has been painted with primer and two coats of epoxy paint as per drawing Clause 1701 and Annexure 1700.1	1.00	llo.	8379.14	Rupees Eight Thousand Three Hundred & Seventy Nine and Paise Fourteen Only	8379.14
	(II) Providing and Fixing 'Logo Board'					

Tender Inviting Authority: Engg-In Chief RWD Patna

Name of Work: Construction of Road & CD Works Under (BHAKURAHYA MUKHYA PATH TO SARAIYA COMMUNITY Block_Patahi)

Contract No: Civil Works/

Bidder Name:

VALIDATED

PRINT

HELP

(This BOQ template must not be modified/replaced by the bidder and the same should be uploaded after filling the relevant columns, else the bidder is liable to be rejected for this tender. Bidders are allowed to enter the Bidder Name and Values only)

SCHEDULE OF WORKS

Sl. No.	Description of work	No. or Qty.	Unit	Estimated Rate		AMOUNT Rs. P
				Figure	Words	
	Providing and fixing of typical MMGSY Title Information board with Logo as per MORD specifications and drawing. Two MS Plates of 1.6 mm thick, top plate duly welded with MS flat iron 25mm x 5mm size on back on edges. The lower plate has been welded with MS angle iron frame of 25 mm x 25 mm x 5 mm. The angle iron frame of the lower plate and flat iron frame of top plate has been welded to one no. 75mm x 75mm of 12 SWG sheet tube post duly embedded in cement concrete M-15 grade blocks of 450 mm x 450 mm x 600 mm, 600 mm below ground level. The topmost diamond plate has been welded to lower plate by 47 mm x 47mm of 12 swg steel sheet tube. All MS has been stove enamelled on both sides. Lettering and printing arrows, border etc. has been painted with ready mixed synthetic enamel paint of superior quality in required shade and colour. All sections of framed posts and steel tube has been painted with primer and two coats of epoxy paint as per dwg. clause 1701 & annexure 1700-1.	1.00	No.	3000.00	Rupees Three Thousand Only	3000.00
	(III) Providing & Fixing of LOGO of "Citizen Information Board"					
	Providing and fixing of typical Citizen's Information board with Logo as per MORD specifications and drawing. Two nos. MS Plates of 1.6 mm thick, duly welded with 5mm thick steel plate on back on edges. The four nos. steel plates has been welded horizontally with two nos. 75 mm x 75 mm of 12 SWG sheet tube post duly embedded in cement concrete M-15 grade blocks of 600 x 600 x 750 mm, 750 mm below ground level. The two nos steel plates has been welded vertically to two nos 75 mm x 75 mm of 12 SWG sheet tube post duly welded to vertical tubes. All M.S. has been stove enamelled on both sides. Lettering and printing arrows, border etc. has been painted with ready mixed synthetic enamel paint of superior quality in required shade and colour. All sections of framed posts and steel tube has been painted with primer and two coats of epoxy paint as per dwg. clause 1701 & annexure 1700-1.	1.00	No.	9500.00	Rupees Nine Thousand Five Hundred Only	9500.00
16.00	Road Marking					
	Painting lines, dashes, arrows etc on roads in two coats on new work with ready mixed road marking paint conforming to IS:64 on bituminous surface, including cleaning the surface of all dirt, dust and other foreign matter, demarcation at site and traffic control.	109.20	sqm	825.62	Rupees Eight Hundred & Twenty Five and Paise Sixty Two Only	90157.70
	HUME PIPE CULVERT					
17.00	Earthwork in excavation for structures as per drawing and technical specification clause 305.1 including setting out const. of shoring and bracing, removal of stumps and other deleterious matter, and disposal upto a lead of 50m, dressing of sides and bottom and backfilling in trenches with excavated suitable material.	30.59	Cum.	246.80	Rupees Two Hundred & Forty Six and Paise Eighty Only	7549.61
18.00	Granular Sub-base bedding Granular Sub-base with Well Graded Material (Table 400.1) (By mix in place method)	3.20	Cum.	2882.24	Rupees Two Thousand Eight Hundred & Eighty Two and Paise Twenty Four Only	9223.17

Signature of Tenderer with seal

Order Inviting Authority: Engg-In Chief RWD Patna

Name of Work: Construction of Road & CD Works Under (BHAKURAHYA MUKHYA PATH TO SARAI) Block_Patahi

VALIDATED

Contract No: Civil Works/

PRINT

Bidder Name:

HELP

Excess (+)

%

SCHEDULE OF WORKS

(This BOQ template must not be modified/replaced by the bidder and the same should be uploaded after filling the relevant columns, else the bidder is liable to be rejected for this tender. Bidders are allowed to enter the Bidder Name and Values only)

Sl. No.	Description of work	No. or Qty.	Unit	Estimated Rate		AMOUNT Rs. P
				Figure	Words	
19.00	PCC grade M 15 In Head Wall Foundation Providing concrete for plain/ reinforced concrete in open foundation complete as per drawing and technical specification clause 802,803,1202,&1203.	1.86	Cum.	5710.06	Rupees Five Thousand Seven Hundred & Ten and Paise Six Only	10620.71
20.00	Brick masonry work in cement mortar 1:3 in substructure complete excepting pointing and plastering including cost, carriage of all material and labour cess, as per drawing and technical specification Clauses 602, 603, 604, 1202 & 1204	17.44	Cum.	6188.56	Rupees Six Thousand One Hundred & Eighty Eight and Paise Fifty Six Only	107928.49
21.00	Providing and laying RCC pipe NP 3 Providing and laying reinforced cement concrete pipe NP3 for culverts on cement concrete bedding including fixing collar with cement mortar 1:2 but excluding excavation, protection works, backfilling, concrete and masonry works in head walls and parapets clauses 1106.					
	600 mm Pipe In Single Row	7.50	M.	5636.61	Rupees Five Thousand Six Hundred & Thirty Six and Paise Six Only	42274.58
	1000 mm Pipe In Double Row.	0.00	M.	8272.07	Rupees Eight Thousand two Hundred & Seventy Two and Paise Seven Only	0.00
22.00	Plastering with CM 1:4 Plastering with CM 1:4, 15mm thick on brickwork in substructure as per technical specification clause 613.4 & 1204 (Applied only in Parapet)	16.08	Cum.	180.85	Rupees One Hundred & Eighty and Paise Eighty Five Only	2908.07
23.00	Protection work (Apron) Providing and laying boulder apron for bed protection with stone boulders of minimum size and weight as per table 1300.1 no fragment weighing not less than 25 Kg laid dry complete as per drawing and technical specification clause 1301.	3.78	Cum.	3260.29	Rupees Three Thousand Two Hundred & Sixty and Paise Twenty Nine Only	12323.90
24.00	Filling in foundation trenches as per drawing and technical specification clause 305.3.9	10.54	Cum.	634.06	Rupees Six Hundred & Thirty Four and Paise Six Only	6682.99
	Total Construction Cost					2988022.27
	1st Year Maintenance					
25.00	Restoration of Ralncuts/Berms with soil,moorum etc(Qty=L*Bs*0.3*%taken) - 1.25 times	27.64	Cum.	328.97	Rupees Three Hundred & Twenty Eight and Paise Ninety Seven Only	9093.11
26.00	Making up of Berms/shoulder, stripping excess soil from the shoulder surfaces to achieve level etc. (Qty=L*Br*%taken)*1.25 times	153.56	Sqm	53.81	Rupees Fifty Three and Paise Eighty One Only	8263.92
27.00	Repair of Pot holes filled with 75 mm WBM X 1.5	0.00	Cum.	422.46	Rupees Four Hundred & Twenty Two and Paise Forty Six Only	0.00
28.00	Patch repair over Pot holewith Surface Dressing using Bitumen Binder 13.2 mm (Qty=L*Br*%taken) X 1.50	0.00	Sqm	76.48	Rupees Seventy Six and Paise Forty Eight Only	0.00
29.00	Patch repair over Surface Dressing using Bitumen Binder 9.5 mm (Qty=L*Br*%taken) X 1.5	12.80	Sqm	66.36	Rupees Sixty Six and Paise Thirty Six Only	849.15
30.00	Maintenance of Earthen Drains	0.00	M.	2.47	Rupees Two and Paise Forty Seven Only	0.00
31.00	Maintenance of C/D Works	1.00	No.	1076.79	Rupees One Thousand & Seventy Six and Paise Six Only	1076.79
32.00	Maintenance of Road signs	0.05	Km	1037.25	Rupees One Thousand & Thirty Seven and Paise Six Only	56.63
33.00	Maintenance of 200 m and km stones	0.07	Km	472.48	Rupees Four Hundred & Seventy Two and Paise Forty Eight Only	30.96
34.00	(i)Cutting of branches of trees and shrubs	2.00	No.	100.50	Rupees One Hundred and Paise Fifty Only	200.99
35.00	(ii) Cutting of shrubs from roadway	6.00	No.	6.17	Rupees Six and Paise Seventeen Only	37.02
36.00	(iii) Trimming of grass and weeds	14.00	Sqm	2.06	Rupees Two and Paise Six Only	28.79

Signature of Tenderer with seal

Tender Inviting Authority: Engg-In Chief RWD Patna
Name of Work: Construction of Road & CD Works Under (BHAURAHYA MUKHYA PATH TO SARAYU SAMITI) Block_Patahi

Contract No: Civil Works/

Bidder Name:

VALIDATED

Block_Patahi

PRINT

HELP

(This BOQ template must not be modified/replaced by the bidder and the same should be uploaded after filling the relevant columns, else the bidder is liable to be rejected for this tender. Bidders are allowed to enter the Bidder Name and Values only)

SCHEDULE OF WORKS

Excess (+)

%

Sl. No.	Description of work	No. or Qty.	Unit	Estimated Rate		AMOUNT Rs. P
				Figure	Words	
37.00	White washing of parapet walls of CD work and tree trunks	21.00	Sqm	15.59	Rupees Fifteen and Paise Fifty Nine Only	327.38
38.00	2nd Year Maintenance					
39.00	Restoration of Raincuts/Berms with soil, moorum etc (Qty=L*Bs*0.3*%taken) - 1.25 times	33.17	Cum	328.97	Rupees Three Hundred & Twenty Eight and Paise Fifty Nine Only	10911.73
40.00	Making up of Berms/shoulder, stripping excess soil from the shoulder surfaces to achieve level etc. (Qty=L*Br*%taken)*1.25	184.28	Sqm	53.81	Rupees Fifty Three and Paise Eighty One Only	9916.70
41.00	Repair of Pot holes filled with 75 mm WBM X 1.5	0.00	Cum	422.46	Rupees Four Hundred & Twenty Two and Paise Forty Six Only	0.00
42.00	Patch repair over Pot hole with Surface Dressing using Bitumen Binder 13.2 mm (Qty=L*Br*%taken) X 1.50	0.00	Sqm	76.48	Rupees Seventy Six and Paise Forty Eight Only	0.00
43.00	Patch repair over Surface Dressing using Bitumen Binder 9.5 mm (Qty=L*Br*%taken) X 1.5	25.59	Sqm	66.36	Rupees Sixty Six and Paise Thirty Six Only	1698.31
44.00	Maintenance of Earthen Drains	0.00	M	2.47	Rupees Two and Paise Forty Seven Only	0.00
45.00	Maintenance of C/D Works	1.00	No.	1076.79	Rupees One Thousand & Seventy Six and Paise Seventy Nine Only	1076.79
46.00	Maintenance of Road signs	0.07	Km	1037.25	Rupees One Thousand & Thirty Seven and Paise Twenty Five Only	67.96
47.00	Maintenance of 200 m and km stones	0.08	Km	472.48	Rupees Four Hundred & Seventy Two and Paise Forty Eight Only	38.70
48.00	(i) Cutting of branches of trees and shrubs	2.00	No.	100.50	Rupees One Hundred and Paise Fifty Only	200.99
49.00	(ii) Cutting of shrubs from roadway	6.00	No.	6.17	Rupees Six and Paise Seventeen Only	37.02
50.00	(iii) Trimming of grass and weeds	14.00	Sqm	2.06	Rupees Two and Paise Six Only	28.79
51.00	White washing of parapet walls of CD work and tree trunks	21.00	Sqm	15.59	Rupees Fifteen and Paise Fifty Nine Only	327.38
52.00	3rd Year Maintenance					
53.00	Restoration of Raincuts/Berms with soil, moorum etc (Qty=L*Bs*0.3*%taken) - 1.25 times	38.70	Cum	328.97	Rupees Three Hundred & Twenty Eight and Paise Ninety Seven Only	12730.35
54.00	Making up of Berms/shoulder, stripping excess soil from the shoulder surfaces to achieve level etc. (Qty=L*Br*%taken)*1.25	214.99	Sqm	53.81	Rupees Fifty Three and Paise Eighty One Only	11569.48
55.00	Repair of Pot holes filled with 75 mm WBM X 1.5	2.88	Cum	422.46	Rupees Four Hundred & Twenty Two and Paise Forty Six Only	1216.40
56.00	Patch repair over Pot hole with Surface Dressing using Bitumen Binder 13.2 mm (Qty=L*Br*%taken) X 1.50	38.39	Sqm	76.48	Rupees Seventy Six and Paise Forty Eight Only	2936.07
57.00	Patch repair over Surface Dressing using Bitumen Binder 9.5 mm (Qty=L*Br*%taken) X 1.5	38.39	Sqm	66.36	Rupees Sixty Six and Paise Thirty Six Only	2547.46
58.00	Maintenance of Earthen Drains	0.00	M	2.47	Rupees Two and Paise Forty Seven Only	0.00
59.00	Maintenance of C/D Works	1.00	No.	1076.79	Rupees One Thousand & Seventy Six and Paise Seventy Nine Only	1076.79
60.00	Maintenance of Road signs	0.08	Km	1037.25	Rupees One Thousand & Thirty Seven and Paise Twenty Five Only	84.95
61.00	Maintenance of 200 m and km stones	0.10	Km	472.48	Rupees Four Hundred & Seventy Two and Paise Forty Eight Only	46.44

Signature of Tenderer with seal

Tender Inviting Authority: Engg-In Chief RWD Patna

Name of Work: Construction of Road & CD Works Under (BHAKURAHYA MUKHYA PATH TO SARANYA GANIMAY) Block_Patahi

Contract No: Civil Works/

Bidder Name:

Excess (+)

%

VALIDATE

PRINT

HELP

(This BOQ template must not be modified/replaced by the bidder and the same should be uploaded after filling the relevant columns, else the bidder is liable to be rejected for this tender. Bidders are allowed to enter the Bidder Name and Values only)

SCHEDULE OF WORKS

Sl. No.	Description of work	No. or Qty.	Unit	Estimated Rate		AMOUNT Rs. P
				Figure	Words	
60.00	(I) Cutting of branches of trees and shrubs	2.00	No.	100.50	Rupees One Hundred and Paise Fifty Only	200.99
61.00	(ii) Cutting of shrubs from roadway	6.00	No.	6.17	Rupees Six and Paise Seventeen Only	37.02
62.00	(iii) Trimming of grass and weeds	14.00	Sqm	2.06	Rupees Two and Paise Six Only	28.79
63.00	White washing of parapet walls of CD work and tree trunks	21.00	Sqm	15.59	Rupees Fifteen and Paise Fifty Nine Only	327.38
4th Year Maintenance						
64.00	Restoration of Raincuts/Berms with soil.moorum etc (Qty=L*Bs*0.3*%taken) - 1.25 times	44.23	Cum	328.97	Rupees Three Hundred & Twenty Eight and Paise Ninety Seven Only	14548.97
65.00	Making up of Berms/shoulder, stripping excess soil from the shoulder surfaces to achieve level etc. (Qty=L*Br*%taken)*1.25 times	245.70	Sqm	53.81	Rupees Fifty Three and Paise Eighty One Only	13222.27
66.00	Repair of Pot holes filled with 75 mm WBM X 1.5	3.84	Cum	422.46	Rupees Four Hundred & Twenty Two and Paise Forty Six Only	1621.86
67.00	Patch repair over Pot holes with Surface Dressing using Bitumen Binder 13.2 mm (Qty=L*Br*%taken) X 1.50	51.19	Sqm	76.48	Rupees Seventy Six and Paise Forty Eight Only	3914.76

Signature of Tenderer with seal

Tender Inviting Authority: Engg-In Chief RWD Patna

Name of Work: Construction of Road & CD Works Under (BHAKURAHYA MUKHYA PATH TO SARAI) Block_Patahi

Contract No: Civil Works/

Bidder Name:

Excess (+)

%

SCHEDULE OF WORKS

(This BOQ template must not be modified/replaced by the bidder and the same should be uploaded after filling the relevant columns, else the bidder is liable to be rejected for this tender. Bidders are allowed to enter the Bidder Name and Values only)

Sl. No.	Description of work	No. or Qty.	Unit	Estimated Rate		AMOUNT Rs. P
				Figure	Words	
68.00	Patch repair over Surface Dressing using Bitumen Binder 9.5 mm (Qty=L*Br*%taken) X 1.5	51.19	Sqm	66.36	Rupees Sixty Six and Paise Thirty Six Only	3396.62
69.00	Maintenance of Earthen Drains	0.00	M	2.47	Rupees Two and Paise Forty Seven Only	0.00
70.00	Maintenance of C/D Works	1.00	No.	1076.79	Rupees One Thousand & Seventy Six and Paise Seventy Nine Only	1076.79
71.00	Maintenance of Road signs	0.08	Km	1037.25	Rupees One Thousand & Thirty Seven and Paise Twenty Five Only	84.95
72.00	Maintenance of 200 m and km stones	0.10	Km	472.48	Rupees Four Hundred & Seventy Two and Paise Forty Eight Only	46.44
73.00	(i)Cutting of branches of trees and shrubs	2.00	No.	100.50	Rupees One Hundred and Paise Fifty Only	200.99
74.00	(ii) Cutting of shrubs from roadway	6.00	No.	6.17	Rupees Six and Paise Seventeen Only	37.02
75.00	(iii) Trimming of grass and weeds	14.00	Sqm	2.06	Rupees Two and Paise Six Only	28.79
76.00	White washing of parapet walls of CD work and tree trunks	21.00	Sqm	15.59	Rupees Fifteen and Paise Fifty Nine Only	327.38
	5th Year Maintenance					
77.00	Restoration of Raincuts/Berms with soil.moorum etc(Qty=L*Bs*0.3*%taken) - 1.25 times	49.75	Cum	328.97	Rupees Three Hundred & Twenty Eight and Paise Ninety Seven Only	16367.59
78.00	Making up of Berms/shoulder, stripping excess soil from the shoulder surfaces to achieve level etc. (Qty=L*Br*%taken)*1.25 times	276.41	Sqm	53.81	Rupees Fifty Three and Paise Eighty One Only	14875.05
79.00	Repair of Pot holes filled with 75 mm WBM X 1.5	4.80	Cum	422.46	Rupees Four Hundred & Twenty Two and Paise Forty Six Only	2027.33
80.00	Patch repair over Pot holewith Surface Dressing using Bitumen Binder 13.2 mm (Qty=L*Br*%taken) X 1.5	63.98	Sqm	76.48	Rupees Seventy Six and Paise Forty Eight Only	4893.45
81.00	Patch repair over Surface Dressing using Bitumen Binder 9.5 mm (Qty=L*Br*%taken) X 1.5	63.98	Sqm	66.36	Rupees Sixty Six and Paise Thirty Six Only	4245.77
82.00	Maintenance of Earthen Drains	0.00	M	2.47	Rupees Two and Paise Forty Seven Only	0.00
83.00	Maintenance of C/D Works	1.00	No.	1076.79	Rupees One Thousand & Seventy Six and Paise Seventy Nine Only	1076.79
84.00	Maintenance of Road signs	0.08	Km	1037.25	Rupees One Thousand & Thirty Seven and Paise Twenty Five Only	84.95
85.00	Maintenance of 200 m and km stones	0.10	Km	472.48	Rupees Four Hundred & Seventy Two and Paise Forty Eight Only	61.91
86.00	(i)Cutting of branches of trees and shrubs	2.00	No.	100.50	Rupees One Hundred and Paise Fifty Only	200.99
87.00	(ii) Cutting of shrubs from roadway	6.00	No.	6.17	Rupees Six and Paise Seventeen Only	37.02
88.00	(iii) Trimming of grass and weeds	14.00	Sqm	2.06	Rupees Two and Paise Six Only	28.79
89.00	White washing of parapet walls of CD work and tree trunks	21.00	Sqm	15.59	Rupees Fifteen and Paise Fifty Nine Only	327.38
	Total Maintance Cost					
Total Estimated Cost in Figures						159805.17
Quoted Amount						3147827.44
Quoted Rate in Words						3147827.00
Rupees Thirty One Lakh Forty Seven Thousand Eight Hundred & Twenty Seven Only						

Signature of Tenderer with seal

Executive Engineer
RWD Works Division
Patna

बिहार सरकार
ग्रामीण कार्य विभाग

पत्रांक - मु0 अ0-4 (मु0)-नाबार्ड-03-39/2017

प्रेषक,

संजय कुमार, भा0प्र0से0
अपर सचिव।

/पटना, दिनांक-

सेवा में,
महालेखाकार (लेखा एवं हकदारी)
बिहार, पटना।

विषय:- योजना शीर्ष 4515-अन्य ग्राम विकास कार्यक्रमों पर पूंजीगत परियोजना-103-ग्राम विकास-राज्य योजना-0105-ग्राम विकास की परियोजनाएं (नाबार्ड ऋण संपोषित योजना)-उपशीर्ष के अन्तर्गत बिहार राज्य के विभिन्न जिलों में (परिशिष्ट-1 के रूप में संलग्न सूची के अनुरूप) कुल 96 पथ निर्माण योजनाओं पर पथवार प्रशासनिक स्वीकृति प्रदान करने के संबंध में।

महाशय,

निदेशानुसार योजना शीर्ष 4515-अन्य ग्राम विकास कार्यक्रमों पर पूंजीगत परियोजना-103-ग्राम विकास-राज्य योजना - उप शीर्ष-0105 - ग्राम विकास की परियोजनाएं (नाबार्ड ऋण संपोषित योजना) - उप शीर्ष के अन्तर्गत बिहार राज्य के विभिन्न जिलों में (परिशिष्ट - 1 के रूप में संलग्न सूची के अनुरूप) कुल 96 पथ निर्माण योजनाओं जिसकी लम्बाई 153.763 कि०मी० एवं राशि रु० 10438.5473 करोड़ (एक सौ चार करोड़ अड़तीस लाख चौवन हजार सात सौ तीस रु० मात्र) है-हेतु पथवार प्रशासनिक स्वीकृति प्रदान की जाती है।

परिशिष्ट-1

नाबार्ड संपोषित योजना अन्तर्गत वित्तीय वर्ष 2017-18 के लिए प्रशासनिक अनुमोदित योजनाओं की सूची :-

SL No.	District	Works Division	Block	MMGSY CNCPL No.	Name of Road	Length (K.M)	Constructi on Cost	Mainten ance Cost	TA Amount (In Lac)	Amount Lac/K.M
1	2	3	4	5	6	7	8	9	10	11
1	Patna	Badh	Ghoswari	S02	More Tartar PMGSY Road Maharani Asthan to Astabad via Dagarpar	1.045	57.544	2.557	60.10100	55.07
2	Patna	Badh	Ghoswari	S09	Ghoswari Karra PMGSY Road to Kanya Vidalya Pajna	1.100	55.788	4.236	60.02400	50.72
3	Patna	Badh	Athmalgola	S010	Jai Prakash Mahuli Halt to Mahuli	0.350	25.572	0.767	26.33900	73.06
4	Patna	Badh	Pandarak	S013	Mamrhabad Gopkita PMGSY Road to Gopekita Yadav Tola	1.000	54.214	4.314	58.52800	54.21
5	Patna	Badh	Belchi	S010	NH 30A to Sahpur	1.95	87.845	12.935	100.78000	45.05
6	Patna	Badh	Badh	S05	T03 (NH30A) to Ajadnagar Anusuchit Jati Tola	2.50	110.313	12.677	122.99000	44.13
7	Patna	Paliganj	Dulhin Bazar	S06	SH (Bikram Pali Road) to Lala Dhadsara Mahadalit Tola	1.05	68.310	2.420	70.73000	65.06
8	Patna	Patna	Daniyawan	S010	T07 to Jamalpur	1.165	76.210	5.170	81.38000	65.42
9	Nalanda	Rajgir	Silaw	S07	Silaw Giriya road to Dumari	0.500	35.679	1.153	36.83204	71.36
10	Nalanda	Rajgir	Katri-Sarai	S025	Lohrajpur to Nakiti Sarai	0.700	49.480	1.610	51.09000	70.69
11	Nalanda	Rajgir	Giriyak	S02	Besunpur (Griyak) to Chakeya Ghorakatora	0.500	34.874	0.000	34.87400	69.75
12	Nalanda	Rajgir	Ben	S03	Jandhero Akauna road to Mirjapur	1.200	110.523	5.357	115.88000	92.10
13	Nalanda	Rajgir	Silaw	S04	Barakar to Dayarampur	3.745	230.580	15.610	246.19000	61.57

81	Siwan	Siwan-2	Andar	S021	Belhai Middle School to Ujain ka Bangra Dhoobi Tola	1.150	75.700	3.820	79.52	65.83
82	Siwan	Siwan-2	Nautan	S01	Gambhirpur More to Gambhirpur	3.300	213.147	15.743	228.89	64.59
83	Siwan	Siwan-2	Hussainganj	S012	PMGSY D23 to Hasanpura	2.850	178.052	11.803	189.855	62.47
84	East Champaran	Areraj	Areraj	S04	SH Mungra to Harijan Toli	0.819	55.320	1.193	56.513	67.55
85	East Champaran	Areraj	Areraj	S07	Ramshirja Chowk to Barharwa Jalwar Tola	0.945	57.526	1.611	59.137	68.08
86	East Champaran	Pakridayal	Pakridayal	S012	Nawada Durga Asthan to Dher Aana	1.071	64.347	2.413	66.76	60.08
87	East Champaran	Pakridayal	Patahi	S032	Bhakrahya Mukhya Path to Sariya Sammat	0.546	30.816	1.667	32.483	56.44
88	East Champaran	Pakridayal	Patahi	S014	Patahi Jada to Nanhkar	0.998	66.064	1.245	67.309	66.20
89	Samastipur	Rosera	Rosera	S08	Udaypoto Udaypur Kali Sune ward -12	1.315	77.490	3.93	81.42	58.93
90	Samastipur	Samastipur	Kalyanpur	S06	Ladoura sknojar REO Path ke Dhoobi to sormar karuwaikuan hote hue Madanpr Primary School	5.450	423.990	20.97	444.96	77.80
91	Muzaffarpur	Muzaffarpur West	Sahebganj	S05	Surendr Prasad ke ghar se Bajriy Ghat hote huye Brajkishor Patel ke ghar hote huye To Pradhan Mantri Sadak Tak	1.530	99.750	5.98	105.73	65.20
92	Muzaffarpur	Muzaffarpur West	Sahebganj	S057	Kursaida S74 Masjid ke Niksi se Madan Ali ke tola hote huye To Madhy Vidyalaya Ahiyapur Idak Tak	1.225	84.330	4.80	89.13	68.84
93	Muzaffarpur	Muzaffarpur West	Kanti	S04	Shaine Chapra Devanand me Rajput To Pradhan Mantri Sadak me Ishendra Singh ke Ghat se To Jipur High School Tak Via Rajput Tola Near Nast REO pul ad Sahu Tola Hote Huye	1.070	72.300	3.35	75.65	67.57
94	Muzaffarpur	Muzaffarpur West	Marwan	S056	Bishonutpur Fatehpur Pradhanmatr Sadak ke Tiwari Tola To Shubhankalpur Pradhanmatr Sadak Via Pratmik Vidyalaya Bishonutpur Shahid Chandrika Baiha ke ghar hote huye	1.145	76.910	2.84	79.75	67.17
95	Muzaffarpur	Muzaffarpur West	Motipur	S049	PMGSY Road me Shivdhari Mahto ke ghar se To Yogendra Thakur ke Bathar tak	1.360	77.480	6.650	84.13	56.97
96	Muzaffarpur	Muzaffarpur West	Kanti	S040	Bahadur Chowk bazar Pokhat Rajendra Sah ke Ghar se To Harchanda Siman Panchayat Bhawan raksa tak via lulu pandit Jagdish sah ke ghar hote huye	1.520	104.490	5.40	109.89	68.74
Total						76.492	4869.039	251.914	5120.95325	
Grand Total						153.763			10438.5473	

2. इस योजना को दो वित्तीय वर्ष 2017-18 एवं 2018-19 में पूरा किये जाने का लक्ष्य है।
3. कार्यपालक अभियंता, ग्रामीण कार्य विभाग, संबंधित कार्य प्रमंडल, योजना की विस्तृत कार्य योजना तैयार करेंगे तथा उसके अनुरूप कार्यों को समयबद्ध ढंग से पूर्ण कराना सुनिश्चित करेंगे।
4. कार्यपालक अभियंता, संबंधित कार्य प्रमंडल सुनिश्चित करेंगे कि स्वीकृत पथ किसी अन्य योजना के अन्तर्गत सम्मिलित नहीं है।
5. कार्यपालक अभियंता, संबंधित कार्य प्रमंडल, योजना के कार्य सम्पदन हेतु निकासी एवं व्ययन पदाधिकारी होंगे।
6. कार्य ई-निविदा के माध्यम से Standard Bidding Document के आधार पर कराया जायेगा।
7. कार्यों की गुणवत्ता सुनिश्चित करने की जिम्मेवारी संबंधित कार्यपालक अभियंता की होगी। किये गये कार्यों का भुगतान गुणवत्ता के जाँचफल के गुण-दोष के आधार पर किया जायेगा।
8. योजना के क्रियान्वयन से पूर्व इस पर सक्षम पदाधिकारी से प्राथमिक स्वीकृति प्राप्त कर ली जायेगी। प्राथमिक स्वीकृति के समय सभी सक्षम प्राधिकार IRC SP-72 वर्ष 2015 एवं IRC SP-62 वर्ष 2014 के तकनीकी प्रावधानों का अक्षरशः अनुपालन सुनिश्चित करेंगे।
9. इस योजना का व्यय योजना शीर्ष 4515-अन्य ग्राम विकास कार्यक्रमों पर पूँजीगत परियोजना-103-ग्राम विकास-राज्य योजना-0105-ग्राम विकास की परियोजनाएं (नाबार्ड ऋण संपोषित योजना)-उपशीर्ष जिसका विपत्र कोड P-4515001030105 एवं स्कीम कोड-5369 के अन्तर्गत वित्तीय वर्ष 2017-18 में उपबंधित राशि से विकलनीय होगा।
10. योजना शीर्ष 4515-अन्य ग्राम विकास कार्यक्रमों पर पूँजीगत परियोजना-103-ग्राम विकास-राज्य योजना-0105-ग्राम विकास की परियोजनाएं (नाबार्ड ऋण संपोषित योजना)-उपशीर्ष के अन्तर्गत वित्तीय वर्ष 2017-18 में 454.31 लाख रुपये का बजट उपबंध स्वीकृत है।
11. कार्यपालक अभियंता, ग्रामीण कार्य विभाग, संबंधित कार्य प्रमंडल, द्वारा योजना का भौतिक एवं वित्तीय प्रगति प्रतिवेदन प्रत्येक माह के 10 तारीख तक निश्चित रूप से क्रमशः संबंधित अक्षरशः अभियंता एवं संबंधित मुख्य अभियंता, पटना के माध्यम से विभाग को उपलब्ध कराया जायेगा।
12. इन योजनाओं का निर्माण नाबार्ड के तहत कराये जाने के प्रस्त्व पर मा0 मुख्यमंत्री महोदय, बिहार सरकार का अनुमोदन प्राप्त है। ये 96 पथ Brics New development Bank (NDB) वं वित्त पोषण के लिए पूर्व में चिन्हित मुख्यमंत्री ग्राम संपर्क योजना के 656 पथों की सूची में शामिल है।
13. इन पथवार योजनाओं के प्रशासनिक स्वीकृति के प्रस्ताव पर रवेका सं०- मु० अ०-4 (मु०) नाबार्ड-03-39/2017 के पृ० सं०-22/टि० पर दिनांक 20.05.17 को अनुमोदन प्राप्त है।
14. बिहार कोषागार संहिता में निहित प्रावधानों के आलोक में बजट प्रावधान के अंतर्गत ही राशि की निकासी की जाय।
15. वित्त विभाग के संकल्प संख्या-4-45/94-301 वि (2) दिनांक 31.01.1995 एवं वित्त विभाग के पत्रांक स्कीम (8)-11-2005-5090 वि (2) दिनांक 15.09.05 एवं 295 दिनांक 2.03.15 के आलोक में तथा वित्त विभाग के संकल्प सं० 96 दिनांक 03.01.2008 में निहित निर्देशों का अक्षरशः पालन किया जाय तथा बिहार वित्त नियमावली के सुसंगत प्रावधानों के आलोक में योजना में उपबंधित राशि की उपलब्धता के आधार पर व्यय की जाय। यह आदेश आंतरिक वित्तिय सलाहकार की सहमति प्राप्त कर निर्गत किया जा रहा है। आंतरिक वित्तिय सलाहकार की सहमति संधिका सं०- मु० अ०-4 (मु०) नाबार्ड-03-39/2017 के पृष्ठ संख्या-25/टि० पर दिनांक-01.04.17 को प्राप्त है।
16. यह राशि उसी मद में खर्च की जायेगी, जिसके लिए पुनर्विनिर्गमित की गयी है, अन्य में नहीं।
17. योजना के लिए संबंधित कार्यपालक अभियंता से विस्तृत कार्य योजना मांगी जायेगी एवं प्राक्कलन की विशिष्टताओं के अनुसार निर्धारित समय सीमा के अंदर कार्य पूर्ण कराना सुनिश्चित किया जाय।
18. योजना के कार्यान्वयन के क्रम में इनका निर्धारित निरीक्षण (निर्गमित अंतराल पर) अनिवार्य रूप से किया जाय तथा प्रतिवेदन अभिलेखबद्ध किया जाय।
19. वित्त विभाग के पत्रांक-770, दिनांक 20.09.11 के द्वारा सूचित किया गया है कि नाबार्ड से RUDF के अन्तर्गत नई परियोजनाओं की प्रशासनिक अनुमोदन प्राप्त करने के उपरान्त ही स्वीकृति हेतु नाबार्ड को भेजी जाये।

विश्वासभाजन

ह०/-
(संजय कुमार)
अपर सचिव

ज्ञापक- मु0 अ0-4 (मु0)-नाबार्ड-03-39/2017

/पटना, दिनांक-

प्रतिलिपि- सभी संबंधित कोषागार पदाधिकारी, जिला कोषागार/उप कोषागार को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।

ह0/-

अपर सचिव

ज्ञापक- मु0 अ0-4 (मु0)-नाबार्ड-03-39/2017

7034

/पटना, दिनांक-12/6/17

प्रतिलिपि- माननीय मंत्री के आप्त सचिव, ग्रामीण कार्य विभाग/प्रधान सचिव, योजना एवं विकास विभाग/वित्त विभाग (आय-व्यय शाखा)/आंतरिक वित्तीय सलाहकार, ग्रामीण कार्य विभाग/मंत्रिमंडल सचिवालय एवं समन्वय विभाग/कार्मिक एवं प्रशासनिक सुधार विभाग, सभी संबंधित प्रमण्डलीय आयुक्त/सगे संबंधित जिला पदाधिकारी/सभी संबंधित उप विकास आयुक्त/अभियंता प्रमुखए ग्रा0 का0 वि0, बिहार, पटना/सभी संबंधित मुख्य अभियंता, पटना, ग्रामीण कार्य विभाग/मु0 अ0-4 (मुख्यालय), ग्रा0 का0 वि0/सभी संबंधित अधीक्षण अभियंता, ग्रा0 का0 वि0, कार्य अंचल/सभी संबंधित कार्यपालक अभियंता, ग्रा0 का0 वि0 कार्य प्रमंडल/मुख्य महाप्रबंधक नाबार्ड, बिहार क्षेत्रीय कार्यालय, (मौर्या कम्पलेक्स, पौधवी मंजिल) डाक बंगला रोड, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित। आइटी0 नोटल, ग्रामीण कार्य विभाग को विभाग के वेबसाइट पर अपलोड करने हेतु प्रेषित ।

अपर सचिव