

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, नरकटियागंज

पत्रांक- 473

दिनांक- 11/03/2025

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, नरकटियागंज।

सेवा में,

नोडल पदाधिकारी,
“नई अनुरक्षण नीति 2018” (3054-MR)
ग्रामीण कार्य विभाग, बिहार पटना।

विषय :- शीर्ष MR(3054) “नई अनुरक्षण नीति 2018” योजनान्तर्गत पथ के निर्माण में
संवेदक के विपत्र भुगतान हेतु राशि की अधियाचना के सम्बन्ध में।

महाशय,

उपर्युक्त विषय के संबंध में सूचित करना है कि शीर्ष MR(3054) “नई अनुरक्षण नीति
2018” योजनान्तर्गत पथ:-


1. L028 Kehunia to Paroha (VR53)
2. Chitamanpur to Malda (VR60)
3. Dhumnagar – Matiyariya
4. L091-T03 To Bijwaniya (VR91)

का कार्य पूर्ण हो चुका है। इस कार्य के भुगतान हेतु आवंटन की अधियाचना विहित प्रपत्र में भर
कर की जाती है।

अतः अनुरोध है कि आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०:-यथोक्त।

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल नरकटियागंज

Requisition Format for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and surface Renewal)

Name of Division :- Narkatiaganj

Name of Circle :- Bettiah

Sl. No.	Package No.	Name of Road	Project IS as per MIS	Administrative Sanction Letter No & Date	Administrative Approval (AA)		Agreement Amount (in Lac)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percent	Previous Total Amount (in lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition on against work done (in Lakh)	Remarks.
					Length (in km)	Amount of (in Lakh)	Initial Rectification with surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/WE/NA R/24/0004	L028 Kehunia to Paroha (VR53)	31808902183	6115 04.12.2023	2.137	112.070	84.82497	19.41090	16/24-25 23.10.2024	27.07.2025	-	2532	SDBC-25MM	5%	0.00000	0.00000	84.50234	Surface Complete
	RM/WE/NA R/24/0004	Chitamanpur to Maida (VR60)	31808902198	6115 04.12.2023	1.555	80.580	60.40063	18.41635	16/24-25 23.10.2024	27.07.2025	-	2532	SDBC-25MM	5%	0.00000	0.00000	60.35225	Surface Complete
	RM/WE/NA R/24/0004	Dhumnagar - Matiyariya	31808802073	6115 04.12.2023	1.290	80.040	63.56804	10.62960	16/24-25 23.10.2024	27.07.2025	-	2532	SDBC-25MM	5%	0.00000	0.00000	63.51852	Surface Complete
2	RM/WE/NA R/24/0004	L091-T03 To Bijwaniya (VR91)	N318089002140	6115 04.12.2023	1.210	77.980	60.69404	11.59790	16/24-25 23.10.2024	27.07.2025	-	2532	SDBC-25MM	5%	0.00000	0.00000	60.65041	Surface Complete


Executive Engineer
Rural Works Department
Works Division Narkatiaganj



OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, NARKATIAGANJ

Name of Road :- Dhumnagar - Matiyariya
Name of Scheme :-MR 3054 New Maintenance Policy 2018
Name of Contractor : Yogendra Sah
Length of Road :- 1.290 KM
Project ID :- 31808802073
Package No. :- RM/WE/NAR/24/0004
Name of Block :- Narkatiaganj

Certified that all item wise 100% measurement has been taken by me


07/03/25

JE

Certified that all item wise 50% measurement has been verified by me

AE

Certified that all item wise 10% measurement has been verified by me


11/3/25

EE

Name of Road-Dhumnagar-Matiyariya (Sec-104)

Date	Time	Section No.	Length In km	Bumps In mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY	Latitude	Longitude	Event
07/03/25	12:35:0	54	0.1	240	20.2	2400	2872	ROAD	27.03364	84.60897	Normal
07/03/25	12:36:0	54	0.1	190	10.1	1900	2380	G	27.03642	84.60932	Normal
07/03/25	12:36:0	54	0.1	190	10.1	1900	2380	G	27.03630	84.60917	Normal
07/03/25	12:37:0	54	0.1	210	10.1	2100	2577	G	27.03563	84.60898	Normal
07/03/25	12:37:0	54	0.1	220	10.1	2200	2675	G	27.03515	84.60916	Normal
07/03/25	12:37:0	54	0.1	250	10.1	2500	2970	G	27.03533	84.60925	Normal
07/03/25	12:38:0	54	0.1	230	20.2	2300	2773	G	27.03644	84.60924	Normal
07/03/25	12:38:0	54	0.1	250	20.2	2500	2970	G	27.03643	84.60937	Normal
07/03/25	12:38:0	54	0.1	190	10.1	2400	2476	G	27.249837	84.639948	Normal
07/03/25	12:39:0	54	0.1	190	10.1	2300	2374	G	27.24947	84.639275	Normal
07/03/25	12:39:0	54	0.1	210	10.1	2800	2885	G	27.248638	84.638905	Normal
07/03/25	12:40:0	54	0.1	220	10.1	2900	2933	G	27.248562	84.638888	Normal
07/03/25	12:40:0	54	0.1	210	20.2	2700	2745	G	26.965338	84.669848	Normal
Average IRI Value=							2620				

R.D. 07/03/25

J.E.

0115/25

Name of Customer:
 Name of Work/Road:
 Lab Job number:
 Date:
 Section No.:

Test Date: Road Name:
 Machine No.: Road Type:
 Start S No.: Side: Interval:
 Start E No.: UIV Range: To mm/km
 Weather: Dist Range: To 0.1 * 1000 m
 Start Location: Equation:
 End Location:

Print Redraw Graph

