

INSPECTION REPORT FOR FLOOD /RAIN DAMAGE ROAD

Name of Scheme:	Diplana Debanda Railway Station to Sahyadri via Nongya Toli		
Hazards:	Flood/Rain Flood		
Division:	Cyrfalgari - 2	District:	Cyrfalgari
Damage Length (in km):	Approx 0.250	Actual Length (in km):	4.0
Name of Scheme/Programme:	Old Scheme		
Status of Project:	Under Agreement/Out of Agreement Out of Agreement		
Sr. No.	Parameters to be Checked in Restoration work	Remarks : (SU)	
1.	Pavement (BTCC)		
a)	Condition of Surfacing	S	

Description of observation :

In Approx. 250m length of the road, 20mm mss work done on surface

b)

Adequate Thickness of pavement layers constructed

Description of observation :

Below mss work pot patch work with GSB 20 and WBM 20 material done.

c)

Quality of Construction Material Used

Description of observation :

Quality of mss material is Satisfactory.

d)

Whether free from any defects and Irregularity example- Surface Cracks, Undulation, exposed aggregates in case of CC Pavement, Poor workmanship, etc.

Description of observation :

No undulation in surface

e)

Compaction of flanks/ slope & raincuts

Description of observation :

No rain cuts in flank.

2

Cross Drainage Structure

a)

Condition of head walls in Hume pipe culverts

b)

Condition of Vent Clearance

c)

Condition of railings/Slab/approach for Bridges

Description of observation of CD works :

Remark if any:

Overall Rating

Satisfactory (S) / Unsatisfactory (U)

Satisfactory (S)

Name of Officer Anna Bawa Kumar Singh

Designation Executive Engineer

02.03.2021
(Signature)