

RURAL WORKS DEPARTMENT



GOVERNMENT OF BIHAR

CIRCLE – R.W.D. works Circle, Kishanganj

DIVISION – R.W.D. works Division , Kishanganj-1

Name of Work - Restoration of road from PWD Road Aambadi To
Chikni Muni Via Bagal Tola

Block - Kochadhaman

Estimated cost - Rs 4401483.00

Year : 2020-21

TECHNICAL REPORT

Name of Work – FDR To Road From P.W. Aasembasi to chikoni muni via Bhasal
tole
Head – FDR
Estimated cost – 44.514 Lacs


The work done estimate has been framed for the restoration (motarable) of traffic for the above road which was damage during the year 2020-2021 flash flood.

(A) Source of materials

Brick Bats – Local Kiln
Fine sand – Local
Cement Bag – Local Market
Aggregate for G.S.B – Matigara (Silliguri) by road up to site.
Bamboo – Local
Earth – Private land from 1000m lead.

(B) **Rate** - Carriage has been analyzed on minimum lead. Finished rate has been calculated without contractor's profit on MORD norms. Carriage of materials has been added to finished rate. Basic Rates are evaluated from rates approved by State schedule rate committee. 12% GST & 1% Labour cess has been added in the estimate in abstract part.


Sanction of estimate is much needed for payment of the work which was already done.


05.12.20

J.E
R.W.D
Kishanganj-1


5/12/20

A.E
R.W.D
Kishanganj-1


13/12

E.E
R.W.D
Kishanganj-1

Inspection Report for flood damage work

Date:

1. Name of PIUs- PWD Kishanpur-1.

2. Name of Block/Road- PWD Aambara to Chikoniwara via Bhesal
Tala under Kachadheon block

A. For Road

1. Damage Location/Chainage :

2. Damage Length : 1300.00 m.

3. Nature of Damage : surface damage badly.

4. Details of Restoration :

i Material being used in Restoration

: Bamboo, sand bags, local sand, Back bells.

ii Equipment/Tools being used in Restoration works:

: tractor.

iii Procedure taken up in Restoration works

: manual.

iv Restored Length

: 1300 m.

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration

:

ii Equipment/Tools being used in Restoration works:

:

iii Procedure taken up in Restoration works

:

iv Restored Length

:


13/12/20
AE

Signature of JE/AF/EE


C
13/12



Signature

(Name of Inspector)

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, अररिया


13-12-2020
IF


Detailed Estimate


Name of work :-

Restoration of road from PWD Road Aambadi To Chikni Muni
Via Bagal Tola

Sl No	Item	No	Length	Width	Height	Qty	Unit	Rate	Amount
1	Providing and cutting of 62 mm to 75 mm dia bamboo piles to size and making shoes, all complete job -----E/I	17	1.20	-	-	20.40			
		10	1.20	-	-	12.00			
		Total					32.40	RM	50.20
2	Providing, fitting and fixing 62 mm to 75 mm dia bamboo runners in position at every vertical pile with 150 mm long nails or 38 swg G.I. wire including cost of G.I. wire or nails complete job as per specification and direction of E/I	4	10.00	-	-	40.00			
		4	6.00	-	-	24.00			
		Total					64.00	RM	28.53
3	Providing and filling empty cement bags with local sand, stitching the bags and placing including supply of sutli etc. all complete job ----E/I	1	10.00	1.75	2.50	43.75			
		1	6.00	1.75	2.00	21.00			
		Total					64.75	cum	
		=	2286.65 cft		Say	1906.00	Nos	38.14	72695.00
4	Filling and spreading local sand over brick bats as per drawing and technical specification Clause 305.3.9	1	1300.00	3.50	0.45	2047.50			
		Total					2047.50	cum	626.89
5	Providing laying and spreading brick bats in Road ditches all complete as per approved design, specifications and direction of E/I	1	10.00	1.00	0.75	7.50			
		1	6.00	1.00	0.75	4.50			
		1	1300.00	3.00	0.30	1170.00			
Total					1182.00	cum	2145.02	2535414.00	
Total:-								Rs 3895118.00	
Add GST @ 12 % :-								Rs 467414.00	
Add LC @ 01 % :-								Rs 38951.00	
Total cost of Restoration with GST & LC:-								Rs 4401483.00	


 05.12.2020
 J.E
 RWD
 Kochadhaman


 5/12/20
 A.E
 R.W.D
 Kochadhaman

Say Rs 4401500/-

 E.E
 R.W.D
 Kishanganj - I

Technically approved for ₹ 4401500/-
 Four
 (Rs. forty Lacs. one thousand and five
 hundred) only


 05/12/20

अधीक्षण अभियन्ता
 ग्रामीण कार्य विभाग
 कार्य अंचल, किशंगनज