

INSPECTION REPORT FOR MOTORABLE WORK

Name of PIUs :- EE RWD, Muzaffar Division - Araria

Name of Block Road :- Araria / Rampur Salanadin ke Ghar to Idgah Tale

A. For Road

Damage Location/Chainage :- 0.0m, 200m, 250m, 270m, 550m, 600m

Damage Length :- 97.0 mtr.

Nature of Damage (Length Wise)

(i) Breach :-	Breach Damage
(ii) Crust Damage :-	Crust Damage
(iii) Only Flank Damage :-	

Whether traffic fully/Partially obstructed :- fully.

I. Details of Restoration :-

(i) Material Being Used in Restoration :- local Sand, Bamboo, EC Bag,

(ii) Equipment/Tools Being Used in Restoration Works :- Tractor with folly, SCB, roller.

(iii) Restored Length

In open Area :-	97.0 mtr.
In habitation Area :-	

(iv) If Restoration work done in habitation Area give Reason :-

B. For Bridge (Size of Bridge/Culvert)

(1) Damage Location/Chainage :-

(2) No. of Span Damage :-

(3) Length of Span :-

(4) Nature of Damage (Pier/Abutment/
Wing Wall/Approach Road Damage) :-

(5) Details of Restoration :-

(i) Material Being Used in Restoration :-

(ii) Equipment/Tools Being Used in Restoration Works :-

(iii) Restored Length :-

Overall Grade of Restoration work (Satisfactory/Unsatisfactory) :- Satisfactory

Signature of Inspector
(Official Seal)

Cupra
11/11/24
AE