

INSPECTION REPORT FOR MOTORABLE WORK

Name of PIUs :- <u>RWD WORKS DIVISION, NAVGACHHIYA</u>	
Name of Block / Road :- <u>GOPALPUR/LO31-RCD ROAD TO3 TO KARCHIRA(VR25)</u>	
A. For Road	
1. Damage Location / Chainage : <u>400^m 1150-1200m, 1200-1450m, 1200-1450m</u>	
2. Damage Length : <u>- 446m</u>	
3. Nature of Damage (length wise)	(i) Breach :- <u>10m</u>
	(ii) Crust Damage :- <u>50m</u>
	(iii) Only Flank Damage - <u>386m</u>
whether traffic fully/Partialily obstructed - <u>Partially obstructed</u>	
4. Details of Restoration :	
(i) Material Being Used in Restoration : <u>Ec bag, Local sand, Brick Bats, bamboo</u>	
(ii) Equipment / Tools being Used in Restoration Works : <u>Front end loader, Roller</u>	
(iii) Restored length	In open Area :- <u>446m</u>
	In habitation Area :- <u>16m</u>
(iv) if Restoration work done in habitation Area give Reason :-	
B. For Bridge (Size of Bridge / Culvert) <u>-</u>	
1. Damage Location / Chainage : <u>-</u>	
2. No. of Span Damage :- <u>-</u>	
3 Length of Span <u>-</u>	
4 Nature of Damage (Pier / Abutment/Wing wall/Approach Road Damage) <u>-</u>	
5. Details of Restoration : <u>-</u>	
(i) Material Being Used in Restoration : <u>-</u>	
(ii) Equipment / Tools being Used in Restoration Works : <u>-</u>	
(iii) Restored length	In open Area :- <u>-</u>
	In habitation Area :- <u>-</u>
Overall Grade of Restoration Work (Satisfactory / Unsatisfactory) <u>Satisfactory.</u>	

Sales
14/11/24
S.E

As
14/11/24

Shu
14/11/24
et

Prifam
14/11/24
Signature of Inspector
(Official Seal)
Executive Engineer
RWD Works Division
BANKA-1