

RURAL WORKS DEPARTMENT



बिहार सरकार

GOVERNMENT OF BIHAR

FDR(Emergent Work)

CIRCLE – R.W.D. works Circle, Kishanganj

DIVISION – R.W.D. works Division , Kishanganj-1

Name of Work :-	Restoration work for Repair of Road breaches (Damaged by Flood) for Motorability in Jhunki Gangi tola PMGSY Road to Garra Toli
Block :-	Terhagachh
Estimated cost :-	Rs 343433.00

Year : 2024-25

INSPECTION REPORT FOR MOTORABLE WORK

Name of PIUs :- Gaurav Kumar

Name of Block Road :- Terakagach (Jhunki Ganga To 19 DKay Road
to Garra Tal.

A. For Road

1. Damage Location/Chainage :- CH-504.

2. Damage Length :- 131 m

3. Nature of Damage (Length Wise) (i) Breach :-
(ii) Crust Damage :- crust Damage
(iii) Only Flank Damage :-

whether traffic fully/Partially obstructed :-

4. Details of Restoration :-

(i) Material Being Used in Restoration :- Sand, Bricksbals, Ecbags, bambro

(ii) Equipment/Tools Being Used in Restoration Works :-

(iii) Restored Length
In open Area :- 131 m
In habitation Area :-

(iv) If Restoration work done in habitation Area give Reason :-

B. For Bridge (Size of Bridge/Culvert)

(1) Damage Location/Chainage :-

(2) No. of Span Damage :-

N/A

(3) Length of Span :-

(4) Nature of Damage (Pier/Abuttment/
Wing Wall/Approach Road Damage) :-

(5) Details of Restoration :-

(i) Material Being Used in Restoration :-

(ii) Equipment/Tools Being Used in Restoration Works :-

(iii) Restored Length :-

Overall Grade of Restoration work (Satisfactory/Unsatisfactory) :-

Signature of Inspector
(Official Seal)

TECHNICAL REPORT

f Work:- Restoration work for Repair of Road breaches (Damaged by Flood) for Motorability in Jhunki Gangi tola PMGSY Road to Garra Toli

Terhagachh

ted Cost:- ₹ 3,43,433.00

work done estimate has been framed for the restoration (motorable) of traffic for above road which was damage/washout during the year 2024-25 flood. This estimate is prepared for restoration work under FDR as per the instruction of Engineer-in-Chief Rural Works Department Patna Vide Letter No. -03-01/2024-89 Dated-18-10-2024

Source of materials

- i) Brick Bats- Local Kiln
- ii) Fine sand-Local
- iii) Cement bags-Local market
- iv) Bamboo-Local
- v) Eart- Private land from 1000m lead
- vi) Hume pipe- Purnea

ate:- Carraige has been analyzed on minimum lead. Finished rate has been calculated without contractor's profit on MORD norms. Carraige of materials has been added to finished rate. Basic rates are evaluated from rate of approved by State schedule rate committee. 18% GST, 1% L.cess and S.fee has been added in the estimate with final rate of the executed items


11/12/2024
JE
RWD(W) Work Section
Terhagachh


AE 12/11/24
RWD(W) Sub Division
Terhagachh


Executive Engineer
RWD(W) Division
Kishanganj-1

ABSTRACT OF COST

Name of Work :-		Restoration work for Repair of Road breaches (Damaged by Flood) for Motorability in Jhunki Gangi tola PMGSY Road to Garra Toli
Block :-		Terhagachh
Sl. No.	Particulars	Amount (In Rs.)
A	Cost of Restoration work :-	Rs 328433.00
B	Add Drone videography Charge three times	Rs 15000.00
Total Cost with GST, LC & S.Fee		Rs 343433.00

4/11/2024
T.S.

12.11.2024
J.E
RWD
Terhagachh

12/11/24
A.E
R.W.D
Terhagachh

12/11/24
E.E
R.W.D
Kishanganj - I

Technically Approved for Rs 3,43,433/- (Rupees three lakh fourty three thousand four hundred and thirty three) only

12/11/24
Superintending Engineer
Rural Works Department
Works Circle, Kishanganj
E.O.

Detailed Estimate

Detailed Estimate												
e of Work :-		Restoration work for Repair of Road breaches (Damaged by Flood) for Motorability in Jhunki Gangi tola PMGSY Road to Garra Toli										
SDB Sl. No.	MORD Ref.No	Description	No.	No.	Length (M)	Width (M)	Height (M)	Qty.	Unit	Rate (Rs.)	Amount (Rs.)	
WRD	5.7.7	Providing bamboo piles including labour for cutting of 62 mm to 75 mm dia bamboo piles to size and making shoes and driving etc complete job as per specification and direction of E/I										
		At ch 50m (left side)	1	33.00	6.00	-	-	-	198.00			
		At ch 50m (Right side)	1	33.00	6.00	-	-	-	198.00			
		At ch 50m (Right side)	1	65.00	5.00	-	-	-	325.00			


E.E
R.W.D
Kishanganj - I



Latitude: 26.348471
Longitude: 87.733641
Elevation: 60.36±3 m
Accuracy: 2.5 m
Time: 15-10-2024 10:47
Note: chunkier gnagei tola pmgsy to Gara toli

Powered by NoteCam



Latitude: 26.348514
Longitude: 87.733619
Elevation: 57.36±4 m
Accuracy: 2.4 m
Time: 18-10-2024 14:20
Note: jhunkie gangi. tola pmgsy to Gara toli

Powered by NoteCam

uAy
21/11/2024 uAgarson
T.S.
12-11-2024 JE
A-E