Division: Darghange 2 Length (km): 1.328 K. Name of the Road: LOSS-TOG Nehra to Raphnagar	
	7
Scheme/Programme: MAINTENANCE	
Package No.: Road Id No.:  Status of the Project: Ongoing/Completed/Under Maintenance	
	7684)
Sl. No. Parameters to be checked	Remarks
1. Payement	
a) Road Junction condition	S/U
b) Condition of Surfacing	S/U
c) Riding Quality	S/U
d) Road Camber	S/U
e) Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f) Contraction Joints provided or not (CC Pavement)	Yes/No
g) Compaction of flank/slope & raincuts if any	Yes/No
2. Cross Drainage	
a) Condition of head walls in Hume pipe culverts including its painting	s/sri/u
b) Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c) Condition of railings/slab/approach for Bridges	S/SRI/U
3. Road Furniture	
a) Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4. Compliance History	
a) Status of ATR's & any others	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1

Overall Rating

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	

NAME: Skeep be Ahren 10-12. 2020 (Signature)
DESIGNATION: Asst. Engileer,