

FIELD INSPECTION REPORT

Date of Inspection : 16.12.2020		District: NALANDA	
Division : Harnaut		Length (km): 3.1 km	
Name of the Road: Nagananwa chod PWD Road Addition More Monigam Bedline Road			
Scheme/Programme:		MAINTENANCE NR-2054	
Package No.:		Road Id No.:	
Status of the Project:		Ongoing/Completed/Under Maintenance <input checked="" type="checkbox"/>	
Work is a case of:		New Connectivity/Up gradation/ Maintenance <input checked="" type="checkbox"/>	
Sl. No.	Parameters to be checked		Remarks
1.	Pavement		
a)	Road Junction condition		S/U S
b)	Condition of Surfacing		S/US
c)	Riding Quality		S/U S
d)	Road Camber		S/U S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No	NA
f)	Contraction Joints provided or not (CC Pavement)	Yes/No	NA
g)	Compaction of flank/slope & raincuts if any	Yes/No	NO
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U	SRI
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U	NA
c)	Condition of railings/slab/approach for Bridges	S/SRI/U	NA
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No	NO
4.	Compliance History		
a)	Status of ATR's & any others		

Overall Rating :

Satisfactory (S)	—
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	—

16.12.2020
(Signature)

NAME: Rana Bala Kumar Singh
DESIGNATION: Executive Engineer.