

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण),

पत्रांक: 1755/अनु0 / चकिया, दिनांक: 22/10/2020

प्रेषक

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, चकिया।

सेवा मे,

अपर मुख्य कार्यपालक पदाधिकारी—सह—सचिव
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय— विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन पथ के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन पथ का पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0:— 1. आवंटन की सूची
बम्प मशीन रिपोर्ट।

विश्वासभाजन,

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल—चकिया।

ज्ञापांक— 1755

दिनांक— 22/10/2020

प्रतिलिपि—नोडल पदाधिकारी (3054), ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

अनु0:— 1. आवंटन की सूची

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल—चकिया।

**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.**


Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division : Chakia

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (In mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (In lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done. (in Lakh)	Remarks
					Length (In Km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20Chakia/26 (RM/EA/CHA/20/0010)	Masikatha REO Road to Motnaje Bandh Via Majar	31708202114	Latter No.5974 Date-30.10.2019	1.897	72.59120	41.53100	26.52531	04 MBD/2020-21 Date-05.06.2020	04.03.2021	In Progress	2342	25	05.00	0.00000	0.00000	38.25000	Work in Progress
2	MR-N/19-20Chakia/26 (RM/EA/CHA/20/0010)	Bathna NH-28 to Chakmadari 149	31708202059	Latter No.5974 Date-30.10.2019	2.020	83.40140	49.75593	28.20299	04 MBD/2020-21 Date-05.06.2020	04.03.2021	In Progress	2510.05	25	05.00	0.00000	0.00000	46.11000	Work in Progress
					3.917	155.99260	91.28693	54.7283									84.36000	

1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.

2 Up-to-date Physical Progress has been uploaded in MIS.


Executive Engineer,
Rural Works Department,
Works Division, Chakia.


Executive Engineer,
Rural Works Department,
Works Division, Chakia.

View Job

oad to motnaje bandh via majar

21-10-2020

46

Test Date : 28-04-2010

Machine No : 406

Start S No :

Start E No :

Weather :

Start Location : mahesi

End Location : jndh via majar

Road Name : Road to Motnaje bandh via Maj

Road Type : (A) ASPHALTIC

Side :

Interval

UIV Range : 970 To 4000

Dist Range : 0 To 1.9

Equation : test

mm/km

0.1


1000 m

enerate Report and Graph

Redraw Graph

Map View

File C:\Users\BRRDA103\Desktop\BUMP IN REGRETOR REPORT\vijay giri\mehsi katha reo road to motnaje
Name of Customer : vijay giri, Name of Work/ Road : mehsi katha reo road to motnaje bandh via majar, Lab Job



0.1 0.2 0.3 0.4 0.5 0.6 0.7 0.8 0.9 1 1.1 1.2 1.3 1.4 1.5 1.6 1.7 1.8
Distance * 1000 m

महेश्वरी अभियंता
कार्यपालिका
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, चकीया

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI CATEGORY mm/km	Latitude	.ongitude	Event
Road Name- Mehsi katha Reo road to mmothnaje bandh via majar										
21/10/20	14:36:8	46	0.1	320	0	3200	3013 G	26.35769	85.1186	Normal
21/10/20	14:36:8	46	0.1	300	20.2	3000	2839 G	26.35846	85.11914	Normal
21/10/20	14:36:8	46	0.1	220	30.3	2200	2144 G	26.35925	85.11963	Normal
21/10/20	14:36:43	46	0.1	240	30.3	2400	2318 G	26.35992	85.12019	Normal
21/10/20	14:37:0	46	0.1	220	30.3	2200	2144 G	26.36053	85.12096	Normal
21/10/20	14:37:0	46	0.1	220	20.2	2200	2144 G	26.3611	85.12173	Normal
21/10/20	14:37:19	46	0.1	230	30.3	2300	2231 G	26.36205	85.122	Normal
21/10/20	14:37:19	46	0.1	220	20.2	2200	2144 G	26.36288	85.12152	Normal
21/10/20	14:37:54	46	0.1	210	30.3	2100	2057 G	26.3638	85.12165	Normal
21/10/20	14:38:0	46	0.1	260	20.2	2600	2492 G	26.36472	85.12163	Normal
21/10/20	14:38:0	46	0.1	220	20.2	2200	2144 G	26.36562	85.1219	Normal
21/10/20	14:38:29	46	0.1	220	30.3	2200	2144 G	26.36645	85.12224	Normal
21/10/20	14:38:29	46	0.1	250	20.2	2500	2405 G	26.36735	85.12253	Normal
21/10/20	14:39:3	46	0.1	310	20.2	3100	2926 G	26.36814	85.12285	Normal
21/10/20	14:39:3	46	0.1	200	30.3	2000	1970 G	26.36891	85.12231	Normal
21/10/20	14:39:3	46	0.1	220	30.3	2200	2144 G	26.36966	85.12178	Normal
21/10/20	14:39:39	46	0.1	270	30.3	2700	2579 G	26.37045	85.12128	Normal
21/10/20	14:39:39	46	0.1	240	20.2	2400	2318 G	26.3713	85.12071	Normal
total							42156			
AVERAGE							2342			

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

X = 2111

Y = 2067

$$Y = 0 * X^2 + 0.869 * X + 232.9$$

Sulav Tolra
मुख्यालय अथवा
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, चकिया

VIJAY GIRI

NA TO NH 28 (CHAKAMADRI)

21-10-2020

41

Test Date :

21-10-2020

Machine No :

Start S No :

Start E No :

Weather :

Start Location : BATHNA

End Location : NH28

Road Name : BATHNA CHAKMADRI

Road Type : (A) ASPHALTIC

Side :

Interval

UIV Range : 1144 To 4000 mm/km

Dist Range : 0 To 2 0.1 1000 m

Equation : test

enerate Report and Graph

Redraw Graph

Map View

File : C:\Users\BRRDA103\Desktop\BUMP INTREGRETOR REPORT\vijay giri\NH28 to BATHNA\21101404.xls,

Name of Customer : VIJAY GIRI, Name of Work/ Road : BATHNA TO NH 28 (CHAKAMADRI), Lab Job number :



0.1 0.2 0.3 0.4 0.5 0.6 0.7 0.8 0.9 1 1.1 1.2 1.3 1.4 1.5 1.6 1.7 1.8 1.9
Distance * 1000 m

Signature
कायपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमाणित, चक्राया

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI CATEGORY mm/km ROAD	Latitude .ongitude	Event
Road Name - bathana NH-28 to chakmadari									
21/10/20	13:59:7	41	0.1	270	0	2700	2579 G	26.33265	85.11869 Normal
21/10/20	13:59:7	41	0.1	290	20.2	2900	2752 G	26.33359	85.11867 Normal
21/10/20	13:59:7	41	0.1	270	20.2	2700	2579 G	26.33447	85.11855 Normal
21/10/20	13:59:42	41	0.1	230	30.3	2300	2231 G	26.33542	85.11845 Normal
21/10/20	14:0:0	41	0.1	270	20.2	2700	2579 G	26.33634	85.11828 Normal
21/10/20	14:0:17	41	0.1	260	20.2	2600	2492 G	26.33716	85.11805 Normal
21/10/20	14:0:17	41	0.1	240	30.3	2400	2318 G	26.33805	85.11813 Normal
21/10/20	14:0:17	41	0.1	220	30.3	2200	2144 G	26.33894	85.1184 Normal
21/10/20	14:0:52	41	0.1	240	30.3	2400	2318 G	26.33987	85.1186 Normal
21/10/20	14:1:0	41	0.1	310	20.2	3100	2926 G	26.34075	85.1186 Normal
21/10/20	14:1:0	41	0.1	300	30.3	3000	2839 G	26.34164	85.11889 Normal
21/10/20	14:1:27	41	0.1	250	30.3	2500	2405 G	26.34252	85.11906 Normal
21/10/20	14:1:27	41	0.1	310	20.2	3100	2926 G	26.34343	85.11894 Normal
21/10/20	14:2:0	41	0.1	260	20.2	2600	2492 G	26.34426	85.11882 Normal
21/10/20	14:2:2	41	0.1	230	30.3	2300	2231 G	26.34521	85.1186 Normal
21/10/20	14:2:2	41	0.1	230	30.3	2300	2231 G	26.34607	85.11838 Normal
21/10/20	14:2:2	41	0.1	250	30.3	2500	2405 G	26.34701	85.11822 Normal
21/10/20	14:2:38	41	0.1	260	30.3	2600	2492 G	26.34787	85.11815 Normal
21/10/20	14:3:0	41	0.1	290	20.2	2900	2752 G	26.34881	85.11808 Normal

Total 47691

Average 2510.05

(R) RURAL ROAD
Good Average Poor
<4000 4001-5000 >5001

X = 2111
Y = 2067

$$Y = 0 * X^2 + 0.869 * X + 232.9$$

अभियंता
ग्रामीण कार्य विभाग
सि.प्र.मण्डल, चकिया