

RURAL WORKS DEPARTMENT



GOVERNMENT OF BIHAR

CIRCLE – R.W.D. works Circle, Chapra

DIVISION – R.W.D. works Division , Chapra-2

Name of Work - Restoration/Mottrable of Road from PMGSY Tedha
Yadav Tola se Muslimtola tola to Rajput tola path

Block - Isuapur

Estimated cost - Rs 302259.00

Year : 2020-21

Inspection Report for flood damage work

Date:

1. Name of PIUs-

2. Name of Block/Road- Isnapur to Tedha Restoration / Notable of Road
A. For Road from Pngiy Tedha Jasar Pilo to Muslim tole to Rajput tole

1. Damage Location/Chainage : 0 to 140m -
2. Damage Length : 140 M -
3. Nature of Damage :
4. Details of Restoration :
i Material being used in Restoration : Brick bats, local sand
ii Equipment/Tools being used in Restoration works: Tractor, Road roller
iii Procedure taken up in Restoration works :
iv Restored Length : 140 M.

B. For Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration :
i Material being used in Restoration :
ii Equipment/Tools being used in Restoration works:
iii Procedure taken up in Restoration works :
iv Restored Length :

 23/12/20
Signature of JE/AE/EE

 29/12/2020
Signature
VINOD KUMAR
(Name of Inspector)
Executive Engineer
R.W.D. (W) Division Chabrad

प्रतिवेदन

कार्य का नाम :- Restoration/Motatable of Road from PMGSY Tedha yadav to la se
शीर्ष :- FDR Muslim to la to Rajput to la tak.

प्राक्कलित राशि:- 3,02,259=00

प्रखण्ड का नाम:- Isuapur

जिला-सारण।


प्रस्तुत प्राक्कलन शीर्ष PMGSY/MMGSY/GTSNY/NABARD/MR-3054 अर्तगत निर्मित/निर्माणाधीन पथ के गत महीने में इस जिला में आये बाढ़/अतिवृष्टि के कारण क्षतिग्रस्त हुए पथों को चलने लायक (Motarable) बनाने हेतु विभागीय दिशा-निर्देशानुसार कार्यपालक अभियंता, ग्रा0का0वि0, कार्य प्रमंडल Chapra-2 के दिशा-निर्देशन में कुल रु03,02,259=00 के लिए तैयार किया गया है।

आवश्यकतानुसार तत्काल प्रभाव से पथों को चलने लायक बनाने हेतु प्राक्कलन में Bricks Bats, Sand Bag, Hume-Pipe इत्यादी का प्रावधान आवश्यक लम्बाई, चौड़ाई एवं मोटाई में प्राक्कलन के अनुसार प्रावधान किया गया है।

योजना एवं कार्य की महत्ता के साथ-साथ जनहित के लिए अतिउपयोगी प्राक्कलन को कार्यहित में स्वीकृति हेतु प्रस्तुत किया जा रहा है।


23/12/20

Ywolu
23.12.2020
Ar


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, Chapra-2।


ABSTRACT OF COST

Name of Work - Restoration/Mottrable of Road from PMGSY Tedha Yadav Tola se
Muslimtola tola to Rajput tola path

Block - Isuapur

S.L No.	Particulars	Amount (In Rs.)
A	Cost of Restoration work	Rs 267486.00
B	Add 12 % GST on (A)	Rs 32098.00
C	Add 1 % L. Cess on (A)	Rs 2675.00
	Total Cost	Rs 302259.00


E.E.
R.W.D.
Chapra-2


A.E.
R.W.D.
Chapra-2


E.E.
R.W.D.
Chapra-2

T/A dr B 302255 = (Three lakh two thousand
two hundred fifty nine only)
28-12-22


Detailed Estimate

ne of work :-

Restoration/Motrable of Road from PMGSY Tedha Yadav Tola se Muslimtola tola to Rajput tola path

Sl No	Item	No	Length	Width	Avg.H/D	Qty	Unit	Rate	Amount
1	Providing laying and spreading brick bats in Road ditches all complete as per approved design, specifications and direction of E/I	1	140.00	3.75	0.24	126.88			
Total						126.88	cum	1909.87	242324.00
2	Fillling and spreading local sand over brick bats as per drawing and technical specification Clause 305.3.9	1	140.00	3.75	0.10	52.50			
Total						52.50	cum	479.27	25162.00
TOTAL									267486.00


 JE 23/12/2020
 RWD
 Chapra-2


 23/12/2020
 A.E
 R.W.D
 Chapra-2


 23/12/2020
 E.E
 R.W.D
 Chapra-2