

Schedule XLV-Form No. 134

DIVISION

M.B. No - 532

SUB-DIVISION

Bullock : Baishumthpur

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Motorable work of damaged Road from Hakam Derkuli Road to Trizvikram Dev Nagar Halt, damaged due to Heavy rain/Flood for yr 2020-2021, at Baikunthpur Block in Dist. Gopalganj (Bihar)					
Authority - E.E, R.W.D, works Division, Gopalganj-2.					
Agency - Departmental works					
Dt of start -					

Dt of entry -

MEASUREMENT

Item 1 Providing brick ball filling in ditches of damaged Road including all cost of labour and material all complete job as per Tech. spe and direction of Engineers-in-Charge.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1x	4.10x	4.10x	0.90	14.40 m ³
	1x	5.10x	4.10x	0.70	14.10 m ³
	1x	15.10x	3.10x	1.20	54.0 m ³
	5x	30.10x	3.10x	0.95	427.50 m ³
	1x	20.10x	2.10x	0.95	38.0 m ³
	1x	28.10x	2.10x	1.60	89.60 m ³
	2x	25.10x	3.05x	1.50	228.75 m ³
	1x	30.10x	1.95x	1.30	76.05 m ³
	1x	14.10x	2.45x	0.85	29.16 m ³
	1x	15.10x	2.50x	0.90	33.75 m ³
	1x	10.10x	3.10x	1.80	54.0 m ³
Less H.P.	1.88x	1.23x	1.23x	5.05	11.95 m ³

Total = 1,276.0 m³

Item 2.

Providing and laying

100 mm dia NP3 Hume pipe

in single row --- all

complete job as per Tech. spe.

& distⁿ of E/L

4x 2.50 m --- = 10.0 m

Plul
29/12/2020
H

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
Item 1	Providing base & base in ditches of damaged road including all cost of labour and material all complete job as per Tech Spe. edit ⁿ of E/T				
Qty B.F vide T.M.B Page 21					
1276.00 m ³	@ Rs 2412.11				
	per m ³ -				Rs 3077852.00
Item 2	Providing & laying 1000mm dia NPS Hume pipe - - - as per Tech. spe. and edit ⁿ of E/T				
Qty B.F vide T.M.B Page 21					
10.00 m	@ Rs 2744.50/m				Rs 27445.00
	Total				Rs 31,052.97.00
Add 1% contingency					Rs 31,053.00
	Gr. Total				Rs 31,363.50.00
	Say				Rs 31,364.00.00
Prepared 29/12/2020 Checked 29/12/20 EE					