

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Benipur

Name of Block/Road:- Alinagar / Madipur Ramjulan Yadav "to Antark"
Harizan Jola

A. For Road

1. Damage Location Chainage:- CH 50m.
2. Damage Length :- 47.00m
3. Nature of Damage :- Road cut
4. Details of Restoration Works
 - i. Material being used in Restoration works:- Brick bats
 - ii. Equipment's /Tools being used in Restoration works:- SCB & tractor
 - iii. Procedure taken up in Restoration works:- filling & leveling
 - iv. Restored Length:- 47.00m

B. For Bridge

1. Damage Location Chainage:-
 2. Damage Length :-
 3. Nature of Damage :-
 4. Details of Restoration Works
 - i. Material being used in Restoration works:-
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-
- N/A

"Work found satisfactory"

Signature
14/12/21
Signature of JE/AE/EE

Signature
3030
14/12/21
RR
(Name of Inspection)

FDR 2021-22

पथ का नाम :- मीतीपुर रामजुबुम यादव से अन्दौली हरिजन डोला रोड
पथ की लम्बाई :- 2.690 कि.मी.
प्राक्कलित राशि :- 1,15,668.00


प्रतिवेदन

माह मई के अंतिम सप्ताह से लेकर माह अक्टूबर के तीसरे सप्ताह तक लगातार भारी वर्षा, परिणामस्वरूप आयी बाढ़ के चलते अधिकांश पथ अंशतः अथवा पूर्णतः जलमग्न हो गये, पथ में कटाव हो गया एवं यातायात बाधित हो गया।

जनहित, कार्यहित एवं आसन्न पंचायत आम चुनाव एवं विभागीय सचिव महोदय के आदेश (पत्रांक- मु0अ0-4(मू0) विविध कार्य-23-60/2020-1937 पटना, दिनांक-07.07.2021) के आलोक में क्षतिग्रस्त पथों को ईंट टुकड़ों से भरकर यातायात बहाल किया गया।

जलस्तर कम होने एवं पानी का बहाव बन्द होने के पश्चात् आदेशानुसार किये गये कार्य के अनुसार प्राक्कलन तैयार कर घटनोत्तर स्वीकृति हेतु समर्पित की जा रही है। कार्यहित में प्राक्कलन की स्वीकृति अपेक्षित है।

प्राक्कलन को कार्य अंचल, दरभंगा द्वारा स्वीकृत अद्यतन दर के आधार पर तैयार कर अग्रेतर कार्रवाई हेतु समर्पित की जाती है।


24.10.2021
कनीय अभियंता
ग्रा0का0वि0, कार्य प्रशाखा,
अलीनगर


24.10.2021
सहायक अभियंता
ग्रा0का0वि0 कार्य अवर प्रमंडल,
अलीनगर


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, बेनीपुर

FOR 2024-22

(13)

Name of work :- Restoration of traffic in
Madipur Bamyulum Yadao to Antauli Harman
Jola road

Item no ① Providing & Alling brick bats
including cost of brick bats, loading,
unloading & light skimming all
complete job.

$$\text{Ch 50m } 1 \times 47.00 \times \frac{2.50 + 3.00 + 3.00}{3} \times \frac{0.15 + 0.20 + 0.25}{3}$$

$$= 48.83 \text{ m } @ 2004.26 \text{ /m}$$

$$= 97,902.00$$

$$\text{Add } 12\% \text{ G.S.T}$$

$$= 11,248.00$$

$$\text{Add } 1\% \text{ LC}$$

$$= 979.00$$

$$\text{Add } 3.00 - 10\%$$

$$48.83 \text{ m } \times 1032.00 \times 0.10$$

$$= 5039.00$$

$$\text{Total } \rightarrow 1,15,668.00$$

Technically sanctioned for Rs 1,15,668.00 (one
lakh fifteen thousand six hundred
sixty eight Rupees) only

Superintending Engineer
RWD, Works Circle, Darbhanga
24/10/2024

24/10/2024
O. B.
Bhargava

24/10/2024
A. B.
Bhargava

24/10/2024
B. B.
Bhargava

Checked and Verified

14.12.2024
AE

14/12/24
CC

P.T.O