

कार्यपालक अभियन्ता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, नरकटियागंज

Mobile No- 8986915814

Email ID- eerwdwd2bettiah@gmail.com

पत्रांक- 1494 अड्ड/ नरकटियागंज, दिनांक- 04/8/22

प्रेषक,

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, नरकटियागंज।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
-सह- सचिव नोडल पदाधिकारी,
ग्रामीण कार्य विभाग,
बिहार पटना।

विषय:-

MR-3054 (New Maint. Policy-2018) योजना अन्तर्गत 5 (पाँच) वर्षीय अनुरक्षण का
आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MR-3054 (New Maint. Policy-2018) योजना
अन्तर्गत 5 (पाँच) वर्षीय अनुरक्षण का आवंटन उपलब्ध कराने के लिए सूची बनाकर इस पत्र में
संलग्न कर अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अनु०:- 1. उपयोगिता प्रमाण-पत्र From GFR 19A

2. अधियाचना पत्र।

विश्वासभाजन,

कार्यपालक अभियन्ता,

ग्रा०का०वि०, का०प्र०, नरकटियागंज।

04/08/2022

FORM GFR 19-A

(See Government of India's decision (I) below rule- 150)
Form of Utilization certificate up to the month of Aug-2022

PIU:- E.E RWD(W)DIV-NARKATIAGANJ

SL.NO.	Name of Schemes	Sanction No.& Date with Amount (In Lacs)	Amount received (In Lacs)	Particulars
1	2	3	4	5
1	Maintenance Fund of MR(3054) New Maintenance Policy- 2018		NIL	Certified that out of Rs. 0.00 Lacs of grants-in-aid sanctioned during the years 2022-23 in favour of Executive Engineer R. W. D. Works Division, Narkatiaganj a sum of Rs. 0.00 Lacs has been utilized for the purpose of Maintenance Fund of MR(3054) New Maintenance Policy-2018 Schemes as given in the margin for which it was sanctioned and that the balance of Rs. NIL Lac remaining unutilized at the end of the period under report.
		TOTAL	NIL	

2. Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled, are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.



SR.DIV ACCOUNTS OFFICER
R.W.D. Works Division, Narkatiaganj

Kinds of checks exercised:-

- Works has been supervised by Executive Engineer / Superintending Engineer.
- Periodic as inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.
- All other codal formalities have been observed.

3. Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD Works.


Executive Engineer
R.W.D. Works Division, Narkatiaganj

Requisition Format for Scheme Head - 5 Year Maintenance of MR(3054) under Bihar Rural Road Maintenance Policy- 2018 (Initial Rectification and surface Renewal)

Name of Division :- Narkatiaganj

Name of Circle :- Bettiah

Sl. No	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA)	Administrative Sanction Letter No & Date.	Agreement Amount (in Lac)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Current Maintenance Demand (In Lacs)				Remarks.
				Length (in km)	Amount of (in Lakh)	Initial Rectification with surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)				1st Qtr Maint Demand	2nd Qtr Maint Demand	3rd Qtr Maint Demand	4th Qtr Maint Demand	
1	2	3	4	6	7	8	9	10	11	12	13	14	15	16	17
1	RM/WE/NAR/19/0025	Bakulahr to Fatepur Jitaya	318891031902	3.86	137.3364	92.845	34.13715	37/MBD/2021-22	06.03.2021	05.05.2021	1.70686	1.70686	-	-	
2	RM/WE/NAR/19/0025	Chanpatiya Lalgaadh Karamaya Tirhuniya Chauk via Lalgaadh from Jami Tola, Jha Tola	318891031903	6.7	270.8409	189.092	59.63905	37/MBD/2021-22	06.03.2021	18.06.2021	2.98195	-	-	-	
3	RM/WE/NAR/19/0025	Mushari to Bijhaniya Bandobasti	318891032206	2.3	64.6468	39.872	18.99595	38/MBD/2021-22	08.03.2021	05.05.2021	0.94980	0.94980	-	-	
4	RM/WE/NAR/19/0024	Kuriya Kothi to Mahna Via Chuhri Road	318891032207	9.55	288.0603	179.977	83.41705	37/MBD/2021-22	06.03.2021	27.05.2021	4.17085	4.17085	-	-	
5	RM/WE/NAR/19/0024	Bettiah Lauriya to Mushari	318891032208	2.58	95.7343	65.44	20.92335	37/MBD/2021-22	06.03.2021	03.06.2021	1.04617	1.04617	-	-	


 Executive Engineer
 Rural Works Department
 Works Division Narkatiaganj
 04/08/2021

Requisition Formet for Scheme Head-MR-(3054) Under Bihar Rurak Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

1st Quarter

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Government Of Bihar
OM01
Rural Works Department

To:-
Road From:-Chanpatiya Lalgadh Karnameya Tirhutiya Chauk via Lalgadh from Jaini Tola, Jha Tola

Executive Engineer
RWD, Works Division Narkatiaganj

Date:-

Length of Road :- 6.70 KM

Inspector :- A.E. RWD WORKS SUB DIVISION, CHANPATIA

Position :- A.E.

No	standard Of Work Item	Work Unit	Unit OF Required in each Kilometer										Comments
			1	2	3	4	5	6	7	8	9	10	
OM100	Sealed payment												
OM101	Pothole Patching	m ²	NIL	NIL	NIL								No pothole found
OM102	Surface Depression and Rut patching	m ³	NIL	NIL	NIL								No Surface Depression and Rut patching found
OM103	Crack Sealing	Lm	NIL	NIL	NIL								No crack
	Surface Treatment		NIL	NIL	NIL								Not required
OM104	(a) Loss of Aggregate (Surface Ravelling)	m ²	NIL	NIL	NIL								No Loss of Aggregate (Surface ravelling) found
	(b) Bleeding / Flushing	m ²	NIL	NIL	NIL								No bleeding / furnishing found
	© Crocodile Cracking	m ²	NIL	NIL	NIL								No Crocodile cracking found
OM105	Edge Repair	m ²	NIL	NIL	NIL								Notified & repaired
OM106	Digouts	m ²	N.A.	N.A.	N.A.								
OM107	Concrete pavement	m ³	N.A.	N.A.	N.A.								
	Other activities												
OM200	Shoulder												
	Unsealed Shoulder												
OM201	(a) Edge Drop-off	Lm	NIL	NIL	NIL								No Edge Drop off found
	(b) Roughness, Scouring or Potholes	Lm	NIL	NIL	NIL								No Roughness, Scouring or Potholes found
	(c) Holding water	Lm	NIL	NIL	NIL								No Holding Water Found
OM202	Embankment Repair	M ³	NIL	NIL	NIL								Notified & repaired
	Other activities (Rain Cuts)		N.A.	N.A.	N.A.								
OM300	Drainage including culverts major												
OM301	Surface Drains & Verge	Lm	N.A.	N.A.	N.A.								NA
OM302	Culvert Cleaning	No	NIL	NIL	NIL								DONE
OM303	Culvert and pit Repair	M ³	NIL	NIL	NIL								DONE
	Other activities(Whitw washing)	M ²	NIL	NIL	NIL								Not required

Handwritten signature

Handwritten signature

No	Standard Of Work Item Name	Work Unit	Unit Of Required in each Kilometere										Comments
			1	2	3	4	5	6	7	8	9	10	
OM400	Vegetation Grass Control												
OM401	(a) Roadside- General Tidy	Ha	NIL	NIL	NIL								Done
	(b) Clear near Safety signs, kilometer posts and roadside furniture	Ha	NIL	NIL	NIL								Done
OM402	Tree and Shrub Management	No	NIL	NIL	NIL								Done
	Cutting Of Branches Of Trees	No	NIL	NIL	NIL								Done
	Cutting Of Shrubs From Road Way	No	NIL	NIL	NIL								Done
	Other activities (Trimming of Grass)	M ²	NIL	NIL	NIL								Not Required
	Safety Signage and Road												Not Required
OM500	Safety Signage and Road	No	NIL	NIL	NIL								N.A.
OM501	Signs Maintenance												N.A.
OM502	Guard Stones	Lm	NA	NA	NA								N.A.
OM503	Distance Stones	No	NA	NA	NA								N.A.
OM504	Road Marking	M ²	NIL	NIL	NIL								Not Required
	Other activities												

[Signature]
Contractor

[Signature]
J.E

[Signature]
A.E

[Signature]
Executive Engineer
Rural works Department
Works Division, Narkatiaganj

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT

PIU Name :- RWD, Works Division, Narkatiaganj

1st Quarter

1	Name of the Road	Chanpatiya Lalgadh Karnameya Tirhutiya Chauk via Lalgadh from Jaini Tola, Jha Tola		
2	Batch No.	RM/WE/NAR/19/0025		
3	Project ID	318891031903		
4	Total Lenth of Road (in KM)	6.700		
5	Length of Road to Meet Required Service Level [Completed length](in Km) [1]	6.700		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	59.63905		
8	Quarterly Payment : 4/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	2.9819525		
Compliance Criteria	Standard Job Description	Non-Compliance		Reduction Payment [6]=[3]/[1]*[2]*[4]
		Length Non-Compliant [3]	Weighted Value for Payment Reduction (%) [4]	
I	PAVED ROADS (CARRIAGEWAY)	0	60%	0.00
II	SHOULDERS AND EMBANMENTS	0	10%	0.00
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0.00
IV	SIGNAGE AND ROAD SAFETY	0	10%	0.00
V	VEGATION	0	5%	0.00
TOTAL PAYMENT REDUCTION FOR THE QUARTER (IN Lakh) [5]				0.00000
TO BE PAID FOR THE QUARTER/DEMAND (in Lakh) [6]				2.9819525

Date of inspection by E/I or his agent
Prepare by Contractor's self Control unit

[Signature]

[Signature]
54/08/22
Name and Designation of person inspecting road

Date

[Signature]
Signature of person inspecting road

(Signature)
[Signature]
Certify by E/I [signature] Date:-
Executive Engineer
Rural Works Department
Works Division, Narkatiaganj

Line of Road - Chanpatiya Lalgadh Karnameya Tirhutiya Chauk via Lalgadh from Jaini Tola, Jha Tola [Sec-74]

Date	Time	Section	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY	Latitude	Longitude	Event
		No.						ROAD			
21/4/22	9:53:10	74	0.1	360	25.6	3600	3643	G	26.815052	84.563787	Normal
21/4/22	9:53:10	74	0.1	350	25.1	3500	3541	G	26.815598	84.56303	Normal
21/4/22	9:54:0	74	0.1	370	25.1	3700	3745	G	26.816308	84.562407	Normal
21/4/22	9:54:0	74	0.1	270	25.1	2700	2724	G	26.81703	84.561868	Normal
21/4/22	9:54:25	74	0.1	380	25.1	3800	3848	G	26.817647	84.561228	Normal
21/4/22	9:55:0	74	0.1	300	25.1	3000	3013	G	26.81837	84.560673	Normal
21/4/22	9:55:0	74	0.1	210	25.1	2100	2112	G	26.819252	84.560673	Normal
21/4/22	9:55:36	74	0.1	180	25.1	1800	1806	G	26.820098	84.560892	Normal
21/4/22	9:55:36	74	0.1	180	25.1	1800	1806	G	26.820928	84.560605	Normal
21/4/22	9:56:0	74	0.1	160	25.1	1600	1601	G	26.821797	84.560588	Normal
21/4/22	9:56:11	74	0.1	250	25.1	2500	2520	G	26.822713	84.560337	Normal
21/4/22	9:56:11	74	0.1	340	25.1	3400	3439	G	26.823475	84.56008	Normal
21/4/22	9:56:11	74	0.1	250	25.1	2500	2520	G	26.824353	84.56013	Normal
21/4/22	9:56:46	74	0.1	330	25.1	3300	3337	G	26.825268	84.56015	Normal
21/4/22	9:57:0	74	0.1	340	25.1	3400	3439	G	26.826125	84.56005	Normal
21/4/22	9:57:21	74	0.1	270	25.1	2700	2724	G	26.827043	84.559813	Normal
21/4/22	9:57:21	74	0.1	350	25.1	3500	3541	G	26.827907	84.559662	Normal
21/4/22	9:58:0	74	0.1	320	25.1	3200	3235	G	26.828755	84.559595	Normal
21/4/22	9:58:32	74	0.1	310	25.1	3100	3133	G	26.829513	84.559258	Normal
21/4/22	9:58:32	74	0.1	300	25.1	3000	3052	G	26.830303	84.558787	Normal
21/4/22	9:59:7	74	0.1	360	25.1	3600	3643	G	26.830823	84.55813	Normal
21/4/22	9:59:7	74	0.1	330	25.1	3300	3358	G	26.831468	84.55744	Normal
21/4/22	9:59:43	74	0.1	350	25.1	3500	3541	G	26.832287	84.55712	Normal
21/4/22	10:0:0	74	0.1	390	25.1	3900	3950	G	26.833105	84.55678	Normal
21/4/22	10:0:18	74	0.1	380	20.2	3800	3869	G	26.833922	84.556463	Normal
21/4/22	10:0:18	74	0.1	350	20.2	3500	3541	G	26.834518	84.555892	Normal
21/4/22	10:0:18	74	0.1	360	20.2	3600	3643	G	26.834138	84.554998	Normal

4856
4-8-22

4856

Name of Road - Chanapatiya Lalgadh Karnameya Tirhutiya Chauk via Lalgadh from Jaini Tola, Jha Tola [Sec-74]

Date	Time	Section	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY	Latitude	Longitude	Event
		No.						ROAD			
21/4/22	10:1:0	74	0.1	310	20.2	3100	3154	G	26.83387	84.554023	Normal
21/4/22	10:1:0	74	0.1	330	20.2	3300	3358	G	26.834297	84.553182	Normal
21/4/22	10:1:28	74	0.1	310	20.2	3100	3158	G	26.8348	84.552373	Normal
21/4/22	10:2:4	74	0.1	310	20.2	3100	3133	G	26.835465	84.552053	Normal
21/4/22	10:2:4	74	0.1	370	20.2	3700	3745	G	26.836195	84.552592	Normal
21/4/22	10:2:39	74	0.1	330	20.2	3300	3337	G	26.837012	84.553013	Normal
21/4/22	10:2:39	74	0.1	310	20.2	3100	3133	G	26.837832	84.553315	Normal
21/4/22	10:3:0	74	0.1	280	20.2	2800	2827	G	26.838675	84.553687	Normal
21/4/22	10:3:14	74	0.1	340	20.2	3400	3439	G	26.839497	84.554107	Normal
21/4/22	10:3:50	74	0.1	330	20.2	3300	3337	G	26.840332	84.55436	Normal
21/4/22	10:4:0	74	0.1	290	20.2	2900	2929	G	26.84123	84.554477	Normal
21/4/22	10:4:24	74	0.1	310	20.2	3100	3133	G	26.842085	84.554308	Normal
21/4/22	10:4:24	74	0.1	300	20.2	3000	3031	G	26.84298	84.554057	Normal
21/4/22	10:5:0	74	0.1	340	20.2	3400	3439	G	26.84385	84.553855	Normal
21/4/22	10:5:0	74	0.1	380	20.2	3800	3848	G	26.844713	84.553753	Normal
21/4/22	10:5:0	74	0.1	270	20.2	2700	2724	G	26.84555	84.553635	Normal
21/4/22	10:5:34	74	0.1	290	20.2	2900	2929	G	26.846505	84.553535	Normal
21/4/22	10:5:34	74	0.1	280	20.2	2800	2823	G	26.8473	84.553502	Normal
21/4/22	10:5:34	74	0.1	250	20.2	2500	2520	G	26.84827	84.55343	Normal
21/4/22	10:6:10	74	0.1	260	20.2	2600	2622	G	26.84913	84.553282	Normal
21/4/22	10:6:10	74	0.1	280	20.2	2800	2827	G	26.850007	84.553182	Normal
21/4/22	10:6:10	74	0.1	290	20.2	2900	2929	G	26.850923	84.553232	Curve
21/4/22	10:6:45	74	0.1	300	20.2	3000	3031	G	26.851228	84.552423	Normal
21/4/22	10:7:0	74	0.1	270	20.2	2700	2724	G	26.851063	84.551413	Normal
21/4/22	10:7:20	74	0.1	220	20.2	2200	2214	G	26.851055	84.550453	Normal
21/4/22	10:7:20	74	0.1	300	20.2	3000	3031	G	26.85118	84.54946	Normal
21/4/22	10:7:55	74	0.1	150	20.2	1500	1499	G	26.851303	84.54847	Normal

Handwritten signature and date: 4.8.22

name of Road - Chanapatiya Lalgadh Karnameya Tirhutiya Chauk via Lalgadh from Jaini Tola, Jha Tola [Sec-74]

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY	Latitude	Longitude	Event
21/4/22	10:8:0	74	0.1	200	20.2	2000	2010	ROAD G	26.851858	84.547995	Normal
21/4/22	10:8:31	74	0.1	220	10.3	2200	2214	G	26.852798	84.547945	Speed Breaker
21/4/22	10:9:6	74	0.1	180	20.2	1800	1806	G	26.85357	84.547793	Normal
21/4/22	10:9:6	74	0.1	220	20.2	2200	2214	G	26.85372	84.54678	Normal
21/4/22	10:9:6	74	0.1	160	20.2	1600	1601	G	26.853885	84.545842	Normal
21/4/22	10:9:41	74	0.1	170	20.2	1700	1703	G	26.854185	84.544915	Normal
21/4/22	10:10:0	74	0.1	210	20.2	2100	2112	G	26.854357	84.544493	Normal
21/4/23	10:10:0	74	0.1	210	20.2	2100	2112	G	26.854357	84.544493	Normal
21/4/24	10:10:0	74	0.1	210	20.2	2100	2112	G	26.854357	84.544493	Normal
21/4/25	10:10:1	74	0.1	210	20.2	2100	2112	G	26.854357	84.544493	Normal
21/4/26	10:10:1	74	0.1	210	20.2	2100	2112	G	26.854357	84.544493	Normal
21/4/27	10:10:1	74	0.1	210	20.2	2100	2112	G	26.854357	84.544493	Normal
21/4/28	10:10:2	74	0.1	210	20.2	2100	2112	G	26.854357	84.544493	Normal

Average IRI Value=2859

4.8.22
OR


Executive Engineer
Rural Works Department
Works Division, Narkatiyaganj