

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल मधेपुरा

पत्रांक- 1347 अफ

दिनांक- 29-03-2022

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल मधेपुरा।

सेवा में,

नोडल पदाधिकारी,
3054 एम.आर. नई अनुरक्षण निति-2018
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय- शीर्ष 3054 एम.आर. नई अनुरक्षण निति-2018 के तहत पूर्ण कराये गये पथों के अनुरक्षण कार्य का आवंटन उपलब्ध कराने के संबंध में।

प्रसंग- विभागीय पत्रांक मु0अ0-4(मु0)3054-04-229/2021-97 अनु0/पटना दिनांक 07.01.2022


महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र के माध्यम से दिये गये निदेश के आलोक में कहना है कि जिन पथों का अनुरक्षण कार्य दिनांक 25.09.2021 के पूर्व कराया गया है। उन पथों से संबंधित वांछित सूचनाएँ विहित प्रपत्र में तैयार कर आवश्यक कार्यार्थ समर्पित की जाती है।

सूचनार्थ एवं आवश्यक कार्रवाई हेतु सादर समर्पित।

अनु0- यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल मधेपुरा।
27/03/2022

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT

VI Name :- E/ Surendra Kumar 2nd quarter 25-6-21 to 24-9-21

1	Name of the Road - <u>Murigan, prashaka, Nihar, Jhona of Mahsuar Ram</u> <u>via kahrisan chok, Bander mahaladik talu</u>			
2	Batch No. <u>RM/MA/MAH/19/0009</u>			
3	Project ID <u>21004704024</u>			
4	Total Length of Road (In Km) <u>1.65 Km</u>			
5	Length of Road to Meet Required Service Level (Completed length) (In Km) [1] <u>1.65 Km</u>			
6	No. of Total Quarter (ie 3 Months as a unit) in 3 years <u>20</u>			
7	Ordinary Maintenance Cost as per Schedule (Agreement Amount for Maintenance) (In Lakh) <u>14.28499 Lacks</u>			
8	Quarterly Payment 1/20 of Ordinary Maintenance Cost as per Schedule (In Lakh) [2] <u>0.71425 Lacks</u>			
Compliance Criteria	Standard Job Description	Non-Compliance		Reduction Payment [6] = [3] / [1] * [2] * [4]
		Length Non- Compliant [3]	Weighted Value for Payment Reduction (%) [4]	
I	PAVLD ROADS (CARRIAGEWAY)	0.00	60%	0.00
II	SHOULDERS AND EMBANKMENTS	0.00	10%	0.00
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0.00	15%	0.00
IV	SIGNAGE AND ROAD SAFETY	0.00	10%	0.00
V	VEGATAION	0.00	5%	0.00
TOTAL PAYMENT REDUCTION FOR THE QUARTER (In Lakh) [5]				0.00
TO BE PAID FOR THE QUARTER / DEMAND (In Lakh) [6]				0.71425 Lacks

Date of inspection by E/I or his agent
Prepared by Contractor's self Control Unit

Naresh Kumar (J.E)
Name and Designation of person inspecting road

Date

Signature of person inspecting road

14-03-22
(Signature) J.E
EXECUTIVE ENGINEER
R.W.D. WORKS DIVISION
MADHEPURA

 Stereo Analyzer

Test Date :	10-03-2022	Road Name :	MURUGAI PRASAKHANAI
Machine No :	395	Road Type :	(R) RURAL ROAD
Start S No :	119	Side :	WADHEPURA
Start E No :	134	Interval	
Weather :	NO RAIN	UV Range :	64 To 4000
Start Location :	8002.86.8943	Dist Range :	0 To 2737
End Location :	77338.66.89461	Elevation :	Y=0+X*2+0.816*X+249
			mm/km
			1000 m

Map View

File E:\BUDMP\himonshaj\NEW01010000 Xls. Section No. 56. Eqn. $Y = 0 \cdot X + 2 \cdot 0.815 \cdot X + 249$

Name of Customer: ANUJ KJUMAR. Name of Work/Road: MURILGANJ PRASAKHA NAIKAR TO HOUSE OF

Distance * 1000 m	UNV mm/km
0	1064
0.161	1064
0.322	1064
0.483	2064
0.644	1064
0.805	1064
0.966	1064
1.127	2064
1.288	1064
1.449	1064
1.61	1064
1.771	1064
1.932	2064
2.093	1064
2.254	1064
2.415	1064
2.576	1064

EXECUTIVE ENGINEER

RURAL WORKS DEPARTMENT
WORKS DIVISION, MADHEPURA

NAME OF ROAD-Murliganj Prashakha Nahar to house of Maheshwar Ram via Kabristhan Dhobi Sardar mahadalit
toia
NAME OF CONTRACTOR-ANUJ KUMAR

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	Category ROAD	Latitude	Longitude	Event
10/3/22	13:8:8	56	0.1	100	20.2	1000	1064	G	26.8002	86.8944	Normal
10/3/22	13:8:8	56	0.1	160	20.2	1600	1554	G	26.796	86.8963	Normal
10/3/22	13:8:43	56	0.1	310	20.2	3100	2778	G	26.797	86.8953	Normal
10/3/22	13:9:0	56	0.1	280	10.1	2800	2533	G	26.8018	86.8934	Normal
10/3/22	13:9:18	56	0.1	320	20.2	3200	2860	G	26.8053	86.8926	Normal
10/3/22	13:9:18	56	0.1	100	20.2	1000	1064	G	26.8115	86.8919	Normal
10/3/22	13:9:18	56	0.1	260	20.2	2600	2370	G	26.8149	86.891	Normal
10/3/22	13:10:0	56	0.1	230	20.2	2300	2125	G	26.8096	86.8903	Normal
10/3/22	13:10:0	56	0.1	320	20.2	3200	2860	G	26.8028	86.8896	Normal
10/3/22	13:10:29	56	0.1	300	20.2	3000	2696	G	26.7969	86.889	Normal
10/3/22	13:11:0	56	0.1	280	20.2	2800	2533	G	26.7898	86.8886	Normal
10/3/22	13:11:40	56	0.1	190	0	1900	1799	G	26.7804	86.8884	Normal
10/3/22	13:12:0	56	0.1	300	10.1	3000	2696	G	26.7777	86.8878	Normal
10/3/22	13:12:15	56	0.1	250	10.1	2500	2288	G	26.779	86.8868	Normal
10/3/22	13:12:45	56	0.1	290	10.1	2900	2615	G	26.7817	86.8857	Normal
10/3/22	13:13:10	56	0.1	290	10.1	2900	2615	G	26.7794	86.8846	Normal
Total			1.6	3980	252.5	39800	36450				
					Avg. IRI=		22781				

Y = 0 * X ^ 2 + 0.816 * X + 249
X = 3200
Y = 2860
(R) RURAL ROAD
Good Average Poor
<4000 4001-500 >5001

Executive Engineer
Rural Works Department
Works Division, Madhepura