

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, BIRSAUL

Name of Block/Road:- KUSHNESHWARASTHAN / Temporary Restoration of Jhaghara to Chigeli Road

A. For Road

1. Damage Location Chainage:- 370.04 to 2285.04

2. Damage Length :- 428.80 M

3. Nature of Damage :- Ditch in Road

4. Details of Restoration Works

i. Material being used in Restoration works:- Brick Bats

ii. Equipment's / Tools being used in Restoration works:-

iii. Procedure taken up in Restoration works:- Brick bats filling

iv. Restored Length:- 428.80 M

B. For Bridge

1. Damage Location Chainage:-

2. Damage Length :-

3. Nature of Damage :-

4. Details of Restoration Works

i. Material being used in Restoration works:-

ii. Equipment's / Tools being used in Restoration works:-

iii. Procedure taken up in Restoration works:-

iv. Restored Length:-

NA

Handwritten signature
25.11.21

Signature of JE/AE/EE

Handwritten signature
20.11.21
Signature

(Name of Inspection)

ABSTRACT OF COST

Road Name - ~~Temporary Restoration~~ JHAJHARA TO CHIGRI Road.
Block Name - Kusheshwarsthan
Division - Biraul

Cost of brick bat including
labour of material -

Add 12% of GST -

Add 1% of LC -

Add SF for bricks (x1063x10%)

422305	433132.00
422305	
50677	57976.00
4223	4331.00
22964	22294.00
<u>500169</u>	<u>511733.00</u>

Kusheshwarsthan
05/11/21

JE
Kusheshwarsthan

Kusheshwarsthan
05/11/21

AE
Kusheshwarsthan

Biraul
05/11/21

EE
Biraul

Part facts T/S recorded for Rs 511733.00
in works (five lakh eleven thousand seven
hundred and thirty three only) recorded for
letter no 2267 date 28/12/21 by EE RWD
Benipatti.

[Signature]
Superintending Engineer
RWD Works Circle, Darbhanga

Temporary Restoration of Road JHAJHARA TO CHIGRI Road.

Supplying of bricks bat including labour for laying dry graded brick bat including the cost of labour material all complete job.

1

CHAINAGE	LENGTH	Breadth	HEIGHT	QTY
379	3.5	3	0.075	0.79 ✓
702	5.6	3.6	0.3	6.05 ✓
711	3	2	0.15 ✓	0.90 ✓
716	6.7	3.5	0.15	3.52 ✓
	1	1	0.15	0.15 ✓
729	1	1	0.075	0.08 ✓
738	1	1	0.075	0.08 ✓
769	1.5	1	0.075	0.11 ✓
770	7.2	3	0.075	1.62 ✓
810	8.4	3	0.15	3.78 ✓
857	2.5	2.5	0.15	0.94 ✓
867	5.8	2	0.15	1.74 ✓
890	5	3	0.15	2.25 ✓
960	41	3.3	0.15	20.30 ✓
1011	3	2	0.15	0.90 ✓
1095	5	3	0.15	2.25 ✓
1137	5.3	3.6	$\frac{0.15+0.3+0.14}{3}$	3.73 ✓
1146	11.1	2.1	$\frac{0.150+0.3+1.2}{3}$	12.82 ✓
1155	2	2	$\frac{0.15+0.3+1.2}{3}$	2.20 ✓
1200	5.3	2.5	0.15	1.99 ✓
1241	5	3	0.15	2.25 ✓
1335	5	2	0.15	1.50 ✓
1374	3.5	2.2	0.15	1.16 ✓
1411	3.5	2	0.15	1.05 ✓
1419	2	1.5	0.15	0.45 ✓
1442	2	2	0.075	0.30 ✓
1465	6	2	0.075	0.90 ✓
1485	6.6	2.4	0.075	1.19 ✓
1513	5.7	2	0.075	0.86 ✓
1551	4.7	3	0.075	1.06 ✓
1567	3	2	0.075	0.45 ✓
1604	6.2	3	0.075	1.40 ✓
	3	3	0.075	0.68 ✓
	1	1	0.075	0.08 ✓
1710	2.5	2	0.075	0.38 ✓
1722	2	1.5	0.075	0.23 ✓
1761	5.9	2.5	0.075	1.11 ✓

CHIGRI

1770	4.5	1.9	0.075	0.64 ✓
1794	1.5	2	0.075	0.23 ✓
1827	3.5	2.3	0.075	0.60 ✓
1833	4	1.5	0.075	0.45 ✓
1863	3.5	3	0.15	1.58 ✓
1882	6.5	1.5	0.15	1.46 ✓
1933	9.8	2.6	0.3	7.64 ✓
1954	4.6	2.6	0.3	3.59 ✓
2008	7	2	0.075	1.05 ✓
2028	2.5	1.5	0.075	0.28 ✓
2033	4	2.5	0.075	0.75 ✓
2046	4.5	2.5	0.075	0.84 ✓
2057	7.2	3	0.15	3.24 ✓
2079	22	4	0.15+0.3+0.15	17.60 ✓
			0/3	
2119	4.3	2.7	0.15	1.74 ✓
2128	5.5	2.7	0.15	2.23 ✓
2134	2X8	0.9	0.075	1.08 ✓
2142	2.5	2.7	0.075	0.51 ✓
2148	13	2.7	0.15	5.27 ✓
2175	4.7	3	0.15	2.12 ✓
2200	4.7	2.5	0.15	1.76 ✓
2214	8.3	2.5	0.15	3.11 ✓
2235	5.5	2	0.15	1.65 ✓
2284	86.7	2.9+3+2.8/3	0.3	75.43 ✓
			TOTAL	216.03 ✓
			@ 2004.96	422305 433132

TOTAL AMOUNT

ADD FOR GST 12%

ADD 1% LABOUR CESS

Add SF for bricks (216.63x1063x10%)

~~422305~~

50677 51976=0

4223 433120

~~22964~~ 22254=0

500169

511733=0

Amal
05/11/21

JE

Kusheshwarsthan

Am
05/11/21

AE

Kusheshwarsthan

[Signature]
EE
Biraul

Damaged length - 428.80M
Restored Quantity - 216.03 M³
Verified and found correct.

Indu
25.11.21
T.E


[Signature]
07/12/21
EE

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बेनीपट्टी।

पत्रांक:- 2267 / बेनीपट्टी

दिनांक:- 28-12-21

प्रेषक,

 28/12/21

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बेनीपट्टी।

सेवा में,

अधीक्षण अभियंता,
ग्रामीण कार्य विभाग,
कार्य अंचल, दरभंगा।

विषय:-

ग्रामीण कार्य विभाग, कार्य प्रमंडल, बिरौल अंतर्गत वर्ष-2021 में आई बाढ़ के कारण क्षतिग्रस्त पथों का Motorable कार्य का स्थल जाँचोंपरांत प्राक्कलन समर्पित करने के संबंध में।

प्रसंग:-

भवदीय ज्ञापांक :- 2142 दिनांक:- 15.11.2021


महाशय,

उपर्युक्त विषयक प्रासांगिक पत्र के आलोक में कहना है कि कार्य प्रमंडल, बिरौल द्वारा वर्ष-2021 के बाढ़ अतिवृष्टि से क्षतिग्रस्त पथों का Motorable कार्य का प्राक्कलन हाथों हाथ इस प्रमंडल को उपलब्ध कराया गया था। उक्त प्राक्कलन जाचोंपरांत (विवरण निम्नवत) समर्पित किया जाता है :-

क्रम संख्या	प्रखंड का नाम	पथ का नाम	राशि (लाख में)
1	Kusheshwar Asthan	Jhajhra To Chigri	✓
2	Kusheshwar Asthan	Sunaila To Shahpur	✓
3	Kusheshwar Asthan	L047 To Paswan Tol	✓
4	Kusheshwar Asthan	T01 To Bishanpur	✓
5	Kusheshwar Asthan	L044 To Simraha	✓
6	Biraul	Karpuri Chowk To Agra Usari	✓
7	Kusheshwar Asthan Purvi	T03 To Adalpur East	✓
8	Kusheshwar Asthan	Dubha To Sanichra	✓
9	Kusheshwar Asthan	Soharwa To Paikacharai	✓

अनु०:- यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता,

ग्रा०का०वि०, कार्य प्रमंडल, बेनीपट्टी।