

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, हिलसा

पत्र संख्या797/21

हिलसा/दिनांक11/05/2022

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, हिलसा

सेवा में,

नोडल पदाधिकारी,
MR 3054,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय:- नई अनुरक्षण निति 2018 शीर्ष के अंतर्गत कराये जा रहे अनुरक्षण कार्य के भुगतान हेतु राशि अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषयक नई अनुरक्षण निति 2018 शीर्ष के पथ में कराये जा रहे अनुरक्षण कार्य के भुगतान हेतु राशि की अधियाचना विहित प्रपत्र में संलग्न कर समर्पित किया जाता है।

अनु:- यथोक्त।

विश्वासभाजन



कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, हिलसा

Maintenance Requisition Formate for Scheme Head-MR (3054) under Bihar Rural Road Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

[illegible]

**Executive Engineer
Rural Works Department
Works Division Hilsa**

Executive Engineer
RWD Works Division, Hilsa

STANDRAD FORMAT FOR ROADS QUARTERLY STATEMENT

1	Name of Road	Const of Road From Arpa More to Sultanpur Via Akbarpur (post-Habbipur) Road.		
2	Batch No.	RM/NA/HIL/20/0003		
3	Project ID	10200803095		
4	Total Length of Road (in km.)	2.290		
5	Length of Road to Meet Required Service Level (Completed Length) (in km) [1]	2.290		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 Years	1st		
7	Ordinary Maintenance Cost as per Shedule (Agreement Amount for Maintenance) in lakh	1.07188		
8	Quarterly Payment: 1/20 of Ordinary Maintenance Cost as per shedule (in Lakh) [2]	1.07188		
Compliance Criteria	Standard job Description	Non Compliance		Reduction Payment [6]=[3]/[1]*[2]*[4]
		Length Non Compliant [3]	Weighted Value for Payment Reduction (%) [4]	
I	Paved Roads (CARRIAGEWAY)	0%	60%	0.00
II	SHOULDERS AND EMANMENTS	0%	10%	0.00
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0%	15%	0.00
IV	SIGNAGE AND ROAD SAFETY	0%	10%	0.00
V	VEGATAION	0%	5%	0.00
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				0.00
TO BE PAIF FOR THE QUARTER / DEMAND (in Lakh) [6]				1.07188

Date of inspection by E/I or his agent
Prepared by contractor's self control unit

Ram
09.05.2022
J.E. HILSA

Ram

Name and Designation of person inspecting road

Date
Signature of person inspecting road

Indray
09/05/2022
A.E. HILSA

Signature

R
11/5/22

Executive Engineer
Rural Works Department
Works Division Hilsa

1st Quarter

Form

ORDINARY MAINTENANCE INSPECTION REPORT

Government of Bihar

OM01

Rural Work Department

Form OM01

To: ... Executive Engineer

RWD, Works Division Hilsa

Date : ...

Road From : Const of Road From Arpa More to Sultanpur Via Ak

Length of Road : 2.29 Km.

Period:- from 24.06.21 to 23.09.21

Inspector :J.E., RWD Sub Division

Position : ..J.E

No.	Standard work Item	Work Units	Unit of work required in each kilometre										Comments
			1	2	3	4	5	6	7	8	9	10	
OM100	Sealed Pavement												No. Pothole found.
OM101	Pothole Patching	m ²	Nil	Nil	Nil	Nil							No Surface Depression and Rut patching found.
OM102	Surface Depression and Rut patching	m ²	Nil	Nil	Nil	Nil							No Crack Sealing found
OM103	Crack Sealing	Lm	Nil	Nil	Nil	Nil							No Loss of Aggregate (Surface Ravelling) found
OM104	Surface Treatment												No Bleeding / Flushing Required
	(a) Loss of Aggregate (Surface Ravelling)	m ²	Nil	Nil	Nil	Nil							No Crocodile Cracking found
	(b) Bleeding / Flushing	m ²	Nil	Nil	Nil	Nil							No Edge Repair Required
	(c) Crocodile Cracking	m ²	Nil	Nil	Nil	Nil							
OM105	Edge Repair	m ²	Nil	Nil	Nil	Nil							
OM106	Digouts	m ²	N.A.	N.A.	N.A.	N.A.							
OM107	Concrete Pavement	m ³	N.A.	N.A.	N.A.	N.A.							
	Other activities												
OM200 Shoulder													
	Unsealed Shoulder												No Edge Drop-off Required
	(a) Edge Drop-off	Lm	Nil	Nil	Nil	Nil							No Roughness, Scouring or Potholes Required
OM201	(b) Roughness.	Lm	Nil	Nil	Nil	Nil							No Holding water Found
	Scouring or Potholes	Lm	Nil	Nil	Nil	Nil							No Embankment Repair Required
	(c) Holding water	Lm	Nil	Nil	Nil	Nil							
OM202	Embankment Repair	M ³	Nil	Nil	Nil	Nil							
	Other activities		N.A.	N.A.	N.A.	N.A.							
OM300 Drainage including culverts major													
OM301	Surface Drains & Verge	Lm	N.A.	N.A.	N.A.	N.A.							Not Required
OM302	Culvert Cleaning	No.	Nil	Nil	Nil	Nil							Not Required
OM303	Culvert and pit Repair	M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities (Whole Washing)	M ²	Nil	Nil	Nil	Nil							Not Required

Bidder

Appendix

Executive Engineer, Works Division

No.	Standard work Item Name	Work Units	Unit of work required in each kilometre										Comments
			1	2	3	4	5	6	7	8	9	10	
OM400	Vegetation												Not Required
	Grass Control												
	a) Roadside- General Tidy	Ha	Nil	Nil	Nil	Nil							Not Required
OM401	b) Clear near Safety signs, kilometre posts and roadside furniture	Ha	Nil	Nil	Nil	Nil							Not Required
	Tree and Shrub Management	No.	Nil	Nil	Nil	Nil							Not Required
	(Cutting Trees)	No.	Nil	Nil	Nil	Nil							Not Required
OM402	(Cutting shrubs)	No.	Nil	Nil	Nil	Nil							Not Required
	Other activities (Trimming of Grass)	M ²	Nil	Nil	Nil	Nil							Not Required
OM500	Safety Signage and Road												Not Required
OM501	Signs Maintenance	No.	Nil	Nil	Nil	Nil							Not Required
OM502	Guard Stones	Lm	N.A.	N.A.	N.A.	N.A.							Not Applicable
OM503	Distance Stones	No.	N.A.	N.A.	N.A.	N.A.							Not Applicable
OM504	Road marking	M ²	Nil	Nil	Nil	Nil							Not Required
	Other activities												

(Signature of Contractor/Authorized representative)

Date

Time

Place

Note:- Enclose photographs with this report.

18/05/2022
09.05.2022
09.05.2022

18/05/2022
09/05/2022
AE

18/05/2022

Executive Engineer
Rural Works Department
Works Division Hilsa