

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, जमुई ।

पत्रांक 9.6.21/3130

जमुई, दिनांक 30.6.2022

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, जमुई ।

सेवा में,

नोडल पदाधिकारी,
3054(MR)
ग्रामीण कार्य विभाग,
बिहार, पटना ।

विषय:—

शीर्ष MR New Maintenance Policy 2018 योजना अन्तर्गत 5(पाँच) वर्षीय अनुरक्षण का
आवंटन उपलब्ध कराने के संबंध में ।


महाशय,

उपर्युक्त विषयक के संबंध में कहना है कि शीर्ष MR New Maintenance Policy 2018
योजना अन्तर्गत 5(पाँच) वर्षीय अनुरक्षण के पथों का पथवार मांगी जाने वाली आवंटन की सूची पत्र के
साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है ।

सूचनार्थ सादर समर्पित ।

अनु०— यथोक्त

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, जमुई ।

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT

PIU Name :- RWD(WD), Jamui	
Block Name:- Lakshminipur	
1	Name of the Road Sighiya to Bela Karharia road.
2	Batch No. RM/JA/JAM/19/0018
3	Project ID 28411032619
4	Total Lenth of Road (in KM) 3.0
5	Length of Road to Meet Required Service Level [Completed length](in Km) [1] 3.0
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years 20
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh) 78.77365
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2] 3.93868
Compliance Criteria	Standard Job Description
	Non-Compliance
	Length Non-Compliant [3]
	Weighted Value for Payment Reduction (%) [4]
I	PAVED ROADS (CARRIAGEWAY) 0 60% 0.00
II	SHOULDERS AND EMBANMENTS 0 10% 0.00
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES 0 15% 0.00
IV	SIGNAGE AND ROAD SAFETY 0 10% 0.00
V	VEGETATION 0 5% 0.00
TOTAL PAYMENT REDUCTION FOR THE QUARTER (IN Lakh) [5] 0.00000	
TO BE PAID FOR THE QUARTER/DEMAND (in Lakh) [6] 3.93868	

Date of inspection by E/I or his agent
Prepare by Contractor's self Control unit

Name and Designation of person inspecting road

Date

(Signature)

Signature of person inspecting road

Certify by E/I [signature] Date:-
Executive Engineer
Rural Works Department
Works Division, Jamui

Requisition Formlet for Scheme Head-MR-3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name Of Work Division:- Jamui

1 Year (End Quarter)

Government Of Bihar

OM01

Rural Works Department

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Road From: Sirgha to Bela Kharaha Road
(Package No.-RM/JA/JMM/19/0018)
Length of Road :- 3.0km
Inspector :- JE RWD Sub Division : Latchmipur

To:-

Executive Engineer
RWD, Works Division Jamui

Date:- 30.6.2012

Position :- JE

No	Standard Of Work Item	Name	Unit	Unit Of Required In each Kilometer										Comments
				1	2	3	4	5	6	7	8	9	10	
OM100	Sealed pavement													
OM101	Pothole Patching		m ²	Nil	Nil	Nil	Nil							No Pot Hole Found
OM102	Surface Depression and Rut patching		m ³	Nil	Nil	Nil	Nil							Not Surface Depression & Rut Patching Found
OM103	Crack Sealing		km	Nil	Nil	Nil	Nil							No Crack sealing Found
	Surface Treatment													
OM104	(a) Loss of Aggregate (Surface Raveling)		m ²	Nil	Nil	Nil	Nil							No Loss Of Aggregate (Surface Raveling) Found
	(b) Bleeding / Flushing		m ²	Nil	Nil	Nil	Nil							No Bleeding/ Flushing Required
	(c) Crocodile Cracking		m ²	Nil	Nil	Nil	Nil							No Crocodile Cracking Found
105	Edge Repair		m ²	Nil	Nil	Nil	Nil							No Edge Repair Required
106	Dipouts		m ²	N/A	N/A	N/A	N/A							
107	Concrete pavement		m ³	N/A	N/A	N/A	N/A							
	Other activities													
OM200	Shoulder													
	Unsealed Shoulder													
OM201	(a) Edge Drop-off		km	Nil	Nil	Nil	Nil							No Edge Drop-Off Required
	(b) Roughness, Scouring or Potholes		km	Nil	Nil	Nil	Nil							Not Required
	(c) Holding water		km	Nil	Nil	Nil	Nil							No Holding Water Found
OM202	Embankment Repair		M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities (Rain Cuts)			Nil	Nil	Nil	Nil							Not Required
OM300	Drainage including culverts major		km	N/A	N/A	N/A	N/A							Not Required
OM301	Surface Drain & Verge		No	Nil	Nil	Nil	Nil							Not Required
OM302	Culvert Cleaning		M ³	Nil	Nil	Nil	Nil							Not Required
OM303	Culvert and pit Repair		M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities(Whistle washing)		M ³	Nil	Nil	Nil	Nil							Not Required

mm

No	Standard Of Work Item Name	Work Unit	Unit Of Required in each Kilometer										Comments
			1	2	3	4	5	6	7	8	9	10	
OM400	Vegetation												Comments
	Grass Control												
OM401	(a) Roadside - General Tidy	Hs	NI	NI	NI	NI							Not Required
	(b) Clear near Safety signs, kilometer posts and roadside furniture	Hs	NI	NI	NI	NI							Not Required
OM402	Tree and Shrub Management	No	NI	NI	NI	NI							Not Required
	Cutting Of Branches Of Trees	No	NI	NI	NI	NI							Not Required
	Cutting Of Scrubs From Road Way	No	NI	NI	NI	NI							Not Required
	Other activities (Trimming of Grass)	M ²	NI	NI	NI	NI							Not Required
OM500	Safety Signs and Road												Not Required
OM501	Signs Maintenance	No	NI	NI	NI	NI							Not Required
OM502	Guard Stones	Um	N/A	N/A	N/A	N/A							Not Required
OM503	Distance Stones	No	N/A	N/A	N/A	N/A							Not Required
OM504	Road Marking	M ²	NI	NI	NI	NI							Not Required
	Other activities												Not Required

Editor

Executive Engineer, R. W. D. Works Division, Jamal

Division, Jamal

4th
3/16/19

Site	Time	Section No.	Length In km	Bumps In mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY	Latitude	Longitude	Event
15/6/22	15:11:0	11	0.1	390	0	3900	3570	G	24.94353	86.34222	Normal
15/6/22	15:11:8	11	0.1	280	20.2	2800	2659	G	24.94361	86.34316	Normal
15/6/22	15:11:8	11	0.1	280	30.3	2800	2659	G	24.94339	86.34411	Normal
15/6/22	15:11:44	11	0.1	280	20.2	2800	2659	G	24.94296	86.34508	Normal
15/6/22	15:11:44	11	0.1	390	20.2	3900	3570	G	24.94253	86.34593	Speed Breaker
15/6/22	15:12:0	11	0.1	380	10.1	3800	3487	G	24.94218	86.34687	Normal
15/6/22	15:12:18	11	0.1	240	30.3	2400	2328	G	24.94191	86.34779	Normal
15/6/22	15:12:18	11	0.1	330	30.3	3300	3073	G	24.94155	86.34879	Normal
15/6/22	15:12:18	11	0.1	340	30.3	3400	3156	G	24.94152	86.34975	Normal
15/6/22	15:13:0	11	0.1	380	30.3	3800	3487	G	24.94114	86.35071	Normal
15/6/22	15:13:0	11	0.1	280	30.3	2800	2659	G	24.94071	86.3516	Normal
15/6/22	15:13:29	11	0.1	350	10.1	3500	3239	G	24.94031	86.35244	Normal
15/6/22	15:14:0	11	0.1	340	30.3	3400	3156	G	24.93999	86.35343	Normal
15/6/22	15:14:4	11	0.1	390	20.2	3900	3570	G	24.9397	86.35444	Normal
15/6/22	15:14:4	11	0.1	370	10.1	3700	3405	G	24.93938	86.35535	Normal
15/6/22	15:14:39	11	0.1	380	10.1	3800	3487	G	24.93911	86.35628	Normal
15/6/22	15:15:0	11	0.1	370	20.2	3700	3405	G	24.93885	86.35721	Normal
15/6/22	15:15:14	11	0.1	290	20.2	2900	2742	G	24.93886	86.35822	Normal
15/6/22	15:15:14	11	0.1	340	20.2	3400	3156	G	24.93877	86.35921	Speed Breaker
15/6/22	15:15:50	11	0.1	360	30.3	3600	3322	G	24.93861	86.3602	Normal
15/6/22	15:16:0	11	0.1	360	20.2	3600	3322	G	24.93859	86.36125	Normal
15/6/22	15:16:25	11	0.1	330	20.2	3300	3073	G	24.9384	86.36217	Normal
15/6/22	15:16:25	11	0.1	300	30.3	3000	2825	G	24.93825	86.36316	Normal
15/6/22	15:16:25	11	0.1	320	20.2	3200	2991	G	24.93807	86.36418	Normal
15/6/22	15:22:0	11	0.1	340	10.1	3400	3156	G	24.94015	86.35274	Normal
15/6/22	15:22:18	11	0.1	380	20.2	3800	3487	G	24.94059	86.3518	Culvert
15/6/22	15:22:18	11	0.1	370	10.1	3700	3405	G	24.94145	86.352	Normal
15/6/22	15:22:53	11	0.1	300	30.3	3000	2825	G	24.94232	86.35217	Normal
15/6/22	15:23:0	11	0.1	310	30.3	3100	2908	G	24.94323	86.35234	Normal
15/6/22	15:23:0	11	0.1	380	20.2	3800	3487	G	24.94359	86.35306	Normal
Length		3									
		Total IRI		94268							
		Average IRI		3142.27							

$$Y = 0 * X^2 + 0.828 * X + 341.6$$

$$X = 3800$$

$$Y = 3487$$

(R) RURAL ROAD

Good Average Poor
 <4000 $4001-5000$ >5001

und
 30/6/22

Executive Engineer
 Rural Work Department
 Work Division-Jamui

Name of Customer: Sai Shiv Construction Private Limited
 Name of Work: Siphya to Bala Kachana road
 Road: Siphya to Bala Kachana road
 Lab Job number:
 Date: 15-06-2022
 Section No. 11

Test Date: 15-06-2022
 Road Name: Siphya to Bala Kachana road
 Machine No: 333
 Road Type: (R) RURAL ROAD
 Start S No: 0.000
 Start E No: 310
 Side:
 Weather:
 UNV Range: 1328 to 5000
 Interval:
 Start Location:
 Dist Range: 0 to 31
 Interval: 0.1
 End Location:
 Equation: $Y = 0.0 \times X^2 + 0.028 \times X + 341.6$

Print Generate Report and Graph

Redraw Graph

Map View

