

कार्यालय अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, सासाराम - 1

पत्रांक:- 1229 3190

सासाराम/दिनांक:- 28.07.2022

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, सासाराम-1

सेवा में,

नोडल पदाधिकारी,
3054 एम0आर0 नई अनुरक्षण नीति-2018
ग्रामीण कार्य विभाग
बिहार, पटना।

विषय :- शीर्ष 3054 एम0आर0 नई अनुरक्षण नीति-2018 के तहत पूर्ण कराये गये पथों के अनुरक्षण कार्य का आवंटन उपलब्ध कराने के संबंध में।

प्रसंग :- विभागीय पत्रांक मु0अ0-4(मु0)3054-04-229/2021-97 अनु0/पटना दिनांक 07.01.2022

महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र के माध्यम से दिये गये निर्देश के आलोक में कहना है कि जिन पथों का अनुरक्षण कार्य पूर्ण कराया गया है। उन पथों से संबंधित वांछित सुचनाएँ विहित प्रपत्र में तैयार कर आवश्यक कार्यार्थ समर्पित की जाती है।
सुचनार्थ एवं आवश्यक कारवाई हेतु सादर समर्पित।

अनु0 :- यथोक्त।

विश्वासभाजन

M. Kumar
28.07.22

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, सासाराम-1

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT

PIU Name:-Sasaram-1

2nd Quarter From(20/07/2021 - 19/10/2021)

Quarter From(20/07/2021 - 19/10/2021)

1	Name of the Road	Sasaram Chousa Road - Sahuara Nahar		
2	Batch No.	RM/RO/SAS/19/0005		
3	Project ID	10301002209		
4	Total Length of Road (In Km)	1.6 km		
5	Length of Road to Meet Required Service Level [Completed Length] (in Km) [1]	1.265 km		
6	No. of Total Quarter (i.e. 3 Months as a unit) in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	8.45244		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	0.42262		
Compliance Criteria	Standard job Description	Non-Compliance		Reduction Payment [6] = [3]/[1] * [2] * [4]
		Length Non-Compliant [3]	Weighted Value for Payment Reduction (%) [4]	
I	PAVED ROADS (CARRIAGEWAY)	0.00000	60%	0.00000
II	SHOULDERS AND EMBANKMENTS	0.00000	10%	0.00000
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0.00000	15%	0.00000
IV	SIGNAGE AND ROAD SAFETY	0.000000	10%	0.000000
V	VEGETATION	0.00000	5%	0.00000
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				0.00000
TO BE PAID FOR THE QUARTER/DEMAND (in Lakh) [6]				0.42262

Date of inspection by E/I of his agent

Prepared by Contractor's self Control unit

M. P. S. S. S.
J.R.

Name and Designation of person inspection road

M. P. S. S. S.
25-07-22
(Signature)

Date

AE
28/07/22
Signature of person inspection road

AE
28.07.22

Certify by E/I [signature] Date:-

Name of Road:- Sasaram Chousa Road - Sahuara Nahar

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD			
6/7/22	8:50:0	91	0.1	290	10.1	2900	3315	G	25.112758	83.938	Speed Breaker
6/7/22	8:50:6	91	0.1	300	10.1	3000	3415	G	25.113012	83.939325	Speed Breaker
6/7/22	8:50:41	91	0.1	320	10.1	3200	3615	G	25.112665	83.939965	Curve
6/7/22	8:51:0	91	0.1	340	20.2	3400	3815	G	25.11239	83.940807	Curve
6/7/22	8:51:17	91	0.1	330	10.1	3300	3715	G	25.112242	83.942373	Speed Breaker
6/7/22	8:51:52	91	0.1	300	10.1	3000	3415	G	25.111407	83.942542	Normal
6/7/22	8:52:0	91	0.1	280	20.2	2800	3215	G	25.110127	83.94249	Normal
6/7/22	8:52:26	91	0.1	140	30.3	1400	1815	G	25.109237	83.94244	Curve
6/7/22	8:52:26	91	0.1	260	20.2	2600	3015	G	25.10881	83.94348	Normal
6/7/22	8:53:0	91	0.1	320	20.2	3200	3615	G	25.108192	83.943905	Curve
6/7/22	8:53:2	91	0.1	270	30.3	2700	3115	G	25.10723	83.94382	Normal
6/7/22	8:53:2	91	0.1	240	30.3	2400	2815	G	25.106348	83.943737	Speed Breaker
6/7/22	8:53:37	91	0.119	200	121.2	1681	2096	G	25.105422	83.943635	Normal
6/7/22	8:53:2	91	0.1	240	30.3	2400	2815	G	25.106348	83.943737	Speed Breaker
6/7/22	8:53:2	91	0.1	230	30.3	2300	2715	G	25.105422	83.943635	Normal
Average IRI								3076			

Name of Customer :	Rinki Devi
Name of Work/ Road :	Chousa Road - Sahwara Nahar
Lab Job number :	91
Date :	7/6/2022
Section No. :	91

Test Date :	7/6/2022	Road Name :	Chousa Road - Sahwara Nahar
Machine No. :	391	Road Type :	(R) RURAL ROAD
Start S No. :	80	Side :	Kargahar
Start E No. :	95	Interval :	
Weather :	Normal	UIV Range :	744 To 5000 mm/km
Start Location :	112758.83.938	Dist Range :	0 To 0.7 0.028 * 1000 m
End Location :	422.83.943635	Equation :	$Y = 0 * X^2 + 1.000 * X + 415.2$

Print Generate Report and Graph

Redraw Graph

Map View

File : F:\Bomp Machine report\06-07-2022\06070957 - Copy.Xls, Section No. : 91, Eqn : $Y = 0 * X^2 + 1.000 * X +$
 Name of Customer : Rinki Devi, Name of Work/ Road : Sasaram Chousa Road - Sahwara Nahar, Lab Job number



Distance * 1000 m

0 0.0280.0560.0840.1120.140.1680.1960.2240.2520.280.3080.3360.3640.3920.420.4480.4760.5040.5320.560.5880.6160.6440.672

Handwritten notes:
 25-07-22
 28/07/22
 AE
 Normal
 28.07.22
 EE.