

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, जमुई।

पत्रांक १५४३२०

जमुई, दिनांक १५.०५.२०२२

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, जमुई।

सेवा में,

नोडल पदाधिकारी,
3054(MR)
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:-

शीर्ष MR New Maintenance Policy 2018 योजना अन्तर्गत 5(पाँच) वर्षीय अनुरक्षण का
आवंटन उपलब्ध कराने के संबंध में।


महाशय,

उपर्युक्त विषयक के संबंध में कहना है कि शीर्ष MR New Maintenance Policy 2018
योजना अन्तर्गत 5(पाँच) वर्षीय अनुरक्षण के पथों का पथवार मांगी जाने वाली आवंटन की सूची पत्र के
साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

सूचनार्थ सादर समर्पित।

अनु०- यथोक्त

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, जमुई।

FORM GFR 19-A

(Government of India's Decision (I) below Rule-150)
Form of Utilisation Certificate up to the Dates 31 March 2021
MR 3054(Bihar Rural Road New Maintenance Policy-2018)

STATE-BIHAR**PIU - E.E,RWD (W), Div.-Jamui**

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Maintenance of Rural Roads under MR 3054 (Bihar Rural Road New Maintenance Policy-2018)	F.Y 2021-2022 Vide Lt.no. -00 dated-00	0.00000	Certified that out of Rs 0.00000 Lacs received during the years 2021-2022 in favour of Ex. Engineer, RWD (W), Div.- Jamui, Bihar, a sum of Rs0.00000 Lacs has been utilized for the purpose of MR Policy (3054) Schemes as given in the margin for which it was sanctioned and that the balance of Rs 0.00000Lacs remaining unutilized at the end of the period under.
			0.00000	

- 1 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Supertending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Supertending Engineer.
- Construction materials have been tested
- Measurements have been recorded in the MBs and test check conducted by the Assistant.
- All other codal formalities have been observed.

2 Physical Progress achieved :-

- Maintenance of Road Works.
- Maintenance of CD works.


Div. Accounts Officer
R.W.D Works Division, Jamui


Executive Engineer
R.W.D Works Division, Jamui

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT

PIU Name :- RWD(WD), Jamui

Block Name:- Barhat

1	Name of the Road	Katauna - Number Road		
2	Batch No.	RM/JA/JAM/20/0007		
3	Project ID	20804102091		
4	Total Length of Road (in KM)	4.5		
5	Length of Road to Meet Required Service Level [Completed length](in Km) [1]	4.5		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	45.8029		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	2.29015		
Compliance Criteria	Standard Job Description	Non-Compliance		Reduction Payment [6]=[3]/[1]*[2]*[4]
		Length Non- Compliant [3]	Weighted Value for Payment Reduction (%) [4]	
I	PAVED ROADS (CARRIAGEWAY)	0	60%	0.00
II	SHOULDERS AND EMBANKMENTS	0	10%	0.00
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0.00
IV	SIGNAGE AND ROAD SAFETY	0	10%	0.00
V	VEGATION	0	5%	0.00
TOTAL PAYMENT REDUCTION FOR THE QUARTER (IN Lakh) [5]				0.00000
TO BE PAID FOR THE QUARTER/DEMAND (in Lakh) [6]				2.29015

Date of inspection by E/I or his agent
Prepare by Contractor's self Control unit

Name and Designation of person inspecting road

Date

(Signature)


14.3.22
JE

Signature of person inspecting road



Certify by E/I [signature] Date:-
Executive Engineer
Rural Works Department
Works Division, Jamui

Requisition Form for Scheme Head-MR-(3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

RWD, Works Division Jamui

1 Year (1st Quarter)

Government Of Bihar

OM01

Rural Works Department

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Road From:- Katauna-Number Road
(Package No.RM/JA/JAM/ZO/0007)

Length of Road :- 4.5 Km

Inspector :- J.E RWD Sub Division : Barhat

To:-

Executive Engineer
R.W.D. Works Division Jamui

Date:- 20.5.2022

Position :- J.E

No	Standard Of Work Item Name	Work Unit	Unit Of Required in each Kilometer										Comments
			1	2	3	4	5	6	7	8	9	10	
OM100	Sealed payment												
OM101	Pothole Patching	m ²	Nil	Nil	Nil	Nil							No Pot Hole Found.
OM102	Surface Depression and Rut patching	m ³	Nil	Nil	Nil	Nil							Not Surface Depression & Rut Patching Found
OM103	Crack Sealing	Lm	Nil	Nil	Nil	Nil							No Crack sealing Found
OM104	Surface Treatment												
	(a) Loss of Aggregate (Surface Ravelling)	m ²	Nil	Nil	Nil	Nil							No Loss Of Aggregates (Surface Ravelling) Found
	(b) Bleeding / Flushing	m ²	Nil	Nil	Nil	Nil							No Bleeding/ Flushing Required
	(c) Crocodile Cracking	m ²	Nil	Nil	Nil	Nil							No Crocodile Cracking Found
105	Edge Repair	m ²	Nil	Nil	Nil	Nil							No Edge Repair Required
106	Digouts	m ²	N/A	N/A	N/A	N/A							
107	Concrete pavement	m ³	N/A	N/A	N/A	N/A							
	Other activities												
OM1200	Shoulder												
	Unsealed Shoulder												
OM201	(a) Edge Drop-off	Lm	Nil	Nil	Nil	Nil							No Edge Drop-Off Required
	(b) Roughness, Scouring or Potholes	Lm	Nil	Nil	Nil	Nil							Not Required
	(c) Holding water	Lm	Nil	Nil	Nil	Nil							No Holding Water Found
OM202	Embankment Repair	M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities (Rain Cuts)		Nil	Nil	Nil	Nil							Not Required
OM300	Drainage including culverts major												
OM301	Surface Drains & Verges	Lm	N/A	N/A	N/A	N/A							Not Required
OM302	Culvert Cleaning	No	Nil	Nil	Nil	Nil							Not Required
OM303	Culvert and pit Repair	M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities(Whirlw washing)	M ²	Nil	Nil	Nil	Nil							Not Required

wh

No	Standard Of Work Item Name	Work Unit	Unit Of Required in each Kilometer										Comments
			1	2	3	4	5	6	7	8	9	10	
OMA400	Vegetation												
	Grass Control												
OMA401	(a) Roadside- General Tidy	Ha	Nil	Nil	Nil	Nil							Not Required
	(b) Clear near Safety signs, Kilometer post and roadside furniture	Ha	Nil	Nil	Nil	Nil							Not Required
OMA402	Tree and Shrub Management	No	Nil	Nil	Nil	Nil							Not Required
	Cutting Of Branches Of Trees	No	Nil	Nil	Nil	Nil							Not Required
	Cutting Of Shrubs From Road Way	No	Nil	Nil	Nil	Nil							Not Required
	Other activities (Trimming of Grass)	M ²	Nil	Nil	Nil	Nil							Not Required
OMA500	Safety Signage and Road		Nil										Not Required
OMA501	Signs Maintenance	No	Nil	Nil	Nil	Nil							Not Required
OMA502	Guard Stones	Lm	N/A	N/A	N/A	N/A							Not Required
OMA503	Distance Stones	No	N/A	N/A	N/A	N/A							Not Required
OMA504	Road Marking	M ²	Nil	Nil	Nil	Nil							Not Required
	Other activities												

Bidder

Executive Engineer, R.W.D.Works Division-Jammu

Division, Jammu

Handwritten signature

of Work-Katauna - Number Road

Name of Contractor- Ashok&Company Niwas Pvt.Ltd

$$Y = 0 * X^2 + 0.828 * X + 341.6$$

$$X = 3500$$

$$Y = 3239$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event
22/5/22	10: 7: 14	37	0.1	350	0	3500	3239	G	24.94818	86.26172	Normal
22/5/22	10: 8: 0	37	0.1	380	10.1	3800	3487	G	24.9479	86.26079	Normal
22/5/22	10: 8: 24	37	0.1	320	10.1	3200	2991	G	24.94768	86.259848	Normal
22/5/22	10: 8: 24	37	0.1	340	10.1	3400	3156	G	24.94755	86.258872	Normal
22/5/22	10: 9: 0	37	0.1	340	10.1	3400	3156	G	24.94759	86.257862	Normal
22/5/22	10: 9: 0	37	0.1	340	10.1	3400	3156	G	24.94759	86.257862	Normal
22/5/22	10: 9: 35	37	0.1	330	10.1	3300	3073	G	24.94759	86.257862	Normal
22/5/22	10: 10: 0	37	0.1	350	20.2	3500	3239	G	24.94765	86.256835	Speed Breaker
22/5/22	10: 10: 10	37	0.1	330	20.2	3300	3073	G	24.94768	86.255875	Normal
22/5/22	10: 10: 10	37	0.1	290	20.2	2900	2742	G	24.94806	86.253972	Normal
22/5/22	10: 10: 10	37	0.1	290	20.2	2900	2742	G	24.94806	86.253972	Normal
22/5/22	10: 10: 10	37	0.1	290	20.2	2900	2742	G	24.94806	86.253972	Normal
22/5/22	10: 10: 10	37	0.1	300	20.2	3000	2825	G	24.94838	86.252978	Culvert
22/5/22	10: 10: 46	37	0.1	290	20.2	2900	2742	G	24.94856	86.252037	Normal
22/5/22	10: 13: 42	37	0.1	300	20.2	3000	2825	G	24.9476	86.259595	Normal
22/5/22	10: 22: 31	37	0.1	350	20.2	3500	3239	G	24.95037	86.262827	Normal
22/5/22	10: 23: 0	37	0.1	380	10.1	3800	3487	G	24.95125	86.263163	Normal
22/5/22	10: 23: 6	37	0.1	260	20.2	2600	2494	G	24.95215	86.263	Speed Breaker
22/5/22	10: 23: 42	37	0.1	350	10.1	3500	3239	G	24.95301	86.26347	Normal
22/5/22	10: 24: 0	37	0.1	380	10.1	3800	3487	G	24.9539	86.263737	Normal
22/5/22	10: 24: 17	37	0.1	330	20.2	3300	3073	G	24.95459	86.264377	Normal
22/5/22	10: 24: 17	37	0.1	370	20.2	3700	3405	G	24.95532	86.265	Normal
22/5/22	10: 25: 0	37	0.1	240	10.1	2400	2328	G	24.9562	86.264763	Normal
22/5/22	10: 25: 0	37	0.1	240	10.1	2400	2328	G	24.9562	86.264763	Normal
22/5/22	10: 25: 28	37	0.1	360	10.1	3600	3322	G	24.95661	86.263905	Normal
22/5/22	10: 30: 45	37	0.1	390	10.1	3900	3570	G	24.951	86.263248	Normal
22/5/22	10: 31: 20	37	0.1	250	10.1	2500	2411	G	24.95065	86.264057	Normal
22/5/22	10: 32: 0	37	0.1	390	10.1	3900	3570	G	24.95025	86.26503	Normal
22/5/22	10: 35: 0	37	0.1	320	10.1	3200	2991	G	24.95198	86.27172	Normal
22/5/22	10: 35: 0	37	0.1	290	10.1	2900	2742	G	24.95221	86.272575	Normal
22/5/22	10: 35: 27	37	0.1	390	20.2	3900	3570	G	24.9524	86.27345	Normal
22/5/22	10: 35: 27	37	0.1	310	20.2	3100	2908	G	24.95241	86.274057	Normal
22/5/22	10: 36: 1	37	0.1	350	20.2	3500	3239	G	24.95284	86.275403	Normal
22/5/22	10: 36: 1	37	0.1	380	20.2	3800	3487	G	24.95284	86.275403	Normal
22/5/22	10: 36: 1	37	0.1	320	20.2	3200	2991	G	24.95308	86.276463	Normal
22/5/22	10: 36: 36	37	0.1	390	20.2	3900	3570	G	24.95342	86.277255	Normal

Name of Contractor- Ashok&Company Niwas Pvt.Ltd											
Name of Work-Katauna - Number Road											
22/5/22	10:38:0	37	0.1	320	20.2	3200	2991	G	24.95384	86.27813	Normal
22/5/22	10:38:0	37	0.1	300	20.2	3000	2825	G	24.95384	86.27813	Normal
22/5/22	10:50:9	37	0.1	250	20.2	2500	2411	G	24.95345	86.280252	Speed Breaker
22/5/22	10:54:0	37	0.1	210	20.2	2100	2080	G	24.95451	86.28101	Normal
22/5/22	10:54:16	37	0.1	320	20.2	3200	2991	G	24.95473	86.281952	Normal
22/5/22	10:54:16	37	0.1	370	20.2	3700	3405	G	24.95495	86.282928	Normal
22/5/22	10:54:52	37	0.1	370	20.2	3700	3405	G	24.95517	86.283905	Normal
22/5/22	10:55:0	37	0.1	360	20.2	3600	3322	G	24.95537	86.28483	Normal
22/5/22	10:55:27	37	0.1	350	20.2	3500	3239	G	24.9556	86.285858	Normal
Length		4.5									
				Total IRI		137308					


 Executive Engineer
 Rural Work Department
 Works Division-Jamui

Name of Customer : Ashok & Company Niwas Pvt Lt
 Name of Work/ Road : Katauna - Number Road
 Lab Job number :
 Date : 22-05-2022
 Section No. : 37

Test Date : 22-05-2022
 Machine No : 399
 Start S No : 0.000
 Start E No : 4.500
 Weather :
 Start Location :
 End Location :
 Road Name : Katauna - Number Road
 Road Type : (R) RUPAL ROAD
 Side :
 UIV Range : 1080 To 5000
 Dist Range : 0 To 4.6
 Equation : $Y = 0 * X^2 + 0.828 * X + 341.6$
 Interval : 1000 mm/km
 * 1000 m

Print Generate Report and Graph

Redraw Graph

Map View

File : D:\PJT\Myr policy offline Requisition\Ashok\Numa\13031536.Xls. Section No. : 37. Eqn : $Y = 0 * X^2 + 0.828 * X + 341.6$

Name of Customer : Ashok Company Niwas Pvt Ltd, Name of Work/ Road : Katauna - Number Road, Lab Job

