

Inspection Report of Flood Damage work

Name of PLUs:- RWD Works Division, BIRAPUL Benipatti

Name of Block/Road:- Gaithabauram/Temporary Restoration of Road from Kinarani to Aathabpur Road

A. For Road

1. Damage Location Chainage:- 3000 to 3584.61
2. Damage Length :- 431.70 m
3. Nature of Damage :- Road Sitch.
4. Details of Restoration Works
 - i. Material being used in Restoration works:- Brick bats
 - ii. Equipment's / Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:- Brick bats Filling.
 - iv. Restored Length:-

B. For Bridge

1. Damage Location Chainage:-
 2. Damage Length :-
 3. Nature of Damage :-
 4. Details of Restoration Works
 - i. Material being used in Restoration works:-
 - ii. Equipment's / Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-
- NA.

Work found satisfactory

Shreekrishna
Signature of Jt./Asst./Jr. E

22/12/2024
Signature
(Name of Inspection)

Emergency Restoration of Road KUNAUNI TO ADHARPUR Road.

Supplying of bricks bat including labour for laying dry graded brick bat including the cost of labour material all complete job.

RAINAGE	LENGTH	Breadth	HEIGHT	QTY
30	11.9 ✓	1.5+1.7+2.2/3 ✓	0.075 ✓	1.61 ✓
68	30 ✓	2.4 ✓	0.075 ✓	5.40
	5 ✓	3.75 ✓	0.075 ✓	1.41
510	7 ✓	1.5 ✓	0.075 ✓	0.79
627	69 ✓	2.7+2.9/2 ✓	0.15 ✓	28.98
	6 ✓	2+3+2.5/3 ✓	0.15 ✓	2.25
799	52 ✓	3.9 ✓	0.15 ✓	30.42
1530	3 ✓	1+1.5/2 ✓	0.075+0.3/2 ✓	0.70
	2.8 ✓	1+1.5/2 ✓	0.075+0.3/2 ✓	0.66
1740	3 ✓	1.2+1.0+1.5/3 ✓	0.075+0.075+0 ✓	0.37
			.150/3 ✓	
1762	3 ✓	1.2+0.30+1.5/3 ✓	0.075 ✓	0.23
1797	1.2 ✓	0.6 ✓	0.075 ✓	0.05
1979	2.5 ✓	2.5 ✓	0.075 ✓	0.47
2303	6.7 ✓	3.7 ✓	0.075 ✓	1.86
2721	10.6 ✓	1.6+3.0+2.8+1.5+0.6/4 ✓	0.15 ✓	3.02
2925	2.5 ✓	3.3 ✓	0.075 ✓	0.62
2929	5.1+3.40/2 ✓	3.4 ✓	0.075 ✓	1.08
2940	4.8 ✓	2.4 ✓	0.075 ✓	0.86
3030	5.7 ✓	3.3 ✓	0.075 ✓	1.41
3067	2 ✓	2 ✓	0.075 ✓	0.30
	1 ✓	1 ✓	0.075 ✓	0.08
3158	3.3 ✓	2.9 ✓	0.075 ✓	0.72
	1 ✓	0.6 ✓	0.075 ✓	0.05
3253	25.6 ✓	3.80+3/2 ✓	0.15 ✓	13.06
	1 ✓	1 ✓	0.075 ✓	0.08
	0.6 ✓	2.8 ✓	0.075 ✓	0.13
3295	28.4 ✓	5.3+3.10/2 ✓	0.30+0.6+1.10 ✓	78.72
			/3 ✓	
3428	2 ✓	2 ✓	0.15 ✓	0.60
3447	21.4 ✓	3.1 ✓	0.3 ✓	19.90
3470	1.5 ✓	1.5 ✓	0.15 ✓	0.34
3483	12 ✓	2.6 ✓	0.15 ✓	4.68
3489	7.4 ✓	2 ✓	0.15 ✓	2.22
3499	6 ✓	2.3 ✓	0.15 ✓	2.07
3512	6.6 ✓	1 ✓	0.15 ✓	0.99
3596	7 ✓	2 ✓	0.15 ✓	2.10
3535	23 ✓	3.5 ✓	0.3 ✓	24.15
3598	20.1 ✓	2.9 ✓	0.3 ✓	17.49
3584	30 ✓	2.8 ✓	0.3 ✓	25.20

431.70 mtr

(Signature) mtr

3613	15.14✓	3✓	0.3✓	13.63✓
3639	27✓	3✓	0.3✓	24.30✓
3674	6.6✓	2.8✓	0.3✓	5.54✓
3685	4.5✓	2.3+1.5/2✓	0.3✓	2.57✓
	1.3✓	1.8✓	0.15✓	0.35✓
3700	2✓	2✓	0.15✓	0.60✓
3706	9.5✓	4+2.5+3.0/3✓	0.3✓	9.01✓
	1.6✓	1.9✓	0.15✓	0.46✓
	6.3✓	1.5✓	0.15✓	1.42✓
	2.1✓	1.4✓	0.15✓	0.44✓
3762	3.6✓	2.8✓	0.15✓	1.51✓
	2.5✓	2.7✓	0.15✓	1.01✓
3773	11.2✓	2.9✓	0.3✓	9.74✓
	1.5✓	1.3✓	0.15✓	0.29✓
	1.7✓	1✓	0.15✓	0.26✓
3787	1.7✓	1.7✓	0.075✓	0.22✓
3793	7✓	4✓	0.3✓	8.40✓
	1.5✓	0.6✓	0.075✓	0.07✓
3800	2.8✓	2.6✓	0.15✓	1.09✓
	1.8✓	1✓	0.075✓	0.14✓
	1.6✓	0.6+11.3+0.6/3✓	0.075✓	0.50✓
3807	5.7✓	3.51✓	0.075✓	1.50✓
3817	11.55✓	3.3+3.3/2✓	0.3✓	11.43✓
3846	10.3✓	4✓	0.45✓	18.54✓
			TOTAL	388.04✓
			@ 2004.96	778005✓

572.19 Mtr

TOTAL AMOUNT
ADD FOR GST 12@
ADD 1% LABOUR CESS 1032
Add SF for bricks (388.04x1063x10%)

778005

93360

7780

41249

920390

919192.20

919192.20

JE
5/11/21

JE

Gaurabauram

AE
5/11/21

AE

Gaurabauram

Biraul
5/11/21

Biraul


Damaged length = 572.19 Mtr

Restored qty by = 388.04 M³
Brick bats

Shardha
12/12/2021
21C

Verified
authis
12.12.21
EE

ગાંધીધામ કોમ્પાઉન્ડ બાંધકામ 2187 વિભાગ
 13/12/21 નાં 3114112 ના
 Technically sanctioned for Rs 3192000=00
 (Reper name does nineteen thousand two
 hundred only).


 Superintending Engineer
 RWD Work Circle, Darbhanga
 12/05/22

ABSTRACT OF COST

3d Name - ~~Temporary~~ ^{Sub} KUNAUNI TO ADHARPUR Road.
 ck Name - Gaurabauram
 ision - Biraul

st of brick bat including
 our of material -

d 12% of GST -
 d 1% of LC -
 d SF for bricks (388.04x1063x10%)

778001
 778001
 93360 93361
 7780
 41249 40045
 920390 912172

56 91920000


 JE
 GAURABAURAM


 AE
 Gaurabauram


 EB
 Biraul

1038 facts of the account for Rs 9,20,390 (Reper
 the be firstly forward line hand and 1038)
 only in referred to letter no. 2187 dt 13.12.2021 of
 EE, RWD, Bd, Beroipatti.

Superintending Engineer
 RWD, Works Circle, Darbhanga
 12/05/22

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बेनीपट्टी।

पत्रांक:- 2187 / बेनीपट्टी

दिनांक:- 13-12-2021

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बेनीपट्टी।

सेवा में,

अधीक्षण अभियंता,
ग्रामीण कार्य विभाग,
कार्य अंचल, दरभंगा।

विषय:- ग्रामीण कार्य विभाग, कार्य प्रमंडल, विरौल अंतर्गत वर्ष-2021 में आई बाढ़ के कारण क्षतिग्रस्त पथों का Motorable कार्य का स्थल जाँचोंपरांत प्राक्कलन समर्पित करने के संबंध में।

प्रसंग:- भवदीय ज्ञापांक:- 2/42 दिनांक:- 15.11.21
महाशय,

उपर्युक्त विषय के संबंध में कहना है कि कार्य प्रमंडल, विरौल अंतर्गत वर्ष-2021 में आई बाढ़/अतिवृष्टि से क्षतिग्रस्त पथों का Motorable कार्य का स्थल जाँचोंपरांत निम्न वर्णित 30 अदद प्राक्कलन समर्पित किया जाता है :-

क्रम संख्या	प्रखंड का नाम	पथ का नाम	राशि (लाख में)
1	Biraul	Rupnagar To Godam Tol.	0.20000
2	Biraul	Sonbehat To Mushahari	0.71500
3	Biraul	Hanuman Nagar To Sonpur	1.90300
4	Biraul	Bhadhar To Nadiyami (MR)	0.28100
5	Biraul	Paghari To Paghari Purab	0.64000
6	Biraul	Bhadhar To Nadiyami (PMGSY)	2.66700
7	Biraul	Afjala To Bharhi	9.05100
8	Biraul	Pokhram REO Road To Chengwara	0.69900
9	Biraul	Pokhram To Kamlabadi	0.15300
10	Biraul	Kataiya To Harijan Tola	0.23800
11	Biraul	Kataiya To Bhadharpatti	3.04800
12	Biraul	Bairiya Tola To Mahthaur	0.35500
13	Biraul	Badlu Sharma Ara Mil To Navdega	0.86900
14	Biraul	Ganesh Chaudhary Ke Ghar Se Dadokhar	0.63100
15	Biraul	Sahasram To Jagdishpur	2.20700
16	Biraul	Pataniya To Jagannathpur	16.61300
17	Biraul	Bairampur To Amba	3.45600

18	Biraul	Banda Chauk Se Arjun Bijuliya	3.38100
19	Biraul	T04 To Khothi	0.48900
20	Biraul	Arga Sahjani To Banduhli	0.11500
21	Biraul	Karpuri Chauk To Arga Usri	6.07300
22	Biraul	L029 To Rajbanni	0.56500
23	Biraul	Tarbana Pul To Kataiya Mushari	6.80900
24	Gaurabauram	Basauli To Maliah Tola	1.41337
25	Gaurabauram	Mansara to Pharsahi	2.99855
26	Gaurabauram	Parsarna To Sarauni	1.47935
27	Gaurabauram	Ashiya To Palwa	0.77144
28	Gaurabauram	Gaghnia Gachi To Bishanpur	0.25427
29	Gaurabauram	Kunauni To Adharpur	9.20390
30	Gaurabauram	Aashi To Bishunpur	3.31485

अनु०:- यथोक्त ।

विश्वासभाजन,

अ.नं/म.नं
13-12-21

कार्यपालक अभियंता,

ग्रा०का०वि०, कार्य प्रमंडल, बेनीपट्टी ।