

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, जमुई।

पत्रांक ४१२/२४३०

जमुई, दिनांक १४/६/२०२२

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, जमुई।

सेवा में,

नोडल पदाधिकारी,
3054(MR)
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:-

शीर्ष MR New Maintenance Policy 2018 योजना अन्तर्गत 5(पाँच) वर्षीय अनुरक्षण का
आवंटन उपलब्ध कराने के संबंध में।


महाशय,

उपर्युक्त विषयक के संबंध में कहना है कि शीर्ष MR New Maintenance Policy 2018
योजना अन्तर्गत 5(पाँच) वर्षीय अनुरक्षण के पथों का पथवार मांगी जाने वाली आवंटन की सूची पत्र के
साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

सूचनार्थ सादर समर्पित।

अनु०- यथोक्त

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, जमुई।

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT

PIU Name :- RWD(WD), Jamui

Block Name:- Islamnagar Aliganj

1	Name of the Road	Sikandra-Nawada PWD road to Bahchha & Darh road		
2	Batch No.	RM/JA/JAM/19/0002		
3	Project ID	28411032492		
4	Total Lenth of Road (in KM)	4		
5	Length of Road to Meet Required Service Level [Completed length](in Km) [1]	4		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	33.3096		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	1.66548		
Compliance Criteria	Standard Job Description	Non-Compliance		Reduction Payment [6]=[3]/[1]*[2]*[4]
		Length Non- Compliant [3]	Weighted Value for Payment Reduction (%) [4]	
I	PAVED ROADS (CARRIAGEWAY)	0	60%	0.00
II	SHOULDERS AND EMBANMENTS	0	10%	0.00
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0.00
IV	SIGNAGE AND ROAD SAFETY	0	10%	0.00
V	VEGATION	0	5%	0.00
TOTAL PAYMENT REDUCTION FOR THE QUARTER (IN Lakh) [5]				0.00000
TO BE PAID FOR THE QUARTER/DEMAND (in Lakh) [6]				1.66548

Date of inspection by E/I or his agent
Prepare by Contractor's self Control unit

Name and Designation of person inspecting road

Date

AB
16/05/22

(Signature)

Signature of person inspecting road

Unit
16/05/22
Certify by E/I [signature] Date:-
Executive Engineer
Rural Works Department
Works Division, Jamui

Name Of Work Division:- Jamui

Requisition Formet for Scheme Head-MR-(3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

1 Year (2nd Quarter)

Government Of Bihar

OM001

Rural Works Department

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Road From: Sikandra Nawada PWD road to Bahicha & Dahan road
(Package No.-RM/JM/JAM/19/0002)
Length of Road :-4.00Km

Inspector :- I.E RWD Sub Division :Jamnagar Ailgan)

To:-

Executive Engineer
RWD, Works Division Jamui

Date:- 17.6.2022

Position :- I.E

No	Standard Of Work Item	Work Unit	Unit Of Required in each Kilometer										Comments
			1	2	3	4	5	6	7	8	9	10	
OM100	Sealed pavement												
OM101	Pothole Patching	m ²	Nil	Nil	Nil	Nil							No Pot Hole Found.
OM102	Surface Depression and Rut patching	m ³	Nil	Nil	Nil	Nil							Not Surface Depression & Rut Patching Found
OM103	Crack Sealing	Lm	Nil	Nil	Nil	Nil							No Crack sealing Found
	Surface Treatment												
OM104	(a) Loss of Aggregate (Surface Ravelling)	m ²	Nil	Nil	Nil	Nil							No Loss Of Aggregates (Surface Ravelling) Found
	(b) Bleeding / Flushing	m ²	Nil	Nil	Nil	Nil							No Bleeding/ Flushing Required
	(c) Crocodile Cracking	m ²	Nil	Nil	Nil	Nil							No Crocodile Cracking Found
105	Edge Repair	m ²	Nil	Nil	Nil	Nil							No Edge Repair Required
106	Digouts	m ²	N.A	N.A	N.A	N.A							
107	Concrete pavement	m ³	N.A	N.A	N.A	N.A							
	Other activities												
OM200	Shoulder												
	Unsealed Shoulder												
OM201	(a) Edge Drop-off	Lm	Nil	Nil	Nil	Nil							No Edge Drop-Off Required
	(b) Roughness, Scouring or Potholes	Lm	Nil	Nil	Nil	Nil							Not Required
	(c) Holding water	Lm	Nil	Nil	Nil	Nil							No Holding Water Found
OM202	Embankment Repair	M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities (Rain Cuts)												Not Required
OM300	Drainage including culverts major												
OM301	Surface Drains & Verges	Lm	N.A	N.A	N.A	N.A							Not Required
OM302	Culvert Cleaning	No	Nil	Nil	Nil	Nil							Not Required
OM303	Culvert and pit Repair	M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities (Whitewashing)	M ²	Nil	Nil	Nil	Nil							Not Required

Ind

No.	Standard Of Work Item Name	Work Unit	Unit Of Required in each Kilometer										Comments
			1	2	3	4	5	6	7	8	9	10	
OMA00	Vegetation												
	Grass Control												
OMA01	(a) Roadside- General Tidy	Ha	Nil	Nil	Nil	Nil							Not Required
	(b) Clear near Safety signs, Kilometer posts and roadside furniture	Ha	Nil	Nil	Nil	Nil							Not Required
OMA02	Tree and Shrub Management	No	Nil	Nil	Nil	Nil							Not Required
	Cutting Of Branches Of Trees	No	Nil	Nil	Nil	Nil							Not Required
	Cutting Of Shrubs From Road Way	No	Nil	Nil	Nil	Nil							Not Required
	Other activities (Trimming of Grass)	M ²	Nil	Nil	Nil	Nil							Not Required
OM500	Safety Signage and Road		Nil										Not Required
OM501	Signs Maintenance	No	Nil	Nil	Nil	Nil							Not Required
OM502	Guard Stones	Ln	N.A	N.A	N.A	N.A							Not Required
OM503	Distance Stones	No	N.A	N.A	N.A	N.A							Not Required
OM504	Road Marking	M ²	Nil	Nil	Nil	Nil							Not Required
	Other activities												

Bidder

Executive Engineer, R.W.D.Works Division-Jamui

Division, Jamui

unl
18/6/22

K. Silandra-Nawada PWD road to Bahcha & Darh road

Name of Contractor-Jitendra Kumar Singh

$$Y = 0 \cdot X^2 + 0.828 \cdot X + 341.6$$

$$X = 2700$$

$$Y = 2577$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event
		No.	In km	In mm	Rate	mm/km	mm/km	ROAD			
29/5/22	6:39:55	46	0.1	320	0	3200	2991	G	24.94515	85.896347	Normal
29/5/22	6:40:0	46	0.1	360	20.2	3600	3322	G	24.94602	85.896413	Normal
29/5/22	6:40:0	46	0.1	370	20.2	3700	3405	G	24.94692	85.896532	Normal
29/5/22	6:40:30	46	0.1	390	20.2	3900	3570	G	24.94785	85.897	Curve
29/5/22	6:40:30	46	0.1	390	20.2	3900	3570	G	24.94846	85.89601	Normal
29/5/22	6:41:5	46	0.1	310	20.2	3100	2908	G	24.94921	85.895337	Curve
29/5/22	6:41:5	46	0.1	270	20.2	2700	2577	G	24.95005	85.895453	Normal
29/5/22	6:41:5	46	0.1	350	30.3	3500	3239	G	24.951	85.895555	Normal
29/5/22	6:41:40	46	0.1	380	30.3	3800	3487	G	24.95185	85.895673	Normal
29/5/22	6:41:40	46	0.1	310	20.2	3100	2908	G	24.95279	85.89574	Normal
29/5/22	6:42:0	46	0.1	340	10.1	3400	3156	G	24.9535	85.89547	Normal
29/5/22	6:42:16	46	0.1	220	20.2	2200	2163	G	24.95443	85.895622	Normal
29/5/22	6:42:16	46	0.1	310	20.2	3100	2908	G	24.95536	85.895757	Normal
29/5/22	6:42:51	46	0.1	310	20.2	3100	2908	G	24.95623	85.895892	Normal
29/5/22	6:43:0	46	0.1	350	20.2	3500	3239	G	24.95718	85.896077	Normal
29/5/22	6:43:0	46	0.1	390	20.2	3900	3570	G	24.95804	85.896228	Normal
29/5/22	6:43:26	46	0.1	330	30.3	3300	3073	G	24.95899	85.89638	Normal
29/5/22	6:43:26	46	0.1	310	30.3	3100	2908	G	24.95986	85.896532	Normal
29/5/22	6:44:0	46	0.1	360	20.2	3600	3322	G	24.96079	85.8967	Normal
29/5/22	6:44:1	46	0.1	250	20.2	2500	2411	G	24.96172	85.896582	Speed Breaker
29/5/22	6:44:37	46	0.1	210	10.1	2100	2080	G	24.9626	85.89672	Normal
29/5/22	6:45:12	46	0.1	200	10.1	2000	1997	G	24.96343	85.896397	Speed Breaker
29/5/22	6:45:12	46	0.1	310	10.1	3100	2908	G	24.96398	85.896027	Normal
29/5/22	6:46:0	46	0.1	370	10.1	3700	3405	G	24.96476	85.895892	Normal
29/5/22	6:46:0	46	0.1	370	10.1	3700	3405	G	24.96476	85.895892	Normal
29/5/22	6:46:0	46	0.1	380	20.2	3800	3487	G	24.96562	85.896027	Normal
29/5/22	6:46:23	46	0.1	330	20.2	3300	3073	G	24.96652	85.896212	Curve
29/5/22	6:46:23	46	0.1	220	20.2	2200	2163	G	24.9674	85.896245	Normal
29/5/22	6:47:0	46	0.1	310	20.2	3100	2908	G	24.96832	85.896497	Normal
29/5/22	6:54:1	46	0.1	250	20.2	2500	2411	G	24.95586	85.895942	Normal
29/5/22	6:54:1	46	0.1	250	20.2	2500	2411	G	24.95546	85.89682	Normal
29/5/22	6:54:37	46	0.1	280	20.2	2800	2659	G	24.9556	85.897642	Normal
29/5/22	6:54:37	46	0.1	340	20.2	3400	3156	G	24.95598	85.89843	Normal
29/5/22	6:54:37	46	0.1	360	20.2	3600	3322	G	24.95598	85.89843	Normal
29/5/22	6:55:0	46	0.1	310	20.2	3100	2908	G	24.95666	85.899175	Normal
29/5/22	6:55:12	46	0.1	320	20.2	3200	2991	G	24.95671	85.90015	Normal
29/5/22	6:55:12	46	0.1	390	10.1	3900	3570	G	24.95636	85.901093	Normal
29/5/22	6:56:22	46	0.1	380	0	3800	3487	G	24.95553	85.901532	Normal
29/5/22	6:56:22	46	0.1	330	20.2	3300	3073	G	24.9547	85.901363	Normal
29/5/22	6:57:33	46	0.1	270	20.2	2700	2577	G	24.95384	85.901532	Normal
Length		4		Total IRI		119626		Average IRI		2990.65	

Executive Engineer
Rural Work Department
Works Division-Jamui

Name of Customer :
Name of Work/ Road :
Lab Job number :
Date :
Section No. :

Test Date :
Machine No :
Start S No :
Start E No :
Weather :
Start Location :
End Location :
Road Name :
Road Type :
Side :
Interval :
UTV Range : To
Dist Range : To
Equation :
Unit :
Scale :

Print Generate Report and Graph

Redraw Graph

Map View

File : D:\VBT\Map policy office Region\Alok\Yindra\Jasmi nawada Rd to Bachha dargah\39000558.Dwg, Section
Name of Customer : Rendra Kumar Singh, Name of Work/ Road : Sikandra-Nawada PWD road to Bachha Dargah

