

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, छपरा - 1

राजेन्द्र सरोवर, श्री नन्दन पथ,
छपरा (सारण) 841301

मो0 - 8986915253

पत्रांक 8303/20

प्रेषक,

दिनांक 10-06-22

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, छपरा - 1

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय :- नई अनुरक्षण नीति 2018 शीर्ष 3054 (अनुरक्षण मद) में व्यय हेतु आवंटन उपलब्ध कराने के संबंध में।

महाराय,

उपर्युक्त विषयक संबंध में कहना है कि नई अनुरक्षण नीति 2018 शीर्ष 3054 (अनुरक्षण मद) में कराए गए कार्य के विरुद्ध उचित प्रपत्र में अधियाचना प्रपत्र समर्पित की जा रही है। अधियाचित राशि शीघ्र उपलब्ध कराने की कृपा की जाय ताकि भुगतान संभव हो।

अनु0 - यथोक्त।

विश्वासभाजन,


कार्यपालक अभियंता

10/06/22
ग्रामीण कार्य विभाग, कार्य प्रमंडल, छपरा - 1

MR-3054 New Maintenance Policy-2018 के अंतर्गत पंचवर्षीय रूटीन अनुरक्षण मद में आवंटन माँग से संबंधित अधियाचना प्रपत्र।

कार्य प्रमण्डल का नाम:-ग्रामीण कार्य विभाग, कार्य प्रमंडल, छपरा - 1

क्र.सं.	Project ID	पथ का नाम (अंग्रेजी में)	संवर्धक का नाम (अंग्रेजी में)	पथ की लंबाई (किमी. में)	कार्य पूर्ण होने की वास्तविक तिथि	पंचवर्षीय रूटीन अनुरक्षण की राशि-वर्षवार (लाख में)						अनुरक्षण मद में कुल व्यय (MIS के आधार पर) (लाख में)	वर्तमान अधियाचित राशि Quarter Wise (लाख में)						कुल अधियाचना की राशि (लाख में)
						प्रथम वर्ष (लाख में)	द्वितीय वर्ष (लाख में)	तृतीय वर्ष (लाख में)	चतुर्थ वर्ष (लाख में)	पंचम वर्ष (लाख में)	कुल पंचवर्षीय एकत्रित राशि (लाख में)		1st Quarter (लाख में)	2nd Quarter (लाख में)	3rd Quarter (लाख में)	4th Quarter (लाख में)	5th Quarter (लाख में)	6th Quarter (लाख में)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	31306202057	Lalbahar to Maharajanj	MAA BHAGRATHI CONSTRUCTIO N	1.80	10-06-21	0.69853	1.53140	4.44526	1.64448	4.66932	12.98899	0.00000	0.64945	0.00000	0.00000	0.00000	0.00000	0.00000	0.64945
2	31306202061	Mehiya se Basadhi	Maa Bhagwan Construction - 1	3.84	17-06-21	3.15803	4.95921	11.93880	5.90021	13.06515	39.02140	0.00000	1.95107	0.00000	0.00000	0.00000	0.00000	0.00000	1.95107
3	31306202101	Santha Mohazampur	MAA BHAGRATHI CONSTRUCTIO N	3.01	21-06-21	1.19169	2.58220	7.38042	2.78105	7.80861	21.74397	0.00000	1.08715	0.00000	0.00000	0.00000	0.00000	0.00000	1.08715
Total:-												0.00000	2.60052	0.00000	0.00000	0.00000	0.00000	0.00000	3.68767

प्रमाणित किया जाता है कि :-

(1) उपरोक्त पथों का मूल कार्य पूर्ण कराया जा चुका है।

(2) संवर्धक के द्वारा किये गये अनुरक्षण कार्य की जाँच कर ली गई है (जाँच प्रतिवेदन संलग्न)


 Subash Kumar
 ग्रामीण कार्य विभाग, कार्य प्रमंडल, छपरा - 1

Q
Road Works Department

Road From : - Mehiya Se Basadhi

To : Executive Engineer, r.W.D., (W) Division, Chapra - I

Length of Road : 3.84

Date :

Inspector : - A.E., RWD, Work Sub Division, Sadar Chapra

Position : - A.E.

Standard work item		Work	Units of work required in each kilometre										Comments
No.	Name	Units	1	2	3	4	5	6	7	8	9	10	
OM100 Sealed Pavement													
OM101	Pothole Patching	m2	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil			No Pot Hole Found
OM102	Surface Depression and Rut Patching	m2	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil			Not Surface Depression & Pot Patching Found
OM103	Crack Sealing	Lm	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil			No Crack Sealing Found
OM104	Surface Treatment												
	(a) Loss of Aggregate (Surface Ravelling)	m2	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil			No Loss of Aggregates (Surface Ravelling) found
	(b) Bleeding/Flushing	m2	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil			No Bleeding/Flushing Required
	(c) Crocodile Cracking	m2	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil			No Crocodile Cracking found
OM105	Edge Repair	m2	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil			No Edge repair Required
OM106	Digouts	m2	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil			
OM107	Concrete Pavement	m3	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil			
	Other activities												
OM200 Shoulder													
Unsealed Shoulder													
OM201	(a) Edge Drop -off	Lm	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil			No Edge Drop off required
	(b) Roughness, Scouring of Potholes	Lm	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil			No roughness
	(c) Holding Water	Lm	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil			No holding water found
OM202	Embankment Repair	No	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil			No Embankment Repair required
	Other activities												
OM300 Drainage including culverts major and minor bridges													
OM301	Surface Drains & Verge	Lm	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil			No Required
OM302	Culvert Cleaning	Lm	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil			No Required
OM303	Culvert and pit Repair		Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil			No Required
	Other activities		Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil			No Required

Standard work item	Work Units	Units of work required in each kilometre										Comments
		1	2	3	4	5	6	7	8	9	10	
400 Vegetation												
OM401												
Grass Control												
a) Roadside-General Tidy	Ha	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Required
b) Clear near Safety signs, kilometre posts and roadside furniture	Ha	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Required
OM402												
Tree and Shrub Management	No	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Required
(Cutting of Branches of Trees)	No	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Required
(Cutting of Shrubs from Road Way)	No	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Required
Other activities (Trimming of Grass)	M2	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Required
OM500 Signage and Road Safety												
OM501 Signs Maintenance	No	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Required
OM502 Guard Stones	Lm	N.A	N.A	N.A	N.A	N.A	N.A	N.A				No Required
OM503 Distance Stones	No	N.A	N.A	N.A	N.A	N.A	N.A	N.A				No Required
OM504 Road Markings	M2	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Required
Other activities												

[Signature of Contractor/Authorized representative]

Date

Time

Place

[Signature]
 7/6/2022
 A.E

[Signature]
 Executive Engineer
 R.H.D. Division
 Chapra-I

11



26/9/80

R. P. 08/08/2008
 Exempted from
 Chapter-1

Scheme-NEW NIR

Road Name- Mehiya se Basadih

Contractor Name- Maa Bhagwati Construction Pvt. Ltd.

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event	$Y = 0 \cdot X^2 + 0.815 \cdot X + 249$
25/01/22	11:46:17	23	0.1	140	0	1400	1391	G	25.802285	84.771868	Normal	$X = 2300$
25/01/22	11:47:00	23	0.1	290	10.1	2900	2615	G	25.8032	84.771952	Normal	$Y = 2125$
25/01/22	11:57:12	23	0.1	310	10.1	3100	2778	G	25.803985	84.77337	Normal	
25/01/22	11:58:00	23	0.1	230	10.1	2300	2125	G	25.80486	84.77345	Normal	
25/01/22	11:58:22	23	0.1	260	10.1	2600	2370	G	25.805758	84.77338	Normal	
25/01/22	11:58:22	23	0.1	270	10.1	2700	2452	G	25.806673	84.77342	Normal	
25/01/22	11:59:00	23	0.1	330	10.1	3300	2941	G	25.807568	84.773502	Normal	
25/01/22	11:59:33	23	0.1	350	10.1	3500	3104	G	25.808423	84.773215	Speed Breaker	
25/01/22	12:00:08	23	0.1	320	10.1	3200	2860	G	25.80927	84.773215	Normal	
25/01/22	12:00:18	23	0.1	310	10.1	3100	2778	G	25.81014	84.773063	Normal	
25/01/22	12:01:00	23	0.1	360	10.1	3600	3186	G	25.810988	84.772727	Speed Breaker	
25/01/22	12:01:39	23	0.1	320	10.1	3200	2860	G	25.811808	84.772322	Normal	
25/01/22	12:01:54	23	0.1	310	10.1	3100	2778	G	25.8126	84.771835	Normal	
25/01/22	12:02:00	23	0.1	340	10.1	3400	3023	G	25.813435	84.771548	Normal	
25/01/22	12:02:29	23	0.1	290	10.1	2900	2615	G	25.81412	84.771447	Normal	
25/01/22	12:03:00	23	0.1	330	10.1	3300	2941	G	25.814788	84.77111	Normal	
25/01/22	12:03:05	23	0.1	360	10.1	3600	3186	G	25.815597	84.77079	Curve	
25/01/22	12:03:40	23	0.1	350	10.1	3500	3104	G	25.816447	84.770487	Normal	
25/01/22	12:04:15	23	0.1	340	10.1	3400	3023	G	25.817303	84.770337	Normal	
25/01/22	12:04:15	23	0.1	310	10.1	3100	2778	G	25.818003	84.76983	Normal	
25/01/22	12:05:00	23	0.1	340	10.1	3400	3023	G	25.818815	84.769713	Normal	
25/01/22	12:05:00	23	0.1	370	10.1	3700	3268	G	25.819677	84.769427	Culvert	
25/01/22	12:05:26	23	0.1	390	10.1	3900	3431	G	25.820462	84.769057	Normal	
25/01/22	12:06:01	23	0.1	380	10.1	3800	3349	G	25.821072	84.7684	Normal	
25/01/22	12:06:01	23	0.1	360	10.1	3600	3186	G	25.821912	84.7684	Normal	
25/01/22	12:06:36	23	0.1	380	10.1	3800	3349	G	25.822792	84.76847	Normal	
25/01/22	12:07:12	23	0.1	340	10.1	3400	3023	G	25.823672	84.768535	Normal	
25/01/22	12:07:47	23	0.1	380	10.1	3800	3349	G	25.82462	84.76872	Normal	
25/01/22	12:08:22	23	0.1	230	10.1	2300	2125	G	25.824578	84.769545	Normal	
25/01/22	12:09:00	23	0.1	350	20.2	3500	3104	G	25.824305	84.770487	Normal	
25/01/22	12:09:00	23	0.1	270	10.1	2700	2452	G	25.8241	84.77148	Speed Breaker	
25/01/22	12:10:08	23	0.1	220	10.1	2200	2044	G	25.823942	84.771935	Speed Breaker	
25/01/22	12:11:19	23	0.1	290	10.1	2900	2615	G	25.82437	84.76867	Normal	
25/01/22	12:11:19	23	0.1	290	10.1	2900	2615	G	25.823457	84.76848	Normal	
25/01/22	12:12:00	23	0.1	340	10.1	3400	3023	G	25.822562	84.76847	Normal	
25/01/22	12:12:29	23	0.1	320	10.1	3200	2860	G	25.821623	84.76837	Normal	
25/01/22	12:12:29	23	0.1	300	10.1	3000	2696	G	25.820835	84.768568	Culvert	
25/01/22	12:13:04	23	0.1	360	10.1	3600	3186	G	25.820202	84.769175	Speed Breaker	
						Total-	107606					

Executed by
R.W.D. (W) Division
Chitradurga

STANDRAD FORMAT FOR ROADS QUARTERLY STATEMENT

P.U. Name :- R.W.D. (W) Division, Charpa - 1

1	Name of the Road	Lal Bazar to Maharaiganj		
2	Batch No.	RM/SA/CHA/19/0010		
3	Project ID	31306202057		
4	Total Length of Road (in Km)	1.8		
5	Length of road to Meet Required Service Level [Completed length] (in Km) [1]	1.8		
6	No. of Totla Quarter (ie 3 Months as a unit) in 5 Years	20		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenacne] (in Lakh)	12.98899		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	0.64945		
Compliance Criteria	Standard Job Description	Non-Comliance		Reduction Payment [6] = [3]/[1]*[2]*[4]
		Length Non- Complaint [3]	Weighted Value for Payment Reduction (%) [4]	
I	PAVED ROADS (CARRIAGEWAY)	0	60%	0
II	SHOULEDRS AND EMBANMENTS	0	10%	0
III	CROSS DRAINAGE INCLUDING CULERTS AND BRIDGES	0	15%	0
IV	SIGNANCE AND ROAD SAFETY	0	10%	0
V	VEGATAION	0	5%	0
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				0
TO BE PAID FOR THE QUARTER/DEMAND (in Lakh) [6]				0.64945

Date of inpection by E/I or his agent

Prepared by Contractor's self Control unit

Name and Designation of Person Inspecting road

Date

Signature of Person inspecting road

(Signature)

Certify by E/I [signature] Date :-

Executive Engineer
R.W.D. (W) Division,
Charpa - 1

Road Works Department

Road From :- Lalbazar to Maharajganj

To : Executive Engineer, R.W.D., (W) Division, Chapra - 1

Length of Road : 1.8

Date :


Inspector : - A.E., R.W.D. Work Sub Division, Sadar Chapra

Position : - A.E.

Standard work item		Work	Units of work required in each kilometre										Comments
No.	Name	Units	1	2	3	4	5	6	7	8	9	10	
OM100 Sealed Pavement													
OM101	Pothole Patching	m2	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Pot Hole Found
OM102	Surface Depression and Rut Patching	m2	Nil	Nil	Nil	Nil	Nil	Nil	Nil				Not Surface Depression & Pot Patching Found
OM103	Crack Sealing	Lm	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Crack Sealing Found
OM104	Surface Treatment												
	(a) Loss of Aggregate (Surface Ravelling)	m2	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Loss of Aggregates (Surface Ravelling) found
	(b) Bleeding/Flushing	m2	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Bleeding/Flushing Required
	(c) Crocodile Cracking	m2	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Crocodile Cracking found
OM105	Edge Repair	m2	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Edge repair Required
OM106	Digouts	m2	Nil	Nil	Nil	Nil	Nil	Nil	Nil				
OM107	Concrete Pavement	m3	Nil	Nil	Nil	Nil	Nil	Nil	Nil				
	Other activities												
OM200 Shoulder													
OM201	Unsealed Shoulder												
	(a) Edge Drop-off	Lm	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Edge Drop off required
	(b) Roughness, Scouring of Potholes	Lm	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No roughness
	(c) Holding Water	Lm	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No holding water found
OM202	Embankment Repair	No	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Embankment Repair required
	Other activities												
OM300 Drainage including culverts major and minor bridges													
OM301	Surface Drains & Verge	Lm	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Required
OM302	Culvert Cleaning	Lm	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Required
OM303	Culvert and pit Repair		Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Required
	Other activities		Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Required

File :C:\Users\DELL\Downloads\23011412.Xls, Section No.:6, Eqn : $Y = 0 \cdot X^2 + 0.816 \cdot X + 249$

Name of Customer :M/S Maa Bhagrathi Cons., Name of Work/ Road :Lalbazar se Maharejganj, Lab Job number :



[Signature]
R W. D., *[Signature]*
Chetani /

[Signature]
7/6/2022
A/P

[Signature]
7/6/2022

Scheme-New MR

Road Name- Lalbazar se Maharajganj

Contractor Name-Maa Bhagrathi Cons

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event	$Y = 0 \cdot X^2 + 0.816 \cdot X + 249$
23/1/22	13:17:38	6	0.1	310	0	3100	2778	G	25.74153	84.81027	Normal	$X = 2200$
23/1/22	13:18:13	6	0.1	360	10.1	3600	3186	G	25.74225	84.81069	Speed Breaker	$Y = 2044$
23/1/22	13:18:13	6	0.1	260	10.1	2600	2370	G	25.74302	84.81103	Normal	
23/1/22	13:19:24	6	0.1	320	10.1	3200	2860	G	25.74389	84.81136	Speed Breaker	
23/1/22	13:19:59	6	0.1	310	10.1	3100	2778	G	25.74471	84.81116	Normal	(R) RURAL ROAD
23/1/22	13:20:0	6	0.1	260	10.1	2600	2370	G	25.74553	84.81197	Normal	Average
23/1/22	13:20:34	6	0.1	360	10.1	3600	3186	G	25.74638	84.81232	Normal	4001-5000
23/1/22	13:21:10	6	0.1	380	10.1	3800	3349	G	25.7472	84.81264	Normal	<4000
23/1/22	13:22:0	6	0.1	300	10.1	3000	2696	G	25.74811	84.81301	Normal	
23/1/22	13:23:30	6	0.1	360	10.1	3600	3186	G	25.74891	84.81273	Normal	
23/1/22	13:24:40	6	0.1	330	10.1	3300	2941	G	25.74971	84.81296	Normal	
23/1/22	13:25:16	6	0.1	350	10.1	3500	3104	G	25.75045	84.81285	Curve	
23/1/22	13:26:0	6	0.1	280	10.1	2800	2533	G	25.75127	84.81318	Normal	
23/1/22	13:26:26	6	0.1	310	10.1	3100	2778	G	25.7521	84.81335	Speed Breaker	
23/1/22	13:27:1	6	0.1	330	10.1	3300	2941	G	25.7528	84.81392	Curve	
23/1/22	13:27:1	6	0.1	280	10.1	2800	2533	G	25.75364	84.81359	Normal	
23/1/22	13:28:0	6	0.1	300	10.1	3000	2696	G	25.7545	84.81318	Normal	
23/1/22	13:28:11	6	0.1	220	10.1	2200	2044	G	25.75532	84.81316	Normal	
						Total-	50329					
						IRI Value-	2796					

[Signature]
7/6/22
A/E

[Signature]
7/6/22
A/E

[Signature]
R. W. D. Singh
Executive Engineer
Chhapra-I

STANDRAD FORMAT FOR ROADS QUARTERLY STATEMENT

PI Name :- R.W.D. (W) Division, Charpa - 1

		Santha Mohazampur		
		RM/SA/CHA/19/0010		
		31306202101		
1	Name of the Road			
2	Batch No.			
3	Project ID	3.01		
4	Total Length of Road (in Km)	3.01		
5	Length of road to Meet Required Service Level [Completed length] (in Km) [1]	20		
6	No. of Totla Quarter (ie 3 Months as a unit) in 5 Years	21.743		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenacne] (in Lakh)	1.08715		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]			
Compliance Criteria	Standard Job Description	Non-Comliance		Reduction Payment [6] = [3]/[1]*[2]*[4]
		Length Non- Complaint [3]	Weighted Value for Payment Reduction (%) [4]	
I	PAVED ROADS (CARRIAGEWAY)	0	60%	0
II	SHOULEDRS AND EMBANMENTS	0	10%	0
III	CROSS DRAINAGE INCLUDING CULERTS AND BRIDGES	0	15%	0
IV	SIGNANCE AND ROAD SAFETY	0	10%	0
V	VEGATAION	0	5%	0
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				1.08715
TO BE PAID FOR THE QUARTER/DEMAND (in Lakh) [6]				

Date of inspection by E/I or his agent
Prepared by Contractor's self Control unit

Name and Designation of Person Inspecting road

Date

Signature of Person inspecting road

(Signature)

Certify by E/I [signature] Date
R W. D., (W) Division,
Charpa 1

Roads Department

Road From : - Santha Mozampur

To : Executive Engineer, r.W.D., (W) Division, Chapra - I

Length of Road : 3.01


Date :

Inspector : - A.E., RWD, Work Sub Division, Sadar Chapra

Position : - A.E.

Standard work item		Work	Units of work required in each kilometre										Comments	
No.	Name	Units	1	2	3	4	5	6	7	8	9	10		
OM100 Sealed Pavement														
OM101	Pothole Patching	m2	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Pot Hole Found	
OM102	Surface Depression and Rut Patching	m2	Nil	Nil	Nil	Nil	Nil	Nil	Nil				Not Surface Depression & Pot Patching Found	
OM103	Crack Sealing	Lm	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Crack Sealing Found	
OM104	Surface Treatment													
	(a) Loss of Aggregate (Surface Ravelling)	m2	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Loss of Aggregates (Surface Ravelling) found	
	(b) Bleeding/Flushing	m2	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Bleeding/Flushing Required	
	(c) Crocodile Cracking	m2	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Crocadil Cracking found	
OM105	Edge Repair	m2	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Edge repair Required	
OM106	Digouts	m2	Nil	Nil	Nil	Nil	Nil	Nil	Nil					
OM107	Concrete Pavement	m3	Nil	Nil	Nil	Nil	Nil	Nil	Nil					
	Other activities													
OM200 Shoulder														
OM201	Unsealed Shoulder													
	(a) Edge Drop -off	Lm	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Edge Drop off required	
	(b) Roughness, Scouring of Potholes	Lm	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No roughness	
	(c) Holding Water	Lm	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No holding water found	
OM202	Embankment Repair	No	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Embankment Repair required	
	Other activities													
OM300 Drainage including culverts major and minor bridges														
OM301	Surface Drains & Verge	Lm	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Required	
OM302	Culvert Cleaning	Lm	Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Required	
OM303	Culvert and pit Repair		Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Required	
	Other activities		Nil	Nil	Nil	Nil	Nil	Nil	Nil				No Required	

File : C:\Users\DELL\Downloads\23011412.Xls, Section No. : 1, Eqn : $Y = 0 \cdot X^2 + 0.816 \cdot X + 249$
 Name of Customer : M/S Maa Bhagrathi Construction, Name of Work/ Road : Santha se Maujampur, Lab Job number



[Handwritten signature]
 00/10/20

[Handwritten signature]
 R. M. Debnath
 Division
 Chapter-1

Scheme-New MR

22-9-80

Quillen
Executive Director
R. W. D. Quillen Foundation