

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, जमुई।

पत्रांक 891(MR)

जमुई, दिनांक 20/06/2022

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, जमुई।

सेवा में,

नोडल पदाधिकारी,
3054(MR)
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:-

शीर्ष MR New Maintenance Policy 2018 योजना अन्तर्गत 5(पाँच) वर्षीय अनुरक्षण का
आवंटन उपलब्ध कराने के संबंध में।


महाशय,

उपर्युक्त विषयक के संबंध में कहना है कि शीर्ष MR New Maintenance Policy 2018
योजना अन्तर्गत 5(पाँच) वर्षीय अनुरक्षण के पथों का पथवार मांगी जाने वाली आवंटन की सूची पत्र के
साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

सूचनार्थ सादर समर्पित।

अनु०- यथोक्त

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, जमुई।

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT

PIU Name :- RWD(WD), Jamui

Block Name:- Khaira

1	Name of the Road	Jamui Kawakol PWD Road to Kasba Gidhour		
2	Batch No.	RM/JA/JAM/19/0014		
3	Project ID	28411032568		
4	Total Lenth of Road (in KM)	2.455		
5	Length of Road to Meet Required Service Level [Completed length](in Km) [1]	2.455		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	23.08865		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	1.15443		
Compliance Criteria	Standard Job Description	Non-Compliance		Reduction Payment [6]=[3]/[1]*[2]*[4]
		Length Non- Compliant [3]	Weighted Value for Payment Reduction (%) [4]	
I	PAVED ROADS (CARRIAGEWAY)	0	60%	0.00
II	SHOULDERS AND EMBANMENTS	0	10%	0.00
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0.00
IV	SIGNAGE AND ROAD SAFETY	0	10%	0.00
V	VEGATION	0	5%	0.00
TOTAL PAYMENT REDUCTION FOR THE QUARTER (IN Lakh) [5]				0.00000
TO BE PAID FOR THE QUARTER/DEMAND (in Lakh) [6]				1.15443

Date of inspection by E/I or his agent
Prepare by Contractor's self Control unit

Name and Designation of person inspecting road

Date

(Signature)

Dupt
20/06/2022
Signature of person inspecting road

Unid
20/06/22
Certify by E/I [signature] Date:-
Executive Engineer
Rural Works Department
Works Division, Jamui

Requisition Formet for Scheme Head-MR-(3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

1 Year (1st Quarter)

R.D. Works Division Jamui

Government Of Bihar

Rural Works Department

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Road From:-Jamui Kawatol PWD road to kasha Gidhour
(Package No.-RM/JA/JAM/19/0014)
Length of Road :-2.46km
Inspector :- J.E RWD Sub Division :Khaiira

To:-

Executive Engineer
R.W.D, Works Division Jamui

Date:- 11.6.2022

Position :- J.E

No	Standard Of Work Item Name	Work Unit	Unit Of Required in each kilometre										Comments
			1	2	3	4	5	6	7	8	9	10	
OM100	Sealed payment												
OM101	Pothole Patching	m ²	Nil	Nil	Nil	Nil							No Pot Hole Found.
OM102	Surface Depression and Rut Patching	m ³	Nil	Nil	Nil	Nil							Not Surface Depression & Rut Patching Found
OM103	Crack Sealing	Lm	Nil	Nil	Nil	Nil							No Crack sealing Found
	Surface Treatment												
OM104	(a) Loss of Aggregate (Surface Raveling)	m ²	Nil	Nil	Nil	Nil							No Loss Of Aggregates (Surface Raveling) Found
	(b) Bleeding / Flushing	m ²	Nil	Nil	Nil	Nil							No Bleeding / Flushing Required
	(c) Crocodile Cracking	m ²	Nil	Nil	Nil	Nil							No Crocodile Cracking Found
105	Edge Repair	m ²	Nil	Nil	Nil	Nil							No Edge Repair Required
106	Digouts	m ²	N.A	N.A	N.A	N.A							
107	Concrete pavement	m ³	N.A	N.A	N.A	N.A							
	Other activities												
OM200	Shoulder												
	Unsealed Shoulder												
OM201	(a) Edge Drop-off	Lm	Nil	Nil	Nil	Nil							No Edge Drop-Off Required
	(b) Roughness, Scouring or Potholes	Lm	Nil	Nil	Nil	Nil							Not Required
	(c) Holding water	Lm	Nil	Nil	Nil	Nil							No Holding Water Found
OM202	Embankment Repair	M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities (Rain Guts)												Not Required
OM300	Drainage including culverts major	Lm	N.A	N.A	N.A	N.A							Not Required
OM301	Surface Drains & Verge												Not Required
OM302	Culvert Cleaning	No	Nil	Nil	Nil	Nil							Not Required
OM303	Culvert and pit Repair	M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities (Whitewashing)	M ²	Nil	Nil	Nil	Nil							Not Required

No	Standard Of Work Item	Work	Unit Of Required in each kilometre										Comments
	Name	Unit	1	2	3	4	5	6	7	8	9	10	
OM400	Vegetation												
	Grass Control												
OM401	(a) Roadside- General Tidy	Ha	Nil	Nil	Nil	Nil							Not Required
	(b) Clear near Safety signs, kilometer posts and roadside furniture	Ha	Nil	Nil	Nil	Nil							Not Required
OM402	Tree and Shrub Management	No	Nil	Nil	Nil	Nil							Not Required
	Cutting Of Branches Of Trees	No	Nil	Nil	Nil	Nil							Not Required
	Cutting Of Shrubs From Road Way	No	Nil	Nil	Nil	Nil							Not Required
	Other activities (Trimming of Grass)	M ²	Nil	Nil	Nil	Nil							Not Required
	Safety Signage and Road												Not Required
OM500	Signs Maintenance	No	Nil	Nil	Nil	Nil							Not Required
OM501	Guard Stones	Lm	N/A	N/A	N/A	N/A							Not Required
OM502	Distance Stones	No	N/A	N/A	N/A	N/A							Not Required
OM503	Road Marking	M ²	Nil	Nil	Nil	Nil							Not Required
OM504	Other activities												Not Required

Bidder

Executive Engineer, R.W.D Works Division-Jamui

Division, Jamui

untd 25/6/22

Name of Work-Jamui Kawakol PWD Road to Kasba Gidhour

Name of Contractor-Balkrishna Bhalotiya Construction Pvt Ltd

		No.	in km	in mm	Rate	mm/km	mm/km	CAEGORY	Latitude	Longitude	Event
16/6/22	8:45:15	14	0.1	340	0	3400	3156	ROAD			
16/6/22	8:46:0	14	0.1	300	10.1	3000	2825	G	24.88859	86.218265	Normal
16/6/22	8:46:26	14	0.1	330	10.1	3300	3073	G	24.88884	86.218905	Normal
16/6/22	8:49:21	14	0.1	320	10.1	3200	2991	G	24.88956	86.219477	Normal
16/6/22	8:50:31	14	0.1	340	20.2	3400	3156	G	24.88838	86.21877	Normal
16/6/22	8:51:6	14	0.1	380	10.1	3800	3487	G	24.88758	86.218552	Normal
16/6/22	8:51:41	14	0.1	390	20.2	3900	3570	G	24.88758	86.218552	Normal
16/6/22	8:52:10	14	0.1	350	20.2	3500	3239	G	24.886	86.217928	Speed Breaker
16/6/22	8:52:45	14	0.1	330	10.1	3300	3073	G	24.88499	86.217172	Normal
16/6/22	8:53:15	14	0.1	270	10.1	2700	2577	G	24.88497	86.217137	Normal
16/6/22	8:54:0	14	0.1	250	10.1	2500	2411	G	24.88408	86.216262	Normal
16/6/22	8:54:32	14	0.1	360	10.1	3600	3322	G	24.88286	86.215252	Normal
16/6/22	8:54:32	14	0.1	310	10.1	3100	2908	G	24.88242	86.214595	Normal
16/6/22	9:1:7	14	0.1	300	20.2	3000	2825	G	24.88189	86.21473	Normal
16/6/22	9:1:42	14	0.1	390	10.1	3900	3570	G	24.88139	86.215453	Normal
16/6/22	9:2:17	14	0.1	320	10.1	3200	2991	G	24.88139	86.215453	Normal
16/6/22	9:3:0	14	0.1	350	20.2	3500	3239	G	24.88015	86.216952	Normal
16/6/22	9:5:8	14	0.1	350	20.2	3500	3239	G	24.87943	86.21675	Normal
16/6/22	9:5:8	14	0.1	330	10.1	3300	3073	G	24.87897	86.21678	Normal
16/6/22	9:5:43	14	0.1	350	20.2	3500	3239	G	24.87792	86.21682	Normal
16/6/22	9:6:18	14	0.1	360	10.1	3600	3322	G	24.87792	86.21682	Normal
16/6/22	9:7:0	14	0.1	370	10.1	3700	3405	G	24.87577	86.21606	Normal
16/6/22	9:8:7	14	0.1	310	10.1	3100	2908	G	24.87476	86.215942	Normal
16/6/22	9:8:42	14	0.1	320	10.1	3200	2991	G	24.87473	86.215942	Normal
16/6/22	9:8:42	14	0.1	300	10.1	3000	2825	G	24.87473	86.215942	Normal
16/6/22	9:9:1	14	0.1	300	10.1	3000	2825	G	24.87298	86.216565	Normal
16/6/22	9:9:1	14	0.1	320	10.1	3200	2991	G	24.87214	86.216532	Normal
16/6/22	9:9:36	14	0.1	310	10.1	3100	2908	G	24.8716	86.216515	Normal
16/6/22	9:11:4	14	0.1	360	10.1	3600	3322	G	24.87041	86.216093	Normal
16/6/22	9:12:8	14	0.1	200	10.1	2000	1997	G	24.86917	86.216027	Normal
16/6/22	9:12:43	14	0.1	340	10.1	3400	3156	G	24.86888	86.216077	Normal
16/6/22	9:14:3	14	0.1	280	20.2	2800	2659	G	24.86758	86.215605	Normal
16/6/22	9:15:0	14	0.1	390	10.1	3900	3570	G	24.86709	86.216127	Normal
16/6/22	9:15:45	14	0.1	360	10.1	3600	3322	G	24.86642	86.216835	Normal
Length			2.4	Total IRI			104165				

$$Y = 0 * X^2 + 0.828 * X + 341.6$$

$$X = 3600$$

$$Y = 3322$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

Executive Engineer
Rural Work Department
Works Division-Jamui

Wd 28/8/22

Name of Customer : Jamui Kawakol PWD Road to K
 Name of Work/ Road : Jamui Kawakol PWD Road to K
 Lab Job number :
 Date : 20-06-2022
 Section No. : 81

Test Date : 20-06-2022
 Machine No : 399
 Start S No : 0.000
 Start E No : 2.4
 Weather :
 Start Location :
 End Location :
 Road Name : Jamui Kawakol PWD Road to K
 Road Type : (R) RURAL ROAD
 Side :
 U/V Range : 1742 To 5000 Interval 1000 mm/km
 Dist Range : 0 To 2.5 Interval 0.1
 Equation : $Y = 0 * X^2 + 0.828 * X + 341.6$

Print

Generate Report and Graph


Redraw Graph

Map View

File : D:\RTM\Mir policy offline Requisition\Ashokkiri VALUE\Bhalotiyakasba Gidheur\20101229\Xs. Section No. : 81.
 Name of Customer : Jamui Kawakol PWD Road to Kasba Gidheur. Name of Work/ Road : Jamui Kawakol PWD Road

UV
mm/
km

3742 -
2742 -



uv
25/6/22

1742 0 0.1 0.2 0.3 0.4 0.5 0.6 0.7 0.8 0.9 1 1.1 1.2 1.3 1.4 1.5 1.6 1.7 1.8 1.9 2 2.1 2.2 2.3 2.4

Distance * 1000 m