

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, जमुई।

पत्रांक 891(MR/20)

जमुई, दिनांक 20/06/2022

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, जमुई।

सेवा में,

नोडल पदाधिकारी,
3054(MR)
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:-

शीर्ष MR New Maintenance Policy 2018 योजना अन्तर्गत 5(पाँच) वर्षीय अनुरक्षण का
आवंटन उपलब्ध कराने के संबंध में।


महाशय,

उपर्युक्त विषयक के संबंध में कहना है कि शीर्ष MR New Maintenance Policy 2018
योजना अन्तर्गत 5(पाँच) वर्षीय अनुरक्षण के पथों का पथवार मांगी जाने वाली आवंटन की सूची पत्र के
साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

सूचनार्थ सादर समर्पित।

अनु०- यथोक्त

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, जमुई।

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT

PIU Name :- RWD(WD),Jamui

Block Name:- Khaira

1	Name of the Road	Malviynagar to Gosai Tola Road		
2	Batch No.	RM/JA/JAM/19/0014		
3	Project ID	20804101060		
4	Total Lenth of Road (in KM)	0.7		
5	Length of Road to Meet Required Service Level [Completed length](in Km) [1]	0.7		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	5.05965		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	0.25298		
Compliance Criteria	Standard Job Description	Non-Compliance		Reduction Payment [6]=[3]/[1]*[2]*[4]
		Length Non- Compliant [3]	Weighted Value for Payment Reduction (%) [4]	
I	PAVED ROADS (CARRIAGEWAY)	0	60%	0.00
II	SHOULDERS AND EMBANMENTS	0	10%	0.00
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0.00
IV	SIGNAGE AND ROAD SAFETY	0	10%	0.00
V	VEGETATION	0	5%	0.00
TOTAL PAYMENT REDUCTION FOR THE QUARTER (IN Lakh) [5]				0.00000
TO BE PAID FOR THE QUARTER/DEMAND (in Lakh) [6]				0.25298

Date of inspection by E/I or his agent
Prepare by Contractor's self Control unit

Name and Designation of person inspecting road

Date

(Signature)

Signature of person inspecting road

Certify by E/I [signature] Date:-
Executive Engineer
Rural Works Department
Works Division, Jamui

Requisition Formet for Scheme Head MR-13054 Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

RWD, Works Division Jamui

1 Year (1st Quarter)

Government Of Bihar
OM01
Rural Works Department

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Road From:-Manynagar to Gosai Tola road
(Package No.-RM/JA/JAM/19/0014)
Length of Road :-0.7km
Inspector :- J.E RWD Sub Division :Khairi

To:-

Executive Engineer
R.W.D, Works Division Jamui

Date:- 11.6.2022

Position :- J.E

No	Standard Of Work Item Name	Work Unit	Unit Of Required in each Kilometer										Comments
			1	2	3	4	5	6	7	8	9	10	
OM100	Sealed payment												Comments
OM101	Pothole Patching	m ²	Nil	Nil	Nil	Nil							No Pot Hole Found.
OM102	Surface Depression and Rut patching	m ³	Nil	Nil	Nil	Nil							Not Surface Depression & Rut Patching Found
OM103	Crack Sealing	Lm	Nil	Nil	Nil	Nil							No Crack sealing Found
	Surface Treatment												
OM104	(a) Loss of Aggregate (Surface Raveling)	m ²	Nil	Nil	Nil	Nil							No Loss Of Aggregates (Surface Raveling) Found
	(b) Bleeding / Flushing	m ²	Nil	Nil	Nil	Nil							No Bleeding/ Flushing Required
	● Crocodile Cracking	m ²	Nil	Nil	Nil	Nil							No Crocodile Cracking Found
105	Edge Repair	m ²	Nil	Nil	Nil	Nil							No Edge Repair Required
106	Digouts	m ²	N/A	N/A	N/A	N/A							
107	Concrete pavement	m ³	N/A	N/A	N/A	N/A							
	Other activities												
OM200	Shoulder												
	Unsealed Shoulder												
OM201	(a) Edge Drop-off	Lm	Nil	Nil	Nil	Nil							No Edge Drop-Off Required
	(b) Roughness, Scouring or Potholes	Lm	Nil	Nil	Nil	Nil							Not Required
	(c) Holding water	Lm	Nil	Nil	Nil	Nil							No Holding Water Found
OM202	Embankment Repair	M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities (Rain Cuts)		Nil	Nil	Nil	Nil							Not Required
OM300	Drainage Including culverts major												
OM301	Surface Drains & Verge	Lm	N/A	N/A	N/A	N/A							Not Required
OM302	Culvert Cleaning	No	Nil	Nil	Nil	Nil							Not Required
OM303	Culvert and pit Repair	M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities(Whitew washing)	M ²	Nil	Nil	Nil	Nil							Not Required

lmd

No	standard Of Work Item Name	Work Unit	Unit Of Required in each kilometre										Comments
			1	2	3	4	5	6	7	8	9	10	
OM400	Vegetation												Comments
	Grass Control												
OM401	(a) Roadside- General Tidy	Ha	Nil	Nil	Nil	Nil							Not Required
	(b) Clear near Safety signs, kilometer posts and roadside furniture	Ha	Nil	Nil	Nil	Nil							Not Required
OM402	Tree and Shrub Management	No	Nil	Nil	Nil	Nil							Not Required
	Cutting Of Branches Of Trees	No	Nil	Nil	Nil	Nil							Not Required
	Cutting Of Shrubs From Road Way	No	Nil	Nil	Nil	Nil							Not Required
	Other activities (Trimming of Grass)	M ²	Nil	Nil	Nil	Nil							Not Required
OM500	Safety Signage and Road												Not Required
OM501	Signs Maintenance												Not Required
OM502	Guard Stones	No	Nil	Nil	Nil	Nil							Not Required
OM503	Distance Stones	Lm	N/A	N/A	N/A	N/A							Not Required
OM504	Road Marking	No	N/A	N/A	N/A	N/A							Not Required
	Other activities	M ²	Nil	Nil	Nil	Nil							Not Required

Bidder

Executive Engineer, R.W.D. Works Division-Jamui

Division, Jamui

Wah

Line of Work-Malviyanager to Gosai Tola Road

Name of Contractor-Balkrishna Bhalotiya Construction Pvt Ltd

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY	Latitude	Longitude	Event	
15/6/22	15:3:0	21	0.1	360	0	3600	3322	G	24.87735	86.211648	Normal	$Y = 0 * X^2 + 0.828 * X + 341.6$
15/6/22	15:6:0	21	0.1	390	10.1	3900	3570	G	24.87742	86.212357	Curve	$X = 3300$
15/6/22	15:10:0	21	0.1	360	10.1	3600	3322	G	24.87714	86.212575	Normal	$Y = 3073$
15/6/22	15:11:44	21	0.1	380	10.1	3800	3487	G	24.878	86.212895	Normal	
15/6/22	15:11:44	21	0.1	320	10.1	3200	2991	G	24.87799	86.212888	Curve	(R) RURAL ROAD
15/6/22	15:12:0	21	0.1	370	10.1	3700	3405	G	24.8786	86.212373	Normal	Good
15/6/22	15:12:19	21	0.1	330	10.1	3300	3073	G	24.87896	86.211463	Normal	Average Poor
		Length	0.7			Total IRI	23170					
						Average IRI	3310					

mm 20/6/22

Executive Engineer
Rural Work Department
Works Division-Jamui

Name of Customer : **BALKRISHNA BHALOTIA CON**
 Name of Work : **Malyanagar to Gosai Tola Road**
 Lab Job number :
 Date : **15-06-2022**
 Section No. : **21**

Test Date : **15-06-2022**
 Machine No : **399**
 Start S No : **0.00**
 Start E No : **0.7**
 Weather :
 Start Location :
 End Location :
 Road Name : **Malyanagar to Gosai Tola Road**
 Road Type : **(R) RURAL ROAD**
 Side :
 U/V Range : **1991 To 5000**
 Dist Range : **0 To 0.8**
 Equation : **$Y = 0 * X^2 + 0.828 * X + 341.6$**
 Interval : **1000 mm/km**

Print

Generate Report and Graph

Redraw Graph

Map View

File : D:\RTMmr policy offline Requisition\Ashok\RI VALUE\Bhalotiye\Malyanagar\15121514.Xls. Section No. :21.

Name of Customer : BALKRISHNA BHALOTIA CONSTRUCTION PRIVATE LIMITED, Name of Work/ Road

U/V
mm/
km

3991 -
2991 -



Unit
not given

1991 0 0.1 0.2 0.3 0.4 0.5 0.6 0.7

Distance * 1000 m