

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, नरकटियागंज

पत्रांक-388

दिनांक-22-2-23

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, नरकटियागंज।

सेवा में,

नोडल पदाधिकारी,
"नई अनुरक्षण नीति 2018" (3054-MR)
ग्रामीण कार्य विभाग, बिहार पटना।

विषय :- शीर्ष MR(3054) "नई अनुरक्षण नीति 2018" योजनान्तर्गत पथ के निर्माण में संवेदक के विपत्र भुगतान हेतु राशि की अधियाचना के सम्बन्ध में।

महाशय,

उपर्युक्त विषय के संबंध में सूचित करना है कि शीर्ष MR(3054) "नई अनुरक्षण नीति 2018" योजनान्तर्गत पथ:-

1. T06 to Barahka Gaun (VR92)

का Surface कार्य पूर्ण हो चुका है। इस कार्य के भुगतान हेतु आवंटन की अधियाचना विहित प्रपत्र में भर कर की जाती है।

अतः अनुरोध है कि आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०:-यथोक्त।

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल नरकटियागंज

**Office Of The Executive Engineer
Rural Works Department, Works Division, Narkatlaganj**

Requisition Format for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2020 (Initial Rectification and Surface Renewal)

Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval(AA) Letter No. & Date	Administrative		Agreement Amount		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/Km)	Thickness of Bitumen Layer in mm	Value of Bitumen content in Percentage	Previous Total Allotted Amount (in Lakh)	Up-to-date Expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in Km)	Amount (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Year Routine Maintenance (in Lakh)										
1	RM/WE/NAR/2/0008	TD6 to Barabha Gaur (VR92)	3180902222	105 03.06.2022	2.024	77.50000	76.16271	27.11840	46/22-23 14.12.2022	13.09.2023		2827	SDBC-25mm	5%	0.00000	0.00000	76.14271	Surface Complete

[Signature]
Divisional Assistant Officer
Rural Works Department
Works Division Narkatlaganj


[Signature]
Executive Engineer
Rural Works Department
Work(s) Division Narkatlaganj




Office of the Executive Engineer RWD Works Division, Narkatiaganj

Name of Road :- T06 to Barahka Gaun (VR92)
Name of Scheme :- MR 3054 New Maintenance Policy 2018
Name of Contractor :- Maa Subhadra Meghabuild Private Limited
Length of Road :- 2.024 Km
Project ID :- 31808902222
Package No :- RM/WE/NAR/22/0008
Name of Block :- Sikta

Certified that all item wise 100% measurement has been taken by me


22.02.23

Certified that all item wise 50% measurement has been Verified by me


22/02/2023
AE

Certified that all item wise 10% measurement has been taken by me


Executive Engineer
Rural Works Department
Works Division, Narkatiaganj



Test Date :	21-02-2023	Project Name :	TDS to Borehole Casing (WRS2)
Machin No :	402	Road Type :	(R) RURAL ROAD
Dist S No :		Date :	
Dist E No :			Interval
Weather :		UV Range :	1451 To 4000 mm/yr
Dist Location :		Dial Range :	0 To 22 01 = 1000 m
Dist Location :		Equation :	$Y = 0.0 \times X^2 + 2.1136 \times X + 1125$

Radrew Graph

Map View

Name of Customer: Mrs Subodha Mohandas Private Limited. Name of Work/ Road : TTS to Barakula Gann (VR32).



22.02.2023

2017

Executive Engineer
Rural Works Department
Works Division, Narathyanjaly

Name of Road - T06 to Barahka Gaun (Sec-39)

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD			
21/2/23	15:16:27	39	0.1	290	23.4	2900	2853	G	26.943008	84.609932	Normal
21/2/23	15:17:2	39	0.1	290	23.4	2900	2924	G	26.942175	84.609645	Culvert
21/2/23	15:22:19	39	0.1	300	23.4	3000	2973	G	26.93725	84.606632	Normal
21/2/23	15:23:29	39	0.1	290	23.4	2900	2925	G	26.937282	84.605655	Normal
21/2/23	15:24:5	39	0.1	300	23.4	3000	2958	G	26.937272	84.60468	Normal
21/2/23	15:24:5	39	0.1	300	23.4	3000	2966	G	26.936632	84.604107	Curve
21/2/23	15:24:40	39	0.1	260	23.4	2600	2634	G	26.936322	84.603198	Normal
21/2/23	15:25:0	39	0.1	250	23.4	2500	2541	G	26.935813	84.60239	Normal
21/2/23	15:25:15	39	0.1	320	23.4	3200	3166	G	26.93527	84.601632	Normal
21/2/23	15:25:50	39	0.1	280	23.4	2800	2838	G	26.93553	84.60069	Normal
21/2/23	15:26:0	39	0.1	290	22.4	2900	2940	G	26.936368	84.600538	Normal
21/2/23	15:26:26	39	0.1	280	22.4	2800	2819	G	26.937095	84.600572	Normal
21/2/23	15:27:1	39	0.1	300	22.4	3000	3009	G	26.936363	84.60008	Normal
21/2/23	15:27:25	39	0.1	310	22.4	3100	3064		26.935631	84.599588	Normal
21/2/23	15:28:0	39	0.1	290	22.4	2900	2940		26.934899	84.599096	Normal
21/2/23	15:28:42	39	0.1	290	22.4	2900	2940		26.934167	84.598604	Normal
21/2/23	15:29:10	39	0.1	260	22.4	2600	2648		26.933435	84.598112	Normal
21/2/23	15:29:41	39	0.1	250	22.4	2500	2461		26.932703	84.59762	Normal
21/2/23	15:30:11	39	0.1	280	22.4	2800	2757		26.931971	84.597128	Normal
21/2/23	15:30:22	39	0.1	260	22.4	2600	2553		26.931239	84.596636	Normal
21/2/23	15:30:43	39	0.024	250	22.4	2500	2451		26.930507	84.596144	Normal
Average IRI Value=							2827				

[Signature]
22.02.2023

[Signature]
22/02/2023

[Signature]
22/02/23

