

59330/2077-18/23-03-2018(CS)

Sandesh Chowke to Musalman Tola

Schedule XLV-Form No. 134

Rain

DIVISION

Amra

SUB-DIVISION

1438A

Measurement Book

Istiqam Alam

2nd Year Maintenance

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Nile - Maintenance of Road from San Vesh Chowk to Musab Man told.					
Agency - Md. Istiyaque Alam					
AS. NO - 59 SBD/2017 18.					
D.O.A - 23-01-2018.					
D.O.C - 22-01-2019.					
Actual date of Completion - 06-02-2020					
Records Entry.					

① Restoration of Rain Cuts Berms Soil.					
2 x 30.00 x 1.10 x 0.300					19.80 M ³
2 x 10.50 x 0.950 x 0.300					5.98 M ³
					2 25.78 M ³
② Making up of Berms / Shoulder stripping excess soil					
2 x 20.00 x 1.25					50.00 M ²
3 x 25.50 x 1.20					90.00 M ²
					140.00 M ²
③ Artificial gravel to existing bituminous surface.					
2 x 10.00 x 0.950					19.00 M ²


Continuation

Continuation

Continuation
$$\geq 29.5243$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
① Restoration of drainage					
(Item 1 P. 5)					
29.55 M ³	@ RS =	348.47/M ³	=	10297.00	
② Making up of Berms/Shoulder					
(Item 2 P. 5)					
165.20 M ²	@ RS =	51.58/M ²	=	8521.00	
③ Repair of pot holes filled with M ²⁵ concrete					
(Item 3 P. 5)					
29.52 M ³	@ RS =	397.34/M ³	=	11729.00	
④ Bituminous surface single coat					
(Item 4 P. 6)					
29.52 M ²	@ RS =	82.80/M ²	=	2444.00	
⑤ Bituminous surface and coat					
(Item 5 P. 6)					
29.52 M ²	@ RS =	71.90/M ²	=	2117.00	
⑥ Maint. of Road Signs					
(Item 6 P. 6)					
0.081 KM	@ RS =	1054.98/KM	=	83.20	
⑦ Maint. of 200 M 8 1/2" Storm					
(Item 7 P. 6)					
0.09 KM	@ RS =	572.66/KM	=	54.20	
⑧ Maint. Cutting of branches of trees & shrubs					
(Item 8 P. 6)					
1.00 NOS	@ RS =	102.49/each	=	102.00	
				RS =	35347.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑨ Lining of Shovel from Roadway (item 9P-6)					
S.WND @ RS 6.27/each =					312.50
					RS 35378.20
Below 10 y.					RS = 35382.50
US					RS 31840.00
					⑨ 18/01/23 SE

Material Statement

⑩ E/W	→	55.10 MS.
⑪ Stone chips	→	0.60 M ³ .
⑫ DS 1	→	14 KB.
⑬ Bitumen	→	57 KB

⑨ 18/01/23
SE

Sch. XLV-Form No. 134

	$3 \times 30.00 \times 1.25 \times 0.300 = 33.75 \text{ M}^3$
② Making up of Berms / Shoulder	
Stripping excess Soil	
$4 \times 30.00 \times 2.5 = 150.00 \text{ M}^2$	
$2 \times 20.00 \times 1.00 = 40.00 \text{ M}^2$	
$= 190.00 \text{ M}^2$	
③ Repair of pot holes filled	
with 75MM WBM.	
$4 \times 30.00 \times 2.80 \times 0.075 = 25.20 \text{ M}^3$	
$2 \times 30.00 \times 3.10 \times 0.075 = 13.95 \text{ M}^3$	
$= 39.15 \text{ M}^3$	
④ Prickled renewed to existing	
Bituminous Surface course.	
Cost as per design.	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
① Restoration of Rainways					
(Item 1P-10)					
33.75 M ² @ RS = 348.47/M ² = 11761=00					
② Making up of Road Shoulder					
(Item 2P-10)					
190.40 M ² @ RS = 51.58/M ² = 98002=00					
③ Repair of pot holes 75 MM WBM					
(Item 3P-10)					
39.15 M ² @ RS = 397.34/M ² = 155562=00					
④ Bituminous Surface Seal coat					
(Item 4P-11)					
39.15 M ² @ RS = 82.20/M ² = 32425=00					
⑤ Bituminous Surface Seal coat					
(Item 5P-11)					
39.15 M ² @ RS = 71.70/M ² = 28072=00					
⑥ Maint. of Road Signs					
(Item 6P-11)					
0.08 KM @ RS = 1054.98/KM = 835=00					
⑦ Maint. of 250 MM x 100 MM Stn.					
(Item 7P-11)					
0.09 KM @ RS = 572.66/KM = 54=00					
⑧ Cutting of Branches of					
Tree & Stumps					
(Item 8P-11)					
1100 Nos @ RS = 102.47/each = 102=00					
				RS	43405=00

Continuation

Continuation