

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, झांझा।**

पत्रांक 1538 (3770)

झांझा

दिनांक 25/11/23 ।

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल— झांझा।

सेवा में,

नोडल पदाधिकारी
नई अनुरक्षण नीति 2018(MR 3054)
ग्रामीण कार्य विभाग, बिहार पटना।

विषय:— शीर्ष नई अनुरक्षण नीति 2018(MR 3054) अंतर्गत अनुरक्षण मद में राशि की अधियाचना के संबंध में।


महाशय ,

उपर्युक्त विषय के संबंध में कहना है कि शीर्ष नई अनुरक्षण नीति 2018 (MR 3054) अंतर्गत अनुरक्षण मद में कार्य की अद्यतन स्थिति के अनुसार अधियाचना वाछित प्रपत्र में तैयार कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अतः अनुरोध है कि आवंटन विमुक्त करने की कृपा की जाय ताकि संवेदक को ससमय भुगतान की जा सके।

अनु०:—यथोक्त।

विश्वास भाजन


25.11.23

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल झांझा।

25/11/23

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT (Qtr-01)


1	Name of the Road	Baratanr - Tarakara Chhapa		
2	Batch No.	RM/JA/JHA/19/0025		
3	Project ID	20804102035		
4	Total Length of Road (in Km)	5.200		
5	Length of Road to Meet Required Service Level [Completed length] (in Km) (1)	5.200		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule (Agreement Amount for Maintenance) (in Lakh)	46.18930		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) (2)	2.30946		
Compliance Criteria	Standard Job Description	Non-Compliant		Reduction Payment (6) = (3) / (1) * (2) * (4)
		Length Non Compliant (3)	Weighted Value for Payment Reduction (%) (4)	
I	PAVED ROADS (CARRIAGEWAY)	0	60%	0.00000
II	SHOULDERS AND EMBANMENTS	0	10%	0.00000
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0.00000
IV	SIGNAGE AND ROAD SAFETY	0	10%	0.00000
V	VEGATAION		5%	0.00000
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				0.00000
TO BE PAID FOR THE QUARTER/DEMAND (in Lakh) [6]				2.30946

Date of inspection by E/I or his agent Prepared by
Contractor's self Control unit

Name and Designation of person inspecting road
(Signature)

Date

Signature of person inspecting road


25/11/23
Executive Engineer
Rural Works Department
Works Division, Jhajha

Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Jhajha Qtr (0th)

Name of Works Division :- Sonpur

Government of Bihar

OM01

Rural works Department

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Road From- Baratan - Tarakara Chhapa

Length of Road: 5.200 KM

Period : From 30.07.2021 To 29.10.2021

Inspector: J.E RWD Sub Division, Jhajha

To: Executive Engineer

RWD Works Division Jhajha

Date: 25.11.2023

Position: J.E

Standard Work item			Units of work required in each kilometre										Comments
S No	Name	Work Units	1	2	3	4	5	6	7	8	9	10	
OM100 Sealed Pavement													
OM101	Pothole Patching	m2	No	No	No	No	No	No					No. Pothole found.
OM102	Surface Depression and Rut Patching	m2	No	No	No	No	No	No					No Surface Depression and Rut Patching found
OM103	Crack Sealing	1m	No	No	No	No	No	No					No Crack Sealing found
OM104	Surface Treatment												
	(a) Loss of Aggregate (Surface Ravelling)	m2	No	No	No	No	No	No					No Loss of Aggregate (Surface Ravelling) found
	(b) Bleeding/Flushing	m2	No	No	No	No	No	No					No Bleeding/Flushing Required
	(c) Crocodile Cracking	m2	No	No	No	No	No	No					No Crocodile Cracking found
OM105	Edge Repair	m2	No	No	No	No	No	No					No Edge Repair Required
OM106	Digouts	m2											
OM107	Concrete Pavement	m3	No	No	No	No	No	No					No Concrete Pavement Repair Required
	Other activities	1m											
OM200 Shoulder													
OM201	Unsealed Shoulder	No											
	(a) Edge Drop off	1m	No	No	No	No	No	No					No Edge Drop off Required
	(b) Roughness, Scouring or Potholes	1m											required
	(c) Holding Water	1m	No	No	No	No	No	No					No Holding water found
OM202	Embankment Repair	No	No	No	No	No	No	No					No Embankment Repair Required
	Other Activitie (Raincut)												Defects rectified within stipulated time.
OM 300 Drainage including culverts major													
OM301	Surface Drains & Verge	1m	Yes	Yes	Yes	Yes	Yes	Yes					No Required
OM302	Culvert Cleaning	1m	Yes	Yes	Yes	Yes	Yes	Yes					Culvert maintain within stipulated time
OM303	Culvert and Pit repair	m2	Yes	Yes	Yes	Yes	Yes	Yes					No Required

Name of Road-Baratanr - Tarakara Chhapa
Name of Agency-Rajeev Kumar

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGOR	Latitude	Longitude	Event
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD			
20/11/23	12:29:15	31	0.1	330	10.1	3300	3073	G	24.81941	86.437188	Normal
20/11/23	12:29:35	31	0.1	370	10.1	3700	3405	G	24.81906	86.436312	Normal
20/11/23	12:30:0	31	0.1	360	20.2	3600	3322	G	24.81865	86.435453	Normal
20/11/23	12:30:26	31	0.1	350	10.1	3500	3239	G	24.8184	86.434578	Normal
20/11/23	12:31:1	31	0.1	240	10.1	2400	2328	G	24.81809	86.433872	Normal
20/11/23	12:31:37	31	0.1	310	20.2	3100	2908	G	24.81722	86.433552	Normal
20/11/23	12:32:12	31	0.1	310	10.1	3100	2908	G	24.81655	86.432862	Normal
20/11/23	12:32:47	31	0.1	320	10.1	3200	2991	G	24.81589	86.432188	Normal
20/11/23	12:33:0	31	0.1	390	10.1	3900	3570	G	24.81515	86.431548	Normal
20/11/23	12:33:22	31	0.1	360	10.1	3600	3322	G	24.8146	86.430892	Normal
20/11/23	12:34:0	31	0.1	360	0	3600	3322	G	24.81443	86.429932	Normal
20/11/23	12:34:10	31	0.1	350	10.1	3500	3239	G	24.81403	86.429073	Normal
20/11/23	12:34:33	31	0.1	330	10.1	3300	3073	G	24.81347	86.428315	Normal
20/11/23	12:35:8	31	0.1	330	10.1	3300	3073	G	24.81325	86.417508	Normal
20/11/23	12:35:8	31	0.1	350	20.2	3500	3239	G	24.81327	86.426598	Normal
20/11/23	12:35:44	31	0.1	360	20.2	3600	3322	G	24.81291	86.425723	Normal
20/11/23	12:36:0	31	0.1	300	0	3000	2825	G	24.81228	86.42505	Normal
20/11/23	12:36:19	31	0.1	390	20.2	3900	3570	G	24.81141	86.424882	Normal
20/11/23	12:37:0	31	0.1	370	20.2	3700	3405	G	24.81088	86.424123	Normal
20/11/23	12:37:29	31	0.1	350	20.2	3500	3239	G	24.81031	86.423332	Normal
20/11/23	12:38:5	31	0.1	370	10.1	3700	3405	G	24.80973	86.422592	Normal
20/11/23	12:38:40	31	0.1	390	10.1	3900	3570	G	24.80905	86.421918	Normal
20/11/23	12:39:15	31	0.1	250	10.1	2500	2411	G	24.80837	86.421312	Normal

$$Y = 0 * X^2 + 0.828 * X + 341.6$$

$$X = 0$$

$$Y = 341$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

20/11/23	12:39:22	31	0.1	360	10.1	3600	3322	G	24.80755	86.420823	Normal
20/11/23	12:40:0	31	0.1	420	10.1	4200	3819	G	24.80701	86.42005	Speed Breaker
20/11/23	12:40:26	31	0.1	400	10.1	4000	3653	G	24.8063	86.41946	Normal
20/11/23	12:41:1	31	0.1	410	10.1	4100	3736	G	24.80564	86.418872	Normal
20/11/23	12:41:36	31	0.1	340	10.1	3400	3156	G	24.80489	86.418315	Normal
20/11/23	12:42:12	31	0.1	310	10.1	3100	2908	G	24.8043	86.417592	Normal
20/11/23	12:42:12	31	0.1	320	10.1	3200	2991	G	24.80381	86.41673	Normal
20/11/23	12:42:47	31	0.1	350	10.1	3500	3239	G	24.80302	86.416397	Normal
20/11/23	12:43:0	31	0.1	340	20.2	3400	3156	G	24.80239	86.15723	Normal
20/11/23	12:43:22	31	0.1	330	20.2	3300	3073	G	24.80152	86.415487	Normal
20/11/23	12:43:22	31	0.1	360	20.2	3600	3322	G	24.80096	86.414848	Normal
20/11/23	12:44:0	31	0.1	100	20.2	4000	3653	G	24.8002	86.414325	Normal
20/11/23	12:44:33	31	0.1	340	0	3400	3156	G	24.79939	86.413922	Normal
20/11/23	12:44:33	31	0.1	420	0	4200	3819	G	24.79863	86.413332	Speed Breaker
20/11/23	12:45:8	31	0.1	360	10.1	3600	3322	G	24.79795	86.412743	Normal
20/11/23	12:45:82	31	0.1	330	10.1	3300	3073	G	24.79727	86.41207	Normal
20/11/23	12:46:0	31	0.1	360	20.2	3600	3322	G	24.79657	86.41148	Normal
20/11/23	12:46:54	31	0.1	400	10.1	4000	3653	G	24.79585	86.410875	Normal
20/11/23	12:47:29	31	0.1	410	10.1	4100	3736	G	24.79536	86.41007	Normal
20/11/23	12:48:0	31	0.1	410	10.1	4100	3736	G	24.79454	86.40968	Normal
20/11/23	12:48:4	31	0.1	300	10.1	3000	2825	G	24.79363	86.409612	Normal
20/11/23	12:49:15	31	0.1	390	20.2	3900	3570	G	24.7931	86.408855	Normal
20/11/23	12:50:0	31	0.1	350	10.1	3500	3239	G	24.79249	86.408113	Normal
20/11/23	12:50:26	31	0.1	340	20.2	3400	3156	G	24.79193	86.407305	Normal

20/11/23	12:51:36	31	0.1	330	20.2	3300	3073	G	24.7913	86.407	Normal
20/11/23	12:52:11	31	0.1	350	10.1	3500	3239	G	24.79064	86.406043	Normal
20/11/23	12:53:0	31	0.1	380	10.1	3800	3487	G	24.78986	86.405522	Normal
20/11/23	12:53:57	31	0.1	410	10.1	4100	3736	G	24.78912	86.404898	Normal
20/11/23	12:54:0	31	0.1	370	20.2	3700	3405	G	24.78845	86.404275	Normal
						Total	3276				


 Executive Engineer
 Rural Works Department
 Works Division, Jhajha

25/11/23