

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, झाझा।**

पत्रांक 1538 (3770)

झाझा

दिनांक 25/11/23 ।

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल— झाझा।

सेवा में,

नोडल पदाधिकारी
नई अनुरक्षण नीति 2018(MR 3054)
ग्रामीण कार्य विभाग, बिहार पटना।

विषय:— शीर्ष नई अनुरक्षण नीति 2018(MR 3054) अंतर्गत अनुरक्षण मद में राशि की अधियाचना के संबंध में।


महाशय ,

उपर्युक्त विषय के संबंध में कहना है कि शीर्ष नई अनुरक्षण नीति 2018 (MR 3054) अंतर्गत अनुरक्षण मद में कार्य की अद्यतन स्थिति के अनुसार अधियाचना वाछित प्रपत्र में तैयार कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अतः अनुरोध है कि आवंटन विमुक्त करने की कृपा की जाय ताकि संवेदक को ससमय भुगतान की जा सके।

अनु०:—यथोक्त।

विश्वास भाजन


25.11.23
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल झाझा।
25/11/23

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT (Qtr-01)

1	Name of the Road	Borwa - Pananwa		
2	Batch No.	RM/JA/JHA/19/0025		
3	Project ID	20804102043		
4	Total Length of Road (in Km)	2.800		
5	Length of Road to Meet Required Service Level [Completed length] (in Km) (1)	2.800		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule (Agreement Amount for Maintenance) (in Lakh)	24.13125		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) (2)	1.20656		
Compliance Criteria	Standard Job Description	Non-Compliant		Reduction Payment (6) = (3) / (1) * (2) * (4)
		Length Non Compliant (3)	Weighted Value for Payment Reduction (%) (4)	
I	PAVED ROADS (CARRIAGEWAY)	0	60%	0.00000
II	SHOULDERS AND EMBANMENTS	0	10%	0.00000
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0.00000
IV	SIGNAGE AND ROAD SAFETY	0	10%	0.00000
V	VEGATAION		5%	0.00000
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				0.00000
TO BE PAID FOR THE QUARTER/DEMAND (in Lakh) [6]				1.20656

Date of inspection by E/I or his agent Prepared by
Contractor's self Control unit

Name and Designation of person inspecting road
(Signature)

Date

Signature of person inspecting road


25/11/23
Executive Engineer
Rural Works Department
Works Division, Jhajha

Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Jhajha Qtr (01)

Name of Works Division :- Sonpur

Government of Bihar

OM01

Rural works Department

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Road From- Borwa - Pananwa

Length of Road: 2.800 KM

Period : From 30.07.2021 To 29.10.2021

Inspector: J.E RWD Sub Division, Jhajha

To: Executive Engineer
RWD Works Division Jhajha

Date: 25.11.2023

Position: J.E

Standard Work item			Work	Units of work required in each kilometre										Comments
S No	Name	Units	1	2	3	4	5	6	7	8	9	10		
OM100 Sealed Pavement														
OM101	Pothole Patching	m2	No	No	No								No. Pothole found.	
OM102	Surface Depression and Rut Patching	m2	No	No	No								No Surface Depression and Rut Patching found	
OM103	Crack Sealing	Lm	No	No	No								No Crack Sealing found	
Surface Treatment														
OM104	(a) Loss of Aggregate (Surface Ravelling)	m2	No	No	No								No Loss of Aggregate (Surface Ravelling) found	
	(b) Bleeding/Flushing	m2	No	No	No								No Bleeding/Flushing Required	
	(c) Crocodile Cracking	m2	No	No	No								No Crocodile Cracking found	
OM105	Edge Repair	m2	No	No	No								No Edge Repair Required	
OM106	Digouts	m2												
OM107	Concrete Pavement	m3	No	No	No								No Concrete Pavement Repair Required	
Other activities		Lm												
OM200 Shoulder														
OM201	Unsealed Shoulder	No												
	(a) Edge Drop off	Lm	No	No	No								No Edge Drop off Required	
	(b) Roughness, Scouring or Potholes	Lm											required	
	(c) Holding Water	Lm	No	No	No								No Holding water found	
OM202	Embankment Repair	No	No	No	No								No Embankment Repair Required	
	Other Activite (Raincut)												Defects rectified within stipulated time.	
OM 300 Drainage including culverts major														
OM301	Surface Drains & Verge	Lm	Yes	Yes	Yes									
OM302	Culvert Cleaning	Lm	Yes	Yes	Yes								No Required	
OM303	Culvert and Pit repair	m2	Yes	Yes	Yes								Culvert maintain within stipulated time	
													No Required	

Other activities (White Washing)		m2	Yes	Yes	Yes	Yes													No Required
OM 400 Vegetation		No	Yes	Yes	Yes	Yes													No Required
OM401	Grass Control	m2	Yes	Yes	Yes	Yes													No Required
	a) Roadside-General Tidy	Ha	Yes	Yes	Yes	Yes													No Required
	b) Clear near Safety signs, kilometre posts and roadside furniture	Ha	Yes	Yes	Yes	Yes													No Required
	Tree and shrub management	No	Yes	Yes	Yes	Yes													No Required
OM402	Cutting trees	No	No	No	No	No													No Required
	Cutting Shrubs	No	Yes	Yes	Yes	Yes													No Required
	Other activities (Trimming of Grass)	M2	Yes	Yes	Yes	Yes													No Required
	Safety Signage and Road	No	Yes	Yes	Yes	Yes													No Required
OM501	Signs Maintenance	No	Yes	Yes	Yes	Yes													No Required
OM502	Guard Stones	Lm	Yes	Yes	Yes	Yes													No Applicable
OM503	Distance Stones	No	Yes	Yes	Yes	Yes													No Applicable
OM504	Road Marking	m2	Yes	Yes	Yes	Yes													No Required
Other activities																			

Bidder

Appendix

Executive Engineer, Rural Work Department,
Work Division, Jhajha

[Signature]
25/11/23

$$Y = 0 \cdot X^2 + 0.828 \cdot X + 341.5$$

$$X = 0$$

$$Y = 341$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGOR Y	Latitude	Longitude	Event
18/11/23	15:8:23	27	0.1	270	10.1	2700	2577	ROAD	24.80754	86.49736	Normal
18/11/23	15:9:0	27	0.1	330	10.1	3300	3073	G	24.80839	86.49768	Normal
18/11/23	15:9:34	27	0.1	360	10.1	3600	3322	G	24.80925	86.49781	Normal
18/11/23	15:10:9	27	0.1	340	10.1	3400	3156	G	24.81012	86.498	Normal
18/11/23	15:11:0	27	0.1	360	0	3600	3322	G	24.81093	86.49854	Normal
18/11/23	15:11:20	27	0.1	240	10.1	2400	2328	G	24.81178	86.49855	Normal
18/11/23	15:12:0	27	0.1	340	10.1	3400	3156	G	24.81269	86.49845	Normal
18/11/23	15:12:30	27	0.1	320	10.1	3200	2991	G	24.81355	86.49864	Normal
18/11/23	15:14:0	27	0.1	430	10.1	4300	3901	G	24.81441	86.49867	Speed Breaker
18/11/23	15:14:16	27	0.1	240	20.2	2400	2328	G	24.81533	86.49862	Normal
18/11/23	15:15:0	27	0.1	400	0	4000	3653	G	24.81582	86.49948	Normal
18/11/23	15:15:27	27	0.1	390	0	3900	3570	G	24.81715	86.50047	Normal
18/11/23	15:16:2	27	0.1	390	10.1	3900	3570	G	24.82011	86.49985	Normal
18/11/23	15:17:0	27	0.1	360	10.1	3600	3322	G	24.82093	86.50027	Normal
18/11/23	15:17:13	27	0.1	350	10.1	3500	3239	G	24.82144	86.50103	Normal
18/11/23	15:18:0	27	0.1	330	10.1	3300	3073	G	24.82213	86.50165	Normal
18/11/23	15:18:23	27	0.1	360	10.1	3600	3322	G	24.82297	86.50199	Normal
18/11/23	15:20:8	27	0.1	350	10.1	3500	3239	G	24.82364	86.50242	Normal
18/11/23	15:21:0	27	0.1	400	10.1	4000	3653	G	24.82447	86.50207	Normal
18/11/23	15:21:19	27	0.1	340	10.1	3400	3156	G	24.82538	86.50217	Normal
18/11/23	15:21:22	27	0.1	330	20.2	3300	3073	G	24.82625	86.50219	Normal
18/11/23	15:22:0	27	0.1	340	20.2	3400	3156	G	24.82714	86.50197	Normal
18/11/23	15:23:10	27	0.1	340	10.1	3400	3156	G	24.82799	86.50215	Normal
18/11/23	15:23:25	27	0.1	360	10.1	3600	3322	G	24.82882	86.50239	Normal
18/11/23	15:23:4	27	0.1	420	10.1	4200	3819	G	24.82976	86.50249	Speed Breaker

18/11/23	15:23:41	27	0.1	400	10.1	4000	3653	G	24.82881	86.50237	Normal
18/11/23	15:23:47	27	0.1	410	10.1	4100	3736	G	24.82791	86.50214	Normal
18/11/23	15:24:0	27	0.1	340	10.1	3400	3156	G	24.82711	86.50214	Normal
						Total	3251				

M. S. J.
55/11/23

Executive Engineer
Rural Works Department
Works Division, Jhajha