

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, झाझा।**

पत्रांक 1538 (3179)

झाझा

दिनांक 25/11/23 ।

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल— झाझा।

सेवा में,

नोडल पदाधिकारी
नई अनुरक्षण नीति 2018(MR 3054)
ग्रामीण कार्य विभाग, बिहार पटना।

विषय:— शीर्ष नई अनुरक्षण नीति 2018(MR 3054) अंतर्गत अनुरक्षण मद में राशि की अधियाचना के संबंध में।


महाशय ,

उपर्युक्त विषय के संबंध में कहना है कि शीर्ष नई अनुरक्षण नीति 2018 (MR 3054) अंतर्गत अनुरक्षण मद में कार्य की अद्यतन स्थिति के अनुसार अधियाचना वाछित प्रपत्र में तैयार कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अतः अनुरोध है कि आवंटन विमुक्त करने की कृपा की जाय ताकि संवेदक को ससमय भुगतान की जा सके।

अनु०:—यथोक्त।

विश्वास भाजन


25.11.23

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल झाझा।

25/11/23

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT (Qtr-01)

1	Name of the Road	Dadpur - Kit Batbajra
2	Batch No.	RM/JA/JHA/19/0025
3	Project ID	20804102046
4	Total Length of Road (in Km)	2.528
5	Length of Road to Meet Required Service Level [Completed length] (in Km) (1)	2.528
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20
7	Ordinary Maintenance Cost as per Schedule (Agreement Amount for Maintenance) (in Lakh)	22.57694
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) (2)	1.12885

Compliance Criteria	Standard Job Description	Non-Compliant		Reduction Payment (6) = (3) / (1) * (2) * (4)
		Length Non Compliant (3)	Weighted Value for Payment Reduction (%) (4)	
I	PAVED ROADS (CARRIAGEWAY)	0	60%	0.00000
II	SHOULDERS AND EMBANMENTS	0	10%	0.00000
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0.00000
IV	SIGNAGE AND ROAD SAFETY	0	10%	0.00000
V	VEGATAION		5%	0.00000
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				0.00000
TOTAL PAID FOR THE QUARTER/DEMAND (in Lakh) [6]				1.12885

Inspection by E/I or his agent Prepared by
Inspector's self Control unit

Name and Designation of person inspecting road
(Signature)

Signature of person inspecting road


25/11/23
Executive Engineer
Rural Works Department
Works Division, Jhajha

Question Format for Scheme Head - MR (3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Jhajha Qtr (01)

Name of Works Division :- Sonpur

Government of Bihar
OM101

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Rural works Department
Road From- Dadpur - Kit Batbajra
Length of Road: 2.528 KM
Period : From 18.08.2021 To 19.11.2021
Inspector: J.E RWD Sub Division. Jhajha

To: Executive Engineer
RWD Works Division Jhajha
Date: 25.11.2023
Position: J.E

Standard Work item			Work Units	Units of work required in each kilometre										Comments
S No	Name	Units	1	2	3	4	5	6	7	8	9	10		
OM100 Sealed Pavement														
OM101	Pothole Patching	m2	No	No	No	No							No. Pothole found.	
OM102	Surface Depression and Rut Patching	m2	No	No	No	No							No Surface Depression and Rut Patching found	
OM103	Crack Sealing	Lm	No	No	No	No							No Crack Sealing found	
OM104	Surface Treatment												No Loss of Aggregate (Surface Ravelling) found	
	(a) Loss of Aggregate (Surface Ravelling)	m2	No	No	No	No							No Bleeding/Flushing Required	
	(b) Bleeding/Flushing	m2	No	No	No	No							No Crocodile Cracking found	
	(c) Crocodile Cracking	m2	No	No	No	No							No Edge Repair Required	
OM105	Edge Repair	m2	No	No	No	No							No Edge Repair Required	
OM106	Digouts	m2											No Concrete Pavement Repair Required	
OM107	Concrete Pavement	m3	No	No	No	No								
OM200 Shoulder	Other activities	Lm												
	Unsealed Shoulder	No											No Edge Drop off Required	
	(a) Edge Drop off	Lm	No	No	No	No							required	
	(b) Roughness, Scouring or Potholes	Lm											No Holding water found	
OM201	(c) Holding Water	Lm	No	No	No	No							No Embankment Repair Required	
	Embankment Repair	No	No	No	No	No							Defects rectified within stipulated time.	
OM202	Other Activite (Raincut)													
OM 300 Drainage including culverts major														
OM301	Surface Drains & Verge	Lm	Yes	Yes	Yes	Yes							No Required	
OM302	Culvert Cleaning	Lm	Yes	Yes	Yes	Yes							Culvert maintain within stipulated time	
OM303	Culvert and Pit repair	m2	Yes	Yes	Yes	Yes							No Required	

	Other activities (White Washing)	m2	Yes	Yes	Yes	Yes													Not Required
	OM 400 Vegetation	No	Yes	Yes	Yes	Yes													No Required
101	Grass Contorol	m2	Yes	Yes	Yes	Yes													No Required
	a) Roadside-General Tidy	Ha	Yes	Yes	Yes	Yes													Not Required
	b) Clear near Safety signs, kilometre posts and roadside furniture	Ha	Yes	Yes	Yes	Yes													Not Required
	Tree and shrub management	No	Yes	Yes	Yes	Yes													Not Required
M402	Cutting trees	No	No	No	No	No													Not Required
	Cutting Shrubs	No	Yes	Yes	Yes	Yes													Not Required
	Other activities (Trimming of Grass)	M2	Yes	Yes	Yes	Yes													Not Required
OM500	Safety Signage and Road	No	Yes	Yes	Yes	Yes													Not Required
OM501	Signs Maintenance	No	Yes	Yes	Yes	Yes													Not Required
OM502	Guard Stones	1m	Yes	Yes	Yes	Yes													Not Applicable
OM503	Distance Stones	No	Yes	Yes	Yes	Yes													Not Applicable
OM504	Road Marking	m2	Yes	Yes	Yes	Yes													Not Required
	Other activities																		

Bidder

Appendix

Executive Engineer, Rural Work Department,
Work Division, Jhaljha
25/11/23

Name of Road-Dadpur - Kit Batbajra
Name of Agency-Rajeev kumar

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD			
20/11/23	14:56:38	33	0.1	360	20.2	3600	3322	G	24.83418	86.414797	Normal
20/11/23	14:57:0	33	0.1	340	10.1	3400	3328	G	24.83499	86.415218	Normal
20/11/23	14:57:12	33	0.1	350	20.2	3500	3239	G	24.83583	86.415235	Normal
20/11/23	14:57:12	33	0.1	340	30.3	3400	3328	G	24.83653	86.414645	Normal
20/11/23	14:57:12	33	0.1	300	20.2	3000	2955	G	24.83728	86.413988	Normal
20/11/23	14:57:47	33	0.1	320	20.2	3200	3141	G	24.83784	86.413248	Normal
20/11/23	14:58:0	33	0.1	360	20.2	3600	3514	G	24.83872	86.413585	Normal
20/11/23	14:58:23	33	0.1	340	30.3	3400	3328	G	24.83931	86.414275	Normal
20/11/23	14:58:23	33	0.1	310	20.2	3100	3048	G	24.83999	86.414998	Normal
20/11/23	14:59:0	33	0.1	310	20.2	3100	3048	G	24.84074	86.415505	Normal
20/11/23	14:59:33	33	0.1	350	20.2	3500	3421	G	24.8414	86.416178	Normal
20/11/23	14:59:33	33	0.1	340	10.1	3400	3156	G	24.84207	86.41678	Normal
20/11/23	15:0:9	33	0.1	310	20.2	3100	3048	G	24.84257	86.417592	Normal
20/11/23	15:0:9	33	0.1	360	30.3	3600	3514	G	24.84336	86.418047	Normal
20/11/23	15:0:44	33	0.1	350	30.3	3500	3421	G	24.84419	86.41845	Normal
20/11/23	15:1:19	33	0.1	390	30.3	3900	3793	G	24.84502	86.418872	Normal
20/11/23	15:1:19	33	0.1	360	20.2	3600	3514	G	24.84573	86.419377	Normal
20/11/23	15:2:0	33	0.1	340	30.3	3400	3328	G	24.84649	86.419932	Normal
20/11/23	15:2:0	33	0.1	390	30.3	3900	3793	G	24.84734	86.420285	Normal
20/11/23	15:2:30	33	0.1	320	40.4	3200	3141	G	24.84811	86.420673	Normal
20/11/23	15:2:30	33	0.1	400	10.1	4000	3653	G	24.84901	86.420588	Normal
20/11/23	15:3:5	33	0.1	350	20.2	3500	3421	G	24.84995	86.420622	Normal
20/11/23	15:3:40	33	0.1	360	20.2	3600	3514	G	24.85081	86.420908	Normal
20/11/23	15:4:16	33	0.1	320	20.2	3200	3141	G	24.85168	86.421278	Normal
20/11/23	15:6:1	33	0.1	370	10.1	3700	3405	G	24.85251	86.421615	Normal
20/11/23	15:7:0	33	0.03	230	10.1	2300	2303	G	24.85327	86.421363	Normal
						Total	3301				

$$Y = 0 * X^2 + 0.828 * X + 341.6$$

$$X = 1667$$

$$Y = 1721$$

(R) RURAL ROAD

Good Average Poor
 <4000 4001-5000 >5001

Handwritten signature
 25/11/23

Executive Engineer
Rural Works Department
Works Division, Jhajha