

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, झाझा।**

पत्रांक 1538 (3179)

झाझा

दिनांक 25/11/23 ।

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल— झाझा।

सेवा में,

नोडल पदाधिकारी
नई अनुरक्षण नीति 2018(MR 3054)
ग्रामीण कार्य विभाग, बिहार पटना।

विषय:— शीर्ष नई अनुरक्षण नीति 2018(MR 3054) अंतर्गत अनुरक्षण मद में राशि की अधियाचना के संबंध में।


महाशय ,

उपर्युक्त विषय के संबंध में कहना है कि शीर्ष नई अनुरक्षण नीति 2018 (MR 3054) अंतर्गत अनुरक्षण मद में कार्य की अद्यतन स्थिति के अनुसार अधियाचना वाछित प्रपत्र में तैयार कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अतः अनुरोध है कि आवंटन विमुक्त करने की कृपा की जाय ताकि संवेदक को ससमय भुगतान की जा सके।

अनु०:—यथोक्त।

विश्वास भाजन


25.11.23

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल झाझा।

25/11/23

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT (Qtr-03)

1	Name of the Road	Fatehpur More - Ranikura
2	Batch No.	RM/JA/JHA/19/0017
3	Project ID	20804102051
4	Total Length of Road (in Km)	1.166
5	Length of Road to Meet Required Service Level [Completed length] (in Km) (1)	1.166
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20
7	Ordinary Maintenance Cost as per Schedule (Agreement Amount for Maintenance) (in Lakh)	10.22020
8	Quarterly Payment :1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) (2)	0.51101

Compliance Criteria	Standard Job Description	Non-Compliant		Reduction Payment (6) = (3) / (1) * (2) * (4)
		Length Non Compliant (3)	Weighted Value for Payment Reduction (%) (4)	
I	PAVED ROADS (CARRIAGEWAY)	0	60%	0.00000
II	SHOULDERS AND EMBANMENTS	0	10%	0.00000
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0.00000
IV	SIGNAGE AND ROAD SAFETY	0	10%	0.00000
V	VEGATAION		5%	0.00000
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				0.00000
PAID FOR THE QUARTER/DEMAND (in Lakh) [6]				0.51101

Inspection by E/I or his agent Prepared by
Inspector's self Control unit

Name and Designation of person inspecting road
(Signature)

Signature of person inspecting road

[Signature]
25/11/23
Executive Engineer
Rural Works Department
Works Division, Jhajha

Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Jhajha Qtr (03)

Name of Works Division :- Sonpur

Government of Bihar

OM01

Rural works Department

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Road From- Fatehpur More - Ranikura

Length of Road: 1.166 KM

Period : From 03.09.2021 To 02.12.2021

Inspector: J.E RWD Sub Division, Jhajha

To: Executive Engineer

RWD Works Division Jhajha

Date: 25.11.2023

Position: J.E

Standard Work item			Work Units	Units of work required in each kilometre										Comments
S No	Name	Units	1	2	3	4	5	6	7	8	9	10		
OM100 Sealed Pavement														
OM101	Pothole Patching	m2	No	No									No. Pothole found.	
OM102	Surface Depression and Rut Patching	m2	No	No									No Surface Depression and Rut Patching found	
OM103	Crack Sealing	Lm	No	No									No Crack Sealing found	
Surface Treatment														
OM104	(a) Loss of Aggregate (Surface Ravelling)	m2	No	No									No Loss of Aggregate (Surface Ravelling) found	
	(b) Bleeding/Flushing	m2	No	No									No Bleeding/Flushing Required	
	(c) Crocodile Cracking	m2	No	No									No Crocodile Cracking found	
OM105	Edge Repair	m2	No	No									No Edge Repair Required	
OM106	Digouts	m2												
OM107	Concrete Pavement	m3	No	No									No Concrete Pavement Repair Required	
Other activities			Lm											
OM200 Shoulder														
Unsealed Shoulder		No												
OM201	(a) Edge Drop off	Lm	No	No									No Edge Drop off Required	
	(b) Roughness, Scouring or Potholes	Lm											required	
	(c) Holding Water	Lm	No	No									No Holding water found	
OM202	Embankment Repair	No	No	No									No Embankment Repair Required	
	Other Activite (Raincut)												Defects rectified within stipulated time.	
OM 300 Drainage including culverts major														
OM301	Surface Drains & Verge	Lm	Yes	Yes									No Required	
OM302	Culvert Cleaning	Lm	Yes	Yes									Culvert maintain within stipulated time	
OM303	Culvert and Pit repair	m2	Yes	Yes									No Required	

	Other activities (White Washing)	m2	Yes	Yes														No Required
	OM 400 Vegetation	No	Yes	Yes														No Required
	Grass Control	m2	Yes	Yes														No Required
	OM401 a) Roadside-General Tidy	Ha	Yes	Yes														No Required
	b) Clear near Safety signs, kilometre posts and roadside furniture	Ha	Yes	Yes														No Required
	Tree and shrub management	No	Yes	Yes														No Required
	Cutting trees	No	No	No														No Required
	Cutting Shrubs	No	Yes	Yes														No Required
	Other activities (Trimming of Grass)	M2	Yes	Yes														No Required
	OM500 Safety Signage and Road	No	Yes	Yes														No Required
OM501	Signs Maintenance	No	Yes	Yes														No Required
OM502	Guard Stones	Lm	Yes	Yes														No Applicable
OM503	Distance Stones	No	Yes	Yes														No Applicable
OM504	Road Marking	m2	Yes	Yes														No Required
	Other activities																	

Bidder

Appendix

Executive Engineer, Rural Work Department,
Work Division, Jhajha

Name of Road-Fatehpur More - Ranikura

Name of Agency-Rajeiv Kumar

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGOR	Latitude	Longitude	Event
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD			
22/11/23	14:44:38	57	0.1	320	20.2	3200	2991	G	24.80689	86.36436	Normal
22/11/23	14:46:26	57	0.1	340	20.2	3400	3156	G	24.80641	86.36508	Normal
22/11/23	14:47:35	57	0.1	350	30.3	3500	3239	G	24.80603	86.36606	Normal
22/11/23	14:48:10	57	0.1	340	20.2	3400	3156	G	24.80578	86.3669	Normal
22/11/23	14:49:21	57	0.1	300	20.2	3000	2825	G	24.80526	86.36776	Normal
22/11/23	14:51:42	57	0.1	310	10.1	3100	2908	G	24.80506	86.36854	Normal
22/11/23	14:51:42	57	0.1	310	10.1	3100	2908	G	24.80587	86.36874	Normal
22/11/23	14:51:51	57	0.1	340	20.2	3400	3156	G	24.80668	86.36924	Normal
22/11/23	14:51:60	57	0.1	350	30.3	3500	3239	G	24.80749	86.36976	Normal
22/11/23	14:52:0	57	0.1	360	10.1	3600	3322	G	24.80791	86.36901	Normal
22/11/23	14:52:22	57	0.1	360	10.1	3600	3322	G	24.80874	86.36909	Normal
22/11/23	14:52:6	57	0.1	350	10.1	3500	3239	G	24.80738	86.3697	Normal
						Total	3122				

$$Y = 0 * X^2 + 1$$

$$X = 0$$

$$Y = 341$$

(R) RURAL ROAD
Good Average
<4000 4001-

Handwritten Signature
25/11/23
Executive Engineer
Rural Works Department
Works Division, Jhajha