

395/22-21

गर्दी गमाई पय री पक्षां चक्रवाता ईर  
हरे पय दोगा-यूस गीत पक्षकस

Schedule XLV-Form No. 134 (अक्षरकक्ष)

Prasent Kumar Pending

~~अक्षरकक्ष~~

अक्षरकक्ष

अक्षरकक्ष

DIVISION

अक्षरकक्ष

SUB-DIVISION

MEASUREMENT BOOK

अक्षरकक्ष अक्षरकक्ष

# 4<sup>th</sup> Year Maintenance Bill

Period :- 05/02/2023 to 05/02/2024

9

Sch. XLV—Form No. 134

| Particulars            | Details of actual measurement                                                                        |         |      |                    | Contents of area    |                   |
|------------------------|------------------------------------------------------------------------------------------------------|---------|------|--------------------|---------------------|-------------------|
|                        | No.                                                                                                  | L.      | B.   | D.                 |                     |                   |
| Name of work:          | Maintenance of road from Gahire Malaki to Gahira Karkhu hok hue Sagira to a hokar Pralab to a chowk. |         |      |                    |                     |                   |
| Agency:                | Prashant Kumar Pandey                                                                                |         |      |                    |                     |                   |
| Agreement No.          | 415BD/18-19                                                                                          |         |      |                    |                     |                   |
| ADOC:-                 | 05/02/2020                                                                                           |         |      |                    |                     |                   |
| Details of work done:- |                                                                                                      |         |      |                    |                     |                   |
| { 1 }<br>(15-1)        | Restoration of Rainch/Becp with soil moorum etc. all complex job.                                    |         |      |                    |                     |                   |
|                        | 2x30m                                                                                                | 2x1m    | 0.3m | =)                 | 54m <sup>3</sup>    |                   |
|                        | 1x25m                                                                                                | 2x0.9m  | 0.3m | =)                 | 13.50m <sup>3</sup> |                   |
|                        | 4x30m                                                                                                | 2x1.1m  | 0.3m | =)                 | 79.20m <sup>3</sup> |                   |
|                        | 1x                                                                                                   | 11.5m   | 0.9m | 0.3m               | =)                  | 3.1m <sup>3</sup> |
|                        | total =) 149.80m <sup>3</sup>                                                                        |         |      |                    |                     |                   |
| { 2 }<br>(15-2)        | Making up of Behn/Shoulders stripping excess soil cell complete job.                                 |         |      |                    |                     |                   |
|                        | 3x30m                                                                                                | 2x1.0m  | =)   | 180m <sup>2</sup>  |                     |                   |
|                        | 3x25m                                                                                                | 2x1.1m  | =)   | 165m <sup>2</sup>  |                     |                   |
|                        | 3x20m                                                                                                | 2x1.0m  | =)   | 120m <sup>2</sup>  |                     |                   |
|                        | 5x18m                                                                                                | 2x0.9m  | =)   | 162m <sup>2</sup>  |                     |                   |
|                        | 8x15m                                                                                                | 2x0.9m  | =)   | 216m <sup>2</sup>  |                     |                   |
|                        | 6x12m                                                                                                | 2x1.0m  | =)   | 144m <sup>2</sup>  |                     |                   |
|                        | 6x8m                                                                                                 | 2x0.95m | =)   | 91.2m <sup>2</sup> |                     |                   |
|                        | 4x10m                                                                                                | 2x0.85m | =)   | 84m <sup>2</sup>   |                     |                   |
|                        | 4x6m                                                                                                 | 2x0.80m | =)   | 38.4m <sup>2</sup> |                     |                   |
|                        | total =) 1200.6m <sup>2</sup>                                                                        |         |      |                    |                     |                   |
|                        | Limitat =) 1200.15m <sup>2</sup>                                                                     |         |      |                    |                     |                   |

Continuation

| Particulars             | Details of actual measurement                                                         |    |    |    | Contents of area                                                                                 |
|-------------------------|---------------------------------------------------------------------------------------|----|----|----|--------------------------------------------------------------------------------------------------|
|                         | No.                                                                                   | L. | B. | D. |                                                                                                  |
| <u>3</u><br>(IS-3(i))   | Repair of pot holes filled with 75mm WBM all complete job.                            |    |    |    |                                                                                                  |
|                         |                                                                                       |    |    |    | $7 \times 12.5 \text{ m} \times 2 \text{ m} \times 0.075 \Rightarrow 13.125 \text{ m}^3$         |
|                         |                                                                                       |    |    |    | Limited to $\Rightarrow 13.01 \text{ m}^3$                                                       |
| <u>4</u><br>(IS-3(ii))  | Patch repair on already filled potholes with 75mm etc. B.M. all complete job:         |    |    |    |                                                                                                  |
|                         |                                                                                       |    |    |    | $4 \times 10 \text{ m} \times 0.70 \text{ m} \Rightarrow 28 \text{ m}^2$                         |
|                         |                                                                                       |    |    |    | $3 \times 8 \text{ m} \times 0.8 \text{ m} \Rightarrow 19.02 \text{ m}^2$                        |
|                         |                                                                                       |    |    |    | $6 \times 12 \text{ m} \times 0.6 \text{ m} \Rightarrow 43.20 \text{ m}^2$                       |
|                         |                                                                                       |    |    |    | $5 \times 3.0 \text{ m} \times 2.5 \text{ m} \Rightarrow 37.5 \text{ m}^2$                       |
|                         |                                                                                       |    |    |    | $6 \times 2.8 \text{ m} \times 1.85 \text{ m} \Rightarrow 31.08 \text{ m}^2$                     |
|                         |                                                                                       |    |    |    | <del><math>2 \times 2.8 \text{ m} \times 0.9 \text{ m} \Rightarrow 5.04 \text{ m}^2</math></del> |
|                         |                                                                                       |    |    |    | $2 \times 8 \text{ m} \times 0.9 \text{ m} \Rightarrow 14.4 \text{ m}^2$                         |
|                         |                                                                                       |    |    |    | total $\Rightarrow 173.2 \text{ m}^2$                                                            |
| <u>5</u><br>(IS-3(iii)) | Repair to potholes and removal of materials, trimming of sides etc. all complete job. |    |    |    |                                                                                                  |
|                         |                                                                                       |    |    |    | $6 \times 2.8 \text{ m} \times 1.85 \text{ m} \Rightarrow 31.08 \text{ m}^2$                     |
|                         |                                                                                       |    |    |    | $5 \times 2.5 \text{ m} \times 2.0 \text{ m} \Rightarrow 25 \text{ m}^2$                         |
|                         |                                                                                       |    |    |    | $6 \times 12.0 \text{ m} \times 0.6 \text{ m} \Rightarrow 43.2 \text{ m}^2$                      |
|                         |                                                                                       |    |    |    | $2 \times 10.0 \text{ m} \times 0.85 \text{ m} \Rightarrow 17 \text{ m}^2$                       |
|                         |                                                                                       |    |    |    | $8 \times 8 \text{ m} \times 0.9 \text{ m} \Rightarrow 57.6 \text{ m}^2$                         |
|                         |                                                                                       |    |    |    | $173.88 \text{ m}^2$                                                                             |
|                         |                                                                                       |    |    |    | Limited to $\Rightarrow 173.44 \text{ m}^2$                                                      |
| <u>6</u><br>(IS-7)      | Maintenance of C/D work $\Rightarrow$ 4 Nos.                                          |    |    |    |                                                                                                  |

Continuation

| Particulars                                                      | Details of actual measurement                               |               |          |                                                   | Contents of area     |
|------------------------------------------------------------------|-------------------------------------------------------------|---------------|----------|---------------------------------------------------|----------------------|
|                                                                  | No.                                                         | L.            | B.       | D.                                                |                      |
| $\left\{ \begin{array}{l} 7 \\ 15.9 \end{array} \right\}$        | Maintenance of Road signs $\Rightarrow$                     | 0.10          | Km       |                                                   |                      |
| $\left\{ \begin{array}{l} 8 \\ 15.11 \end{array} \right\}$       | Maintenance of 200 m and KM stone $\Rightarrow$             | 0.48          | Km       |                                                   |                      |
| $\left\{ \begin{array}{l} 09 \\ 15.12(i) \end{array} \right\}$   | Cutting of branches of trees and shrubs.                    |               |          |                                                   |                      |
|                                                                  |                                                             |               |          | $\hookrightarrow$ 4000 nos.                       |                      |
| $\left\{ \begin{array}{l} 09 \\ 15.12(ii) \end{array} \right\}$  | Cutting of shrubs from roadway $\Rightarrow$                | 19            | nos.     |                                                   |                      |
| $\left\{ \begin{array}{l} 09 \\ 15.12(iii) \end{array} \right\}$ | Trimming of grass and weeds.                                |               |          |                                                   |                      |
|                                                                  |                                                             |               |          | $1 \times 9m \times 2 \times 0.55m =$             | $17.1m^2$            |
|                                                                  |                                                             |               |          | $2 \times 7m \times 2 \times 1.1m \Rightarrow$    | $30.8m^2$            |
|                                                                  |                                                             |               |          |                                                   | $47.9m^2$            |
|                                                                  |                                                             |               |          | Limited to $=$                                    | $47.0m^2$            |
| $\left\{ \begin{array}{l} 10 \\ 15.13 \end{array} \right\}$      | White washing of parapet walls of CD work and tree bunches. |               |          |                                                   |                      |
|                                                                  |                                                             |               |          | $6 \times 0.25m \times 2 \times 0.6m =$           | $0.75m^2$            |
|                                                                  |                                                             |               |          | $4 \times 1.5m \times 2 \times 0.25m \Rightarrow$ | $3.0m^2$             |
|                                                                  |                                                             |               |          | $10 \times 1.5m \times 2 \times 0.6m \Rightarrow$ | $18m^2$              |
| trees:-                                                          | $4 \times 1.5m \times$                                      | $1.65m$       | $\times$ | $1.65m$                                           | $\Rightarrow 9.9m^2$ |
|                                                                  | $10 \times$                                                 | $1.5m \times$ | $1.5m$   | $\Rightarrow$                                     | $22.5m^2$            |
|                                                                  | $10 \times$                                                 | $1.5m \times$ | $2m$     | $\Rightarrow$                                     | $30.0m^2$            |
| Limited to                                                       | 84.00 ML                                                    |               |          |                                                   | $84.15m^2$           |
|                                                                  |                                                             |               |          | Limited to                                        | $84.15m^2$           |

Continuation

8/24  
 02  
 10/02/24  
 AE

# 4<sup>th</sup> year Maintenance Bill

## Abstract of Cost.

Period:- 09/02/23 to 08/02/24

12

Sch. XLV—Form No. 134

| Particulars                                                   | Details of actual measurement         |    |    |    | Contents of area |
|---------------------------------------------------------------|---------------------------------------|----|----|----|------------------|
|                                                               | No.                                   | L. | B. | D. |                  |
| Name of work:-                                                | Maintenance of road from              |    |    |    |                  |
|                                                               | Grahine Malahi to Barwa Karkhane      |    |    |    |                  |
|                                                               | to the Jagiri <del>Malahi</del> hokar |    |    |    |                  |
|                                                               | pratap to la chowk tak.               |    |    |    |                  |
| Agency:-                                                      | Prashant Kumar Pandey                 |    |    |    |                  |
| Agreement No.:-                                               | HIS B0 / 18-19                        |    |    |    |                  |
| ADOC:-                                                        | 08 / 02 / 2020                        |    |    |    |                  |
| <u>Details :-</u>                                             |                                       |    |    |    |                  |
| [ 1 ]                                                         | Restoration of raincut /              |    |    |    |                  |
| [ 15.1 ]                                                      | berms all complete job                |    |    |    |                  |
| 149.8m <sup>3</sup> vide TMB P-09                             |                                       |    |    |    |                  |
| @ <sup>Rs</sup> 345.98 / m <sup>3</sup> ⇒ <u>Rs. 51827.80</u> |                                       |    |    |    |                  |
|                                                               |                                       |    |    |    | 200              |



|                                     |                                                                              |  |  |  |
|-------------------------------------|------------------------------------------------------------------------------|--|--|--|
| <u>2/15.2</u>                       | Making up of Berms/shoulders stripping excess soil all complete job.         |  |  |  |
|                                     | 1200.15m <sup>2</sup> vide TMB P-9                                           |  |  |  |
|                                     | @ Rs. 56.48/m <sup>2</sup> ⇒ <u>Rs. 67784.47</u>                             |  |  |  |
| <u>3/15.3(ii)</u>                   | Repair of pot holes filled with 75mm WBM all complete job.                   |  |  |  |
|                                     | 13.01m <sup>3</sup> vide TMB P-10                                            |  |  |  |
|                                     | @ Rs. 507.89/m <sup>3</sup> = <u>Rs. 6607.50.</u>                            |  |  |  |
| <u>4/15.3(iii)</u>                  | Patch repair on already filled pot holes with 75mm BM etc. all complete job. |  |  |  |
|                                     | 173.2m <sup>2</sup> vide TMB P-10                                            |  |  |  |
|                                     | @ Rs. 283.62/m <sup>2</sup> ⇒ <u>Rs. 49121.25.</u>                           |  |  |  |
| Continuation <u>Rs. 1,75,341.02</u> |                                                                              |  |  |  |

| Particulars  | Details of actual measurement               |    |    |    | Contents of area |
|--------------|---------------------------------------------|----|----|----|------------------|
|              | No.                                         | L. | B. | D. |                  |
| (5/15.3ii)   | Repair to Potholes and removal of materials |    |    |    |                  |
|              | trimming of sides etc all                   |    |    |    |                  |
|              | complete job.                               |    |    |    |                  |
|              | 173.44m <sup>2</sup> vide TMB-P-10          |    |    |    |                  |
|              | @ Rs. 302.80/m <sup>2</sup> ⇒ Rs. 52517.63  |    |    |    |                  |
| (6/15.7)     | Maintenance of C/D works.                   |    |    |    |                  |
|              | 4 Nos. vide TMB-P-10                        |    |    |    |                  |
|              | @ Rs. 1117 each. ⇒ Rs. 4468.00              |    |    |    |                  |
| (7/15.9)     | Maintenance of road signs.                  |    |    |    |                  |
|              | 0.4km vide TMB P-11                         |    |    |    |                  |
|              | @ Rs. 1077.41/km ⇒ Rs. 430.96.              |    |    |    |                  |
| (8/15.11)    | Maintenance of 200m and KM Stone.           |    |    |    |                  |
|              | 0.48km vide TMB, P-11                       |    |    |    |                  |
|              | @ Rs. 483.80/km. ⇒ Rs. 232.22               |    |    |    |                  |
| (9/15.12ii)  | Cutting of branches of trees and shrubs.    |    |    |    |                  |
|              | 4 Nos. vide TMB, P-11                       |    |    |    |                  |
|              | @ Rs. 106.52 each ⇒ Rs. 426.08              |    |    |    |                  |
| (9/15.12iii) | Cutting of shrubs from roadway.             |    |    |    |                  |
|              | 19 Nos. vide TMB P-11.                      |    |    |    |                  |
|              | @ Rs. 6.55 each ⇒ Rs. 124.40                |    |    |    |                  |

Continuation

C.O ⇒ Rs. 233540.31

B.F. → Rs. 233540.31

| Particulars                                                                                                                                                                                   | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                                                                               | No.                           | L. | B. | D. |                  |
| 9/15.12(11)                                                                                                                                                                                   |                               |    |    |    |                  |
| Trimming of grass and weeds.                                                                                                                                                                  |                               |    |    |    |                  |
| 47 m <sup>2</sup> vide TMB P-11                                                                                                                                                               |                               |    |    |    |                  |
| @ Rs. 2.18/m <sup>2</sup> ⇒ Rs. 102.46                                                                                                                                                        |                               |    |    |    |                  |
| 10/15.13                                                                                                                                                                                      |                               |    |    |    |                  |
| White washing of parapet wall of C/D works and tree trunks.                                                                                                                                   |                               |    |    |    |                  |
| 84 m <sup>2</sup> vide TMB P-11                                                                                                                                                               |                               |    |    |    |                  |
| @ Rs. 16.66/m <sup>2</sup> ⇒ Rs. 1399.27                                                                                                                                                      |                               |    |    |    |                  |
| Total ⇒ Rs. 235042.04                                                                                                                                                                         |                               |    |    |    |                  |
|  10/02/24<br> 10/02/24 |                               |    |    |    |                  |