

## INSPECTION REPORT FOR MOTORABLE WORK

Name of PIUs :- ER. AJAY KUMAR (EE RWD, CHAKIA)	
Name of Block/Road :- KESHARIYA / Dhekaha Champaran Tatbandh to Maunharia	
<b>A. For Road</b>	
1. Damage Location/Chainage :- 30M, 180M, 200M, 220M, 350M, 500M, 630M, 700M, 800M	
2. Damage Length :- 159.50 M	
3. Nature of Damage (Length Wise)	(i) Breach :- 30M
	(ii) Crust Damage :- 129.50M
	(iii) Only Flank Damage :-
whether traffic fully/Partialiy obstructed :- Fully obstructed	
4. Details of Restoration :-	
(i) Material Being Used in Restoration :- Hume Pipe, Bamboos, Sand bags, Brick bats	
(ii) Equipment/Tools Being Used in Restoration Works :- JCB, Tractors	
(iii) Restored Length	In open Area :- 159.50 M
	In habitation Area :-
(iv) If Restoration work done in habitation Area give Reason :-	
<b>B. For Bridge (Size of Bridge/Culvert)</b>	
(1) Damage Location/Chainage :-	
(2) No. of Span Damage :-	
(3) Length of Span :-	
(4) Nature of Damage (Pier/Abuttment/Wing Wall/Approach Road Damage) :-	
(5) Details of Restoration :-	
(i) Material Being Used in Restoration :-	
(ii) Equipment/Tools Being Used in Restoration Works :-	
(iii) Restored Length :-	
Overall Grade of Restoration work (Satisfactory/Unsatisfactory) :- Satisfactory	

A. Kumar

14.11.2024  
AE

Signature of Inspector  
(Official Seal)  
R.W.D. (M)  
Areni