

INSPECTION REPORT FOR MOTORABLE WORK

Name of PIUs :- RWD (W) Division, Phulparas.	
Name of Block/Road :- Ladernia / road Domwari inulam Khera to Bhadret Nepes Bama	
A. For Road	
1. Damage Location/Chainage :- 0.300 KM.	
2. Damage Length :-	
3. Nature of Damage (Length Wise)	(i) Breach :- 8m
	(ii) Crust Damage :- 8m
	(iii) Only Flank Damage :- 15.40m
whether traffic fully/Partialiy obstructed :- fully	
4. Details of Restoration :-	
(i) Material Being Used in Restoration :- Bricks bats .	
(ii) Equipment/Tools Being Used in Restoration Works :- JCB, tractor - etc .	
(iii) Restored Length	In open Area :- 23.40m
	In habitation Area :- N.A
(iv) If Restoration work done in habitation Area give Reason :- N.A	
B. For Bridge (Size of Bridge/Culvert)	
(1) Damage Location/Chainage :-	
(2) No. of Span Damage :-	
(3) Length of Span :-	
(4) Nature of Damage (Pier/Abuttment/ Wing Wall/Approach Road Damage) :-	
(5) Details of Restoration :-	
(i) Material Being Used in Restoration :-	
(ii) Equipment/Tools Being Used in Restoration Works :-	
(iii) Restored Length :-	
Overall Grade of Restoration work (Satisfactory/Unsatisfactory) :- Satisfactory	

4. Kumar
11/11/2024
Gm
11/11/24
ACE

Signature of Inspector
EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas