

INSPECTION REPORT FOR MOTORABLE WORK

Name of PIUs :-		RWD , Women Division , Khatolgaon .	
Name of Block / Road :-		Pirpanahi / Ramnagar to Khatolgaon .	
A. For Road			
1. Damage Location / Chainage :		Ch :- 4.000km .	
2. Damage Length :		33.0 m .	
3. Nature of Damage (length wise)		(i) Breach :- —	
		(ii) Crust Damage :- 33.0 m .	
		(iii) Only Flank Damage —	
whether traffic fully/Partialily obstructed - Fully obstructed .			
4. Details of Restoration ;			
(i) Material Being Used in Restoration : - Brick bats, Stone screening, Sand bags.			
(ii) Equipment / Tools being Used in Restoration Works : Front end loader, Roller			
(iii) Restored length		In open Area :- 33.0 m .	
		In habitation Area :- —	
(iv) if Restoration work done in habitation Area give Reason :- — None —			
B. For Bridge (Size of Bridge / Culvert)			
1. Damage Location / Chainage :		— NA —	
2. No. of Span Damage :-		— NA —	
3 Length of Span		— NA —	
4 Nature of Damage (Pier / Abutment/Wing wall/Approach Road Damage)		— NA —	
5. Details of Restoration :			
(i) Material Being Used in Restoration : — NA —			
(ii) Equipment / Tools being Used in Restoration Works : — NA —			
(iii) Restored length		In open Area :- — NA —	
		In habitation Area :- — NA —	
Overall Grade of Restoration Work (Satisfactory / Unsatisfactory) Satisfactory			

12-11-24
mi

Signature of Inspector
Executive Engineer
(Official Seal)
R. W. D., W. D. N. Upachia