

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, झाझा।**

पत्रांक 204) ।

झाझा

दिनांक 28-10-2024 ।

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल- झाझा।

सेवा में,

नीडल पदाधिकारी
नई अनुरक्षण नीति-2018 (3054)
बिहार ।

विषय:- शीर्ष नई अनुरक्षण नीति-2018 योजना अंतर्गत अनुरक्षण मद में राशि की अधियाचना के संबंध में।

महाशय ,

उपर्युक्त विषय के संबंध में कहना है कि शीर्ष नई अनुरक्षण नीति-2018 योजना अंतर्गत अनुरक्षण मद में अधियाचना वाछित प्रपत्र मे तैयार कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अतः अनुरोध है कि आवंटन विमुक्त करने की कृपा की जाय ताकि संवेदक को ससमय भुगतान की जा सके।

अनु०:-यथोक्त।

विश्वास भाजन

28/10/24

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल झाझा।

28/10/24

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT (Qtr-01)

1	Name of the Road	Jhajha Simultala REO road from Railway Gumti to Kanaudi via Khurandaha, Dhurari		
2	Batch No.	RM/JA/JHA/19/0025		
3	Project ID	20804102190		
4	Total Length of Road (in Km)	3.150		
5	Length of Road to Meet Required Service Level [Completed length] (in Km) (1)	3.150		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule (Agreement Amount for Maintenance) (in Lakh)	26.55423		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) (2)	1.32771		
Compliance Criteria	Standard Job Description	Non-Compliant		Reduction Payment (6) = (3) / (1) * (2) * (4)
		Length Non Compliant (3)	Weighted Value for Payment Reduction (%) (4)	
I	PAVED ROADS (CARRIAGEWAY)	0	60%	0.00000
II	SHOULDERS AND EMBANMENTS	0	10%	0.00000
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0.00000
IV	SIGNAGE AND ROAD SAFETY	0	10%	0.00000
V	VEGATAION		5%	0.00000
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				0.00000
TO BE PAID FOR THE QUARTER/DEMAND (in Lakh) [6]				1.32771

Date of inspection by E/I or his agent Prepared by Contractor's self Control unit

28.12.24
Name and Designation of person inspecting road (Signature)

Date

Signature of person inspecting road

Certify by E/I (signature) Date

Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Sonpur

Government of Bihar

Jhajha Qtr (01)

Rural works Department

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Road From- Jhajha Simultala REO road from Railway Gunti to

Kanaudi via Khurandaha, Dhurari

Length of Road: 3.15 KM

Periode : From 30.07.2021 To 29.10.2021

Inspector: J.E RWD Sub Division, Jhajha

To: Executive Engineer

RWD Works Division Jhajha

Date: 23.10.2024

Position: J.E

Standard Work item			Work	Units of work required in each kilometre										Comments
S No	Name	Units	1	2	3	4	5	6	7	8	9	10		
OM100 Sealed Pavement														
OM101	Pothole Patching	m2	No	No	No	No							No. Pothole found.	
OM102	Surface Depression and Rut Patching	m2	No	No	No	No							No Surface Depression and Rut Patching found	
OM103	Crack Sealing	Lm	No	No	No	No							No Crack Sealing found	
Surface Treatment														
OM104	(a) Loss of Aggregate (Surface Ravelling)	m2	No	No	No	No							No Loss of Aggregate (Surface Ravelling) found	
	(b) Bleeding/Flushing	m2	No	No	No	No							No Bleeding/Flushing Required	
	(c) Crocodile Cracking	m2	No	No	No	No							No Crocodile Cracking found	
OM105	Edge Repair	m2	No	No	No	No							No Edge Repair Required	
OM106	Digouts	m2												
OM107	Concrete Pavement	m3	No	No	No	No							No Concrete Pavement Repair Required	
Other activities														
Lm														
OM200 Shoulder														
OM201	Unsealed Shoulder	No												
	(a) Edge Drop off	Lm	No	No	No	No							No Edge Drop off Required	
	(b) Roughness, Scouring or Potholes	Lm											required	
	(c) Holding Water	Lm	No	No	No	No							No Holding water found	
OM202	Embankment Repair	No	No	No	No	No							No Embankment Repair Required	
	Other Activite (Raincut)												Defects rectified within stipulated time.	
OM 300 Drainage including culverts major														
OM301	Surface Drains & Verge	Lm	Yes	Yes	Yes	Yes							No Required	
OM302	Culvert Cleaning	Lm	Yes	Yes	Yes	Yes							Culvert maintain within stipulated time	

Name of Road-Jhajha Simultala REO road from Railway Gumti to Kanaudi via Khurandaha, Dhurari
Name of Agency-Rajeev Kumar

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGOR Y	Latitude	Longitude	Event
8/10/24	14:24:3	26	0.1	270	10.1	2700	2577	G	24.72188	86.540588	Normal
8/10/24	14:24:38	26	0.1	380	10.1	3800	3487	G	24.72244	86.54138	Normal
8/10/24	14:25:13	26	0.1	380	10.1	3800	3487	G	24.72269	86.542305	Normal
8/10/24	14:25:48	26	0.1	370	10.1	3700	3405	G	24.72283	86.543282	Normal
8/10/24	14:26:0	26	0.1	330	10.1	3300	3073	G	24.72368	86.54345	Normal
8/10/24	14:26:24	26	0.1	350	10.1	3500	3239	G	24.72458	86.54372	Normal
8/10/24	14:26:24	26	0.1	380	10.1	3800	3487	G	24.72546	86.543972	Normal
8/10/24	14:27:0	26	0.1	320	10.1	3200	2991	G	24.72632	86.544175	Normal
8/10/24	14:27:30	26	0.1	430	10.1	4300	3901	G	24.7272	86.544578	Speed Breaker
8/10/24	14:27:32	26	0.1	240	20.2	2400	2328	G	24.72799	86.544965	Normal
8/10/24	14:27:33	26	0.1	270	20.2	2700	2577	G	24.72885	86.54505	Normal
8/10/24	14:27:33	26	0.1	230	20.2	2300	2245	G	24.72979	86.545252	Normal
8/10/24	14:28:0	26	0.1	390	10.1	3900	3570	G	24.73053	86.54579	Normal
8/10/24	14:28:9	26	0.1	360	10.1	3600	3322	G	24.73133	86.546245	Normal
8/10/24	14:28:9	26	0.1	350	10.1	3500	3239	G	24.73219	86.546648	Normal
8/10/24	14:28:9	26	0.1	330	10.1	3300	3073	G	24.73299	86.5468	Normal
8/10/24	14:28:44	26	0.1	360	10.1	3600	3322	G	24.73375	86.546515	Normal
8/10/24	14:29:19	26	0.1	350	10.1	3500	3239	G	24.73464	86.54672	Normal
8/10/24	14:29:54	26	0.1	370	10.1	3700	3405	G	24.73548	86.547103	Normal
8/10/24	14:30:0	26	0.1	380	10.1	3800	3487	G	24.73634	86.547457	Normal
8/10/24	14:30:30	26	0.1	370	10.1	3700	3405	G	24.73715	86.547945	Normal
8/10/24	14:42:2	26	0.1	240	20.2	2400	2328	G	24.73788	86.5484	Normal
8/10/24	14:42:37	26	0.1	340	10.1	3400	3156	G	24.73862	86.549007	Normal
8/10/24	14:43:13	26	0.1	360	10.1	3600	3322	G	24.73876	86.549948	Normal
8/10/24	14:43:13	26	0.1	420	10.1	4200	3819	G	24.73894	86.550892	Speed Breaker
8/10/24	14:43:13	26	0.1	400	10.1	4000	3653	G	24.73929	86.55173	Normal
8/10/24	14:44:0	26	0.1	410	10.1	4100	3736	G	24.74006	86.55234	Normal
8/10/24	14:44:0	26	0.1	340	10.1	3400	3156	G	24.74079	86.552978	Normal
8/10/24	14:44:24	26	0.1	350	10.1	3500	3239	G	24.74138	86.553652	Normal
8/10/24	14:44:24	26	0.1	400	10.1	4000	3653	G	24.74204	86.554377	Normal
8/10/24	14:45:0	26	0.1	350	10.1	3500	3239	G	24.74271	86.554915	Normal
8/10/24	14:45:10	26	0.05	340	10.1	3400	3156	G	24.74362	86.55500	Normal
						Total	3229				

$$Y = 0 * X^2 + 0.828 * X + 341.6$$

$$X = 0$$

$$Y = 341$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

Executive Engineer
Rural Works Division, Jhajha
Works Division, Jhajha