

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, झाझा ।**

पत्रांक 204) ।

झाझा

दिनांक 28-10-2024 ।

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल- झाझा ।

सेवा में,

नीडल पदाधिकारी
नई अनुरक्षण नीति-2018 (3054)
बिहार ।

विषय:- शीर्ष नई अनुरक्षण नीति-2018 योजना अंतर्गत अनुरक्षण मद में राशि की अधियाचना के संबंध में।

महाशय ,

उपर्युक्त विषय के संबंध में कहना है कि शीर्ष नई अनुरक्षण नीति-2018 योजना अंतर्गत अनुरक्षण मद में अधियाचना वाछित प्रपत्र मे तैयार कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अतः अनुरोध है कि आवंटन विमुक्त करने की कृपा की जाय ताकि संवेदक को ससमय भुगतान की जा सके।

अनु०:-यथोक्त ।

विश्वास भाजन

28/10/24


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल झाझा ।

28/10/24

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT (Qtr-01)

1	Name of the Road	Rajla Kurd - Belatanr		
2	Batch No.	RM/JA/JHA/19/0018		
3	Project ID	NEA22000738		
4	Total Length of Road (in Km)	1.550		
5	Length of Road to Meet Required Service Level [Completed length] (in Km) (1)	1.550		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule (Agreement Amount for Maintenance) (in Lakh)	13.01655		
8	Quarterly Payment :1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) (2)	0.65083		
Compliance Criteria	Standard Job Description	Non-Compliant		Reduction Payment (6) = (3) / (1) * (2) * (4)
		Length Non Compliant (3)	Weighted Value for Payment Reduction (%) (4)	
I	PAVED ROADS (CARRIAGEWAY)	0	60%	0.00000
II	SHOULDERS AND EMBANMENTS	0	10%	0.00000
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0.00000
IV	SIGNAGE AND ROAD SAFETY	0	10%	0.00000
V	VEGATAION		5%	0.00000
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				0.00000
TO BE PAID FOR THE QUARTER/DEMAND (in Lakh) [6]				0.65083

Date of inspection by E/I or his agent Prepared by
Contractor's self Control unit


 Name and Designation of person inspecting road
 (Signature)

Date

Signature of person inspecting road

Certify by E/I (signature) Date

Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Sonpur

Jhajha Qtr (01)

Government of Bihar

Rural works Department

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Road From- Rajla Kurd - Belatanr

Length of Road: 1.550 KM

Period : From 30.07.2021 To 29.10.2021

Inspector: J.E RWD Sub Division, Jhajha

To: Executive Engineer

RWD Works Division Jhajha

Date: 23.10.2024

Position: J.E

Standard Work item			Work	Units of work required in each kilometre										Comments
S No	Name	Units	1	2	3	4	5	6	7	8	9	10		
OM100 Sealed Pavement														
OM101	Pothole Patching	m2	No	No									No. Pothole found.	
OM102	Surface Depression and Rut Patching	m2	No	No									No Surface Depression and Rut Patching found	
OM103	Crack Sealing	Lm	No	No									No Crack Sealing found	
Surface Treatment														
OM104	(a) Loss of Aggregate (Surface Ravelling)	m2	No	No									No Loss of Aggregate (Surface Ravelling) found	
	(b) Bleeding/Flushing	m2	No	No									No Bleeding/Flushing Required	
	(c) Crocodile Cracking	m2	No	No									No Crocodile Cracking found	
OM105	Edge Repair	m2	No	No									No Edge Repair Required	
OM106	Digouts	m2												
OM107	Concrete Pavement	m3	No	No									No Concrete Pavement Repair Required	
	Other activities	Lm												
OM200 Shoulder														
OM201	Unsealed Shoulder	No												
	(a) Edge Drop off	Lm	No	No									No Edge Drop off Required	
	(b) Roughness, Scouring or Potholes	Lm											required	
	(c) Holding Water	Lm	No	No									No Holding water found	
OM202	Embankment Repair	No	No	No									No Embankment Repair Required	
	Other Activite (Raincut)												Defects rectified within stipulated time	
OM 300 Drainage including culverts major														
OM301	Surface Drains & Verge	Lm	Yes	Yes									No Required	
OM302	Culvert Cleaning	Lm	Yes	Yes									Culvert maintain within stipulated time	

Other activities (White Washing)		m2	Yes	Yes	Yes													No Required
OM 400 Vegetation		No	Yes	Yes	Yes													No Required
OM401	Grass Contorol	m2	Yes	Yes	Yes													No Required
	a) Roadside-General Tidy	Ha	Yes	Yes	Yes													No Required
	b) Clear near Safety signs, kilometre posts and roadside furniture	Ha	Yes	Yes	Yes													No Required
OM402	Tree and shrub management	No	Yes	Yes	Yes													No Required
	Cutting trees	No	No	No	No													No Required
	Cutting Shrubs	No	Yes	Yes	Yes													No Required
	Other activities (Trimming of Grass)	M2	Yes	Yes	Yes													No Required
OM500	Safety Signage and Road	No	Yes	Yes	Yes													No Required
OM501	Signs Maintenance	No	Yes	Yes	Yes													No Required
OM502	Guard Stones	Lm	Yes	Yes	Yes													Not Applicable
OM503	Distance Stones	No	Yes	Yes	Yes													Not Applicable
OM504	Road Marking	m2	Yes	Yes	Yes													No Required
Other activities																		

Bidder

Appendix

Executive Engineer, Rural Work Department,
Work Division, Jhajha

28.10.24

Name of Road-Rajla Kurd - Belatanr
Name of Agency-Rajeev kumar

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event
8/10/24	13:46:0	28	0.1	320	10.1	3200	3141	G	24.75700	86.40938	Normal
8/10/24	13:46:35	28	0.1	370	10.1	3700	3405	G	24.75788	86.40968	Normal
8/10/24	13:47:0	28	0.1	330	10.1	3300	3234	G	24.75865	86.40938	Normal
8/10/24	13:47:10	28	0.1	380	10.1	3800	3487	G	24.75954	86.40944	Normal
8/10/24	13:47:10	28	0.1	380	10.1	3800	3487	G	24.76036	86.40951	Normal
8/10/24	13:47:10	28	0.1	380	10.1	3800	3485	G	24.76041	86.40960	Normal
8/10/24	13:47:46	28	0.1	380	10.1	3800	3653	G	24.76804	86.40937	Normal
8/10/24	13:48:0	28	0.1	400	10.1	4000	3487	G	24.76281	86.40560	Normal
8/10/24	13:48:0	28	0.1	380	10.1	3800	3322	G	24.76723	86.40965	Normal
8/10/24	13:48:21	28	0.1	360	10.1	3600	3700	G	24.76514	86.41055	Normal
8/10/24	13:49:0	28	0.1	380	10.1	3800	3570	G	24.76460	86.41055	Normal
8/10/24	13:49:31	28	0.1	390	10.1	3900	3653	G	24.76426	86.41092	Normal
8/10/24	13:49:31	28	0.1	400	10.1	4000	3901	G	24.76399	86.41119	Normal
8/10/24	13:50:0	28	0.1	430	10.1	4300	3141	G	24.76374	86.41098	Normal
8/10/24	13:50:7	28	0.1	320	10.1	3200	3487	G	24.76281	86.40560	Normal
8/10/24	13:50:7	28	0.1	380	10.1	3800	3570	G	24.76144	86.41052	Normal
8/10/24	13:50:7	28	0.05	390	10.1	Total	3483				

(R) RURAL ROAD

Good <4000
Average 4001-5000
Poor >5001

$$Y = 0 * X^2 + 0.828 * X + 341.6$$

$$X = 2000$$

$$Y = 2024$$

8/10/24
Executive Engineer
Rural Works Department
Works Division, Rajla