

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, नरकटियागंज

पत्रांक- 651

दिनांक- 25.04.23

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, नरकटियागंज।

सेवा में,

नोडल पदाधिकारी,
"नई अनुरक्षण नीति 2018" (3054-MR)
ग्रामीण कार्य विभाग, बिहार पटना।

विषय :- शीर्ष MR(3054) "नई अनुरक्षण नीति 2018" योजनान्तर्गत पथ के निर्माण में
संवेदक के विपत्र भुगतान हेतु राशि की अधियाचना के सम्बन्ध में।

महाशय,

उपर्युक्त विषय के संबंध में सूचित करना है कि शीर्ष MR(3054) "नई अनुरक्षण नीति
2018" योजनान्तर्गत पथ:-

1. L028 Kehunia to Paroha (VR53)
2. Chitamanpur to Malda (VR60)
3. Dhumnagar - Matiyariya
4. L091-T03 To Bijwaniya (VR91)

का कार्य पूर्ण हो चुका है। इस कार्य के भुगतान हेतु आवंटन की अधियाचना विहित प्रपत्र में भर
कर की जाती है।

अतः अनुरोध है कि आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०:-यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल नरकटियागंज

Requisition Format for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy- 2018 (Initial Rectification and surface Renewal)

Name of Division :- Narkatiaganj

Name of Circle :- Bettiah


Sl. No.	Package No.	Name of Road	Project IS as per MIS	Administrative Sanction Letter No & Date.	Administrative Approval (AA)		Agreement Amount (in Lac)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks.
					Length (in km)	Amount of (in Lakh)	Initial Rectification with surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/WE/NA R/24/0004	L028 Kehunia to Paroha (VR53)	31808902183	<u>6115</u> <u>04.12.2023</u>	2.137	112.070	84.82497	19.41090	<u>16/24-25</u> <u>23.10.2024</u>	27.07.2025	-	2865	SDBC-25MM	5%	48.83086	48.83086	35.67148	Surface Complete
2	RM/WE/NA R/24/0004	Chitamanpur to Malda (VR60)	31808902198	<u>6115</u> <u>04.12.2023</u>	1.555	80.580	60.40063	18.41635	<u>16/24-25</u> <u>23.10.2024</u>	27.07.2025	-	2920	SDBC-25MM	5%	34.87539	34.87539	25.47686	Surface Complete
3	RM/WE/NA R/24/0004	Dhumnagar - Matiyariya	31808802073	<u>6115</u> <u>04.12.2023</u>	1.290	80.040	63.56804	10.62960	<u>16/24-25</u> <u>23.10.2024</u>	27.07.2025	-	2620	SDBC-25MM	5%	36.70507	36.70507	26.81345	Surface Complete
4	RM/WE/NA R/24/0004	L091-T03 To Bijwaniya (VR91)	N318089002140	<u>6115</u> <u>04.12.2023</u>	1.210	77.980	60.69404	11.59790	<u>16/24-25</u> <u>23.10.2024</u>	27.07.2025	-	2820	SDBC-25MM	5%	35.04769	35.04769	25.59059	Surface Complete

Executive Engineer
Rural Works Department
Works Division Narkatiaganj

OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, NARKATIAGANJ

Name of Road :- L028 Kehunia to Paroha (VR53)
Name of Scheme :-MR 3054 New Maintenance Policy 2018
Name of Contractor : Yogendra Sah
Length of Road :- 2.137 KM
Project ID :- 31808902183
Package No. : - RM/WE/NAR/24/0004
Name of Block :- Narkatiaganj

Certified that all item wise 100% measurement has been taken by me



07/03/25

JE

Certified that all item wise 50% measurement has been verified by me

AE

Certified that all item wise 10% measurement has been verified by me


11/3/25

EE

Name of Road-L028 Kehunia To Paroha (Sec-52)

Date	Time	Section No.	Length In km	Bumps In mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY	Latitude	Longitude	Event
07/03/25	13:38:28	52	0.1	250	20.2	2500	2526	ROAD	27.21856	84.62838	Normal
07/03/25	13:38:28	52	0.1	240	20.2	2400	2424	G	27.21907	84.6288	Normal
07/03/25	13:39:4	52	0.1	290	21.1	2900	2935	G	27.21959	84.62923	Normal
07/03/25	13:39:4	52	0.1	290	21.1	2900	2983	G	27.21993	84.62953	Normal
07/03/25	13:40:0	52	0.1	270	0	2700	2795	G	27.22091	84.63057	Normal
07/03/25	13:40:14	52	0.1	240	21.1	2400	2491	G	27.22153	84.63109	Normal
07/03/25	13:41:0	52	0.1	230	20.2	2300	2387	G	27.22216	84.63178	Normal
07/03/25	13:41:25	52	0.1	270	20.2	2700	2777	G	27.22281	84.63259	Normal
07/03/25	13:42:0	52	0.1	310	20.2	3100	3183	G	27.22287	84.63354	Normal
07/03/25	13:42:0	52	0.1	260	21.1	2600	2713	G	27.22457	84.63384	Normal
07/03/25	13:42:35	52	0.1	240	21.1	2400	2499	G	27.22511	84.63411	Normal
07/03/25	13:43:11	52	0.1	320	21.1	3200	3253	G	27.22595	84.63466	Normal
07/03/25	13:43:11	52	0.1	310	21.1	3100	3178	G	27.226	84.6347	Normal
07/03/25	13:43:11	52	0.1	340	21.1	3400	3477	G	27.22659	84.63507	Normal
07/03/25	13:44:0	52	0.1	280	21.1	2800	2884	G	27.22691	84.6354	Normal
07/03/25	13:44:0	52	0.1	280	22.3	2800	2898	G	27.22663	84.6368	Normal
07/03/25	13:44:21	52	0.1	270	22.3	2700	2717	G	27.22669	84.63749	Normal
07/03/25	13:44:21	52	0.1	270	22.3	2700	2785	G	27.22735	84.6385	Normal
07/03/25	13:45:0	52	0.1	230	20.2	2300	2384	G	27.22769	84.63949	Normal
07/03/25	13:45:0	52	0.1	270	22.3	2700	2798	G	27.22769	84.64044	Normal
07/03/25	13:46:2	52	0.1	320	22.3	3200	3236	G	27.2275	84.64114	Normal
07/03/25	13:46:2	52	0.1	270	22.3	2700	2743	G	27.22713	84.64237	Normal
Average IRI Value=							2865				

R.D. 07/03/25

J.E.

07/11/25

Name of Customer :	Yogendra Sah
Name of Work/ Road :	L028 Kehunia To Paroha
Lab Job number :	
Date :	07-03-2025
Section No. :	52

Test Date :	07-03-2025	Road Name :	L028 Kehunia To Paroha
Machine No :		Road Type :	(R) RURAL ROAD
Start S No :		Side :	
Start E No :		Interval :	
Weather :		UV Range :	1384 To 4000 mm/km
Start Location :		Dist Range :	0 To 2.3 0.1 * 1000 m
End Location :		Equation :	$Y = 0 * X^2 + 1.136 * X + 132.5$

Print

Generate Report and Graph

Redraw Graph

Map View

File : C:\Users\BRRDA102\OneDrive\Desktop\07032025.Xls, Section No. : 52, Egn : $Y = 0 * X^2 + 1.136 * X + 132.5$

Name of Customer : Yogendra Sah, Name of Work/ Road : L028 Kehunia To Paroha, Lab Job number :

