

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, नरकटियागंज

पत्रांक- 473

दिनांक- 11/03/2025

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, नरकटियागंज।

सेवा में,

नोडल पदाधिकारी,
“नई अनुरक्षण नीति 2018” (3054-MR)
ग्रामीण कार्य विभाग, बिहार पटना।

विषय :- शीर्ष MR(3054) “नई अनुरक्षण नीति 2018” योजनान्तर्गत पथ के निर्माण में
संवेदक के विपत्र भुगतान हेतु राशि की अधियाचना के सम्बन्ध में।

महाशय,

उपर्युक्त विषय के संबंध में सूचित करना है कि शीर्ष MR(3054) “नई अनुरक्षण नीति 2018” योजनान्तर्गत पथ:-


1. L028 Kehunia to Paroha (VR53)
2. Chitamanpur to Malda (VR60)
3. Dhumnagar – Matiyariya
4. L091-T03 To Bijwaniya (VR91)

का कार्य पूर्ण हो चुका है। इस कार्य के भुगतान हेतु आवंटन की अधियाचना विहित प्रपत्र में भर कर की जाती है।

अतः अनुरोध है कि आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०:-यथोक्त।

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल नरकटियागंज

Requisition Format for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and surface Renewal)

Name of Division :- Narkatiaganj

Name of Circle :- Bettiah

Sl. No.	Package No.	Name of Road	Project IS as per MIS	Administrative Sanction Letter No & Date	Administrative Approval (AA)		Agreement Amount (in Lac)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percent	Previous Total Amount (in lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition on against work done (in Lakh)	Remarks.
					Length (in km)	Amount of (in Lakh)	Initial Rectification with surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/WE/NA R/24/0004	L028 Kehunia to Paroha (VR53)	31808902183	6115 04.12.2023	2.137	112.070	84.82497	19.41090	16/24-25 23.10.2024	27.07.2025	-	2532	SDBC-25MM	5%	0.00000	0.00000	84.50234	Surface Complete
	RM/WE/NA R/24/0004	Chitamanpur to Maida (VR60)	31808902198	6115 04.12.2023	1.555	80.580	60.40063	18.41635	16/24-25 23.10.2024	27.07.2025	-	2532	SDBC-25MM	5%	0.00000	0.00000	60.35225	Surface Complete
	RM/WE/NA R/24/0004	Dhumagar - Matiyariya	31808802073	6115 04.12.2023	1.290	80.040	63.56804	10.62960	16/24-25 23.10.2024	27.07.2025	-	2532	SDBC-25MM	5%	0.00000	0.00000	63.51852	Surface Complete
2	RM/WE/NA R/24/0004	L091-T03 To Bijwaniya (VR91)	N318089002140	6115 04.12.2023	1.210	77.980	60.69404	11.59790	16/24-25 23.10.2024	27.07.2025	-	2532	SDBC-25MM	5%	0.00000	0.00000	60.65041	Surface Complete


Executive Engineer
Rural Works Department
Works Division Narkatiaganj



OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, NARKATIAGANJ

Name of Road :- Chitamanpur to Malda (VR60)
Name of Scheme :-MR 3054 New Maintenance Policy 2018
Name of Contractor : Yogendra Sah
Length of Road :- 1.555 KM
Project ID :- 31808902198
Package No. : - RM/WE/NAR/24/0004
Name of Block :- Narkatiaganj

Certified that all item wise 100% measurement has been taken by me


07/03/25

JE

Certified that all item wise 50% measurement has been verified by me

AE

Certified that all item wise 10% measurement has been verified by me


11/3/25

EE

Date	Time	Section No.	Length In km	Bumps In mm	Speed Rate	OR mm/km	IRI	CATEGORY	Latitude	Longitude	Event
07/03/25	8:5:33	85	0.1	240	20.2	2400	2489	ROAD	26.920477	84.647945	Normal
07/03/25	8:6:0	85	0.1	300	20.3	3000	3081	G	26.921285	84.648248	Normal
07/03/25	8:6:8	85	0.1	300	20.3	3000	2081	G	26.922113	84.648703	Normal
07/03/25	8:6:8	85	0.1	230	20.3	2300	2387	G	26.922827	84.649258	Normal
07/03/25	8:6:8	85	0.1	320	20.3	3200	2285	G	26.923615	84.649797	Normal
07/03/25	8:6:44	85	0.1	310	20.3	3100	2183	G	26.924372	84.650302	Culvert
07/03/25	8:6:44	85	0.1	320	20.3	3200	2285	G	26.92518	84.650757	Normal
07/03/25	8:7:0	85	0.1	310	20.3	3100	2183	G	26.92596	84.651195	Normal
07/03/25	8:7:19	85	0.1	310	20.3	3100	2183	G	26.926753	84.65201	Normal
07/03/25	8:7:19	85	0.1	300	20.3	3000	2081	G	26.927538	84.652137	Normal
07/03/25	8:7:19	85	0.1	330	20.3	3300	2387	G	26.92827	84.652575	Normal
07/03/25	8:7:19	85	0.1	270	22.4	2700	2774	G	26.929125	84.65303	Normal
07/03/25	8:8:0	85	0.1	290	20.3	2900	2979	G	26.92984	84.653518	Normal
07/03/25	8:8:0	85	0.1	250	22.4	2500	2510	G	26.930642	84.654107	Normal
07/03/25	8:8:0	85	0.1	270	22.4	2700	2714	G	26.93134	84.654645	Normal
07/03/25	8:8:0	85	0.1	300	20.3	3000	2021	G	26.932015	84.655252	Normal
Average IRI Value=							2920				

Redi 07/03/25

J.E.

11/3/25

Lab Job

Name of Customer : Yogendra Sah

Name of Work/ Road : Chitamanpur To Malda

Lab Job number : 85

Date : 07-03-2025

Section No. :

Test Date : 07-03-2025

Machine No :

Start S No :

Start E No :

Weather :

Start Location :

End Location :

Road Name : Chitamanpur To Malda

Road Type : (R) RURAL ROAD

Side :

Interval :

UIV Range : 1021 To 4000 mm/km

Dist Range : 0 To 1.7 * 1000 m

Equation : $Y = 0 * X^2 + 1.136 * X + 132.5$

Print Generate Report and Graph

Rndraw Graph Map View

File : C:\Users\BRDDA102\OneDrive\Desktop\07032025.Xls, Section No. 85, Eqn : $Y = 0 * X^2 + 1.136 * X + 132.5$

Name of Customer : Yogendra Sah, Name of Work/ Road : Chitamanpur To Malda, Lab Job number :

