कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण),

पत्रांक– 840 अनु0 / चकिया, दिनांक– 27 / 05 / 2021

प्रेषक

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, चकिया।

सेवा मे,

अपर मुख्य कार्यपालक पदाधिकारी–सह–सचिव
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय– विभाग के नई निति रख–रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन पथ के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में विभाग के नई निति रख–रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन पथ का पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0:– 1. आवंटन की सूची

विश्वासभाजन,

27/05/21

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल–चकिया।

ज्ञापांक– 840 दिनांक– 27-05-21

प्रतिलिपि–नोडल पदाधिकारी (3054), ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

अनु0:– 1. आवंटन की सूची

27/05/21

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल–चकिया।

Scanned with

OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.

Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division : Chakia

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Latter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Alloted Amount (In lakh)	up-to- date expenditure as per MIS (In Lakh)	Requisition against work done. (in Lakh)	Remarks
					Length (in Km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/20-21Chakia/01 (RM/EA/CHA/20/0001)	Pipra NH-28 to Kalyanpur Road	31708204080	Latter No.2496 Date- 30.07.2020	9.100	422.23200	303.89592	64.48113	21 MBD/2020-21 Date- 24.11.2020	23.08.2021	In Progress	2257.51	25	05.00	102.30000	102.30000	53.95314	Work in Progress
					9.100	422.23200	303.89592	64.48113									53.95314	

1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
2 Up-to-date Physical Progress has been uploaded in MIS.

29/05/21

Executive Engineer,
Rural Works Department,
Works Division, Chakia.

29/5/21

M.B.NO-705

Schedule XLV-Form No. 134

चकिया DIVISION

चकिया ~~कल्याणपुर~~ SUB-DIVISION

MEASUREMENT BOOK

VIJAY GIRI

PIPRA-KALYANPUR REO ROAD-MR-3054.
NH-28

Scanned with CamScanner

2nd, on apc bill

Name of work - M/R to road from Petpra NH-28 to Kalyan-pur road under M/R-3054

Agency - Vijay Giri, At - Gram + P.O. - Shetalpur, P.S. - Chakia Distt. - East Champaran

Agreement no. - 20 M/R D/2020-21

Date of work order - 24.11.2020

Contract date of completion 23.08.2021

Actual date of completion In Progress

Date of measurement - 22/5/21

Continuation

Scanned with C

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Construction of earthen Sub Grade & Shoulder					
	2 ×	128 ×	30.00 ×	0.70 × 0.30 =	1612.80 M^3
(2) Providing & laying of hot applied thermoplastic Compound					
	2 ×	256 ×	30.00 ×	0.10 =	1536.00 M^2
	2 ×	1 ×	2 0.00 ×	0.10 =	4.00 M^2
				Total	1540.00 M^2

Engg Cell
20/5/21

20/5/21
A-E

Sch. XI,V-Form No. 134

Particulars	Details of actual measurement No.	L.	B.	D.	Contents of area
Abstract of Cost.					
(1/1) Clearing & grubbing of road land					
Qnty. vide T.M. B. P. 24,					
0.90 Hect. @ Rs. 52970.36/Ha				Rs	47,673:-
(2/2) Construction of Sub grade & earthen Shoulder.					
1423.80 M^3	vide T.M. B. P. 25				
612.80 M^3	vide T.M. B. P. 31				
2036.60 M^3	@ Rs. 192.04/M^3			Rs	5,83,149:-
(3/3) Construction of Granular Sub Base -- Gr. II material					
Qnty vide T.M. B. P. 25					
684.63 M^3	@ Rs. 2075.82/M^3			Rs	14,21,169:-
(4/4) Providing, laying, spreading & compacting of WBM Gr. II					
Qnty. vide T.M. B. P. 25					
101.39 M^3	@ Rs. 3610.84/M^3			Rs	366103:-
(5/5) Providing, laying, spreading & compacting of WBM Gr. III					
Qnty. vide T.M. B. P. 25					
173.85 M^3	@ Rs. 3353.28/M^3			Rs	5,83055:-
(6/6) Providing & applying of Primer coat with bitumen emulsion (SS-1)					

Continuation

C.O. Total Rs. 30,01,149:-

Scanned with C

B.F. Rs. 30,01,149=00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement No.	L.	B.	D.	Contents of area
Qnty. vide	T.M.	P. 26			
2318.00 m^2 @	Rs 43.95/m^2			Rs.	99,558=00
(7/7) Providing & applying of					
tack coat with bitumen					
emulsion (RS-1)					
Qnty. vide T.	M. B.	P. 26			
29693.40 m^2 @	Rs 14.70/m^2			Rs.	4,36,485=00
(8/8) Providing, laying &					
rolling of M.S.S. over					
WBM Gr. III					
Qnty. vide T.	M. B.	P. 26			
2318.00 m^2 @	Rs. 29	8.83	m^2	Rs.	4,84,068=00
(9/9) Providing & laying Semi					
dense bituminous Con-					
crete.					
Qnty. vide T.M.	B P. 26				
699.04 m^3 @	Rs. 10848.45/m^3			Rs.	75,83,500=00
(10/10) Construction of RCC reinforced P.C.C. Pavement					
Qnty. vide T.M.	B. P. 27				
299.25 m^3 @	Rs 6978.33/m^3			Rs.	20,88,265=00
(11/18) Providing & laying of hot					
applied thermo plastic					
Compound					
Qnty. vide T.M.	B. P. 31				
1540.00 m^2 @	Rs. 721.95/m^2			Rs.	11,11,803=00

Continuation

C.O. Total Rs. 1,48,04,803=00

Scanned with

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	B.F				Rs 1,48,04,803 =0
Add 1%	L. Cess		(+)		Rs 1,48,048 =0
Add 12% T & ST			(+)		Rs 17,76,580 =0
					Rs 1,67,29,458 =0
Less 6.60% below			(-)		Rs 11,04,144 =0
					Rs 1,56,25,314 =0
Less Previous Payment					
Vide T.M.B. P.29			(-)		Rs 1,02,30,000 =0
					Rs 53,95,314 =0
Engg Asstt 2015 J.E.					

Material Stolen out

(1) E/W - 1612.80 m^3 × 23.78 : Rs 38,352=0

Engg Asstt 2015 J.E.

2015 A.E.

Scanned with C