F.D.R HAYAGHAT (2020)

Schedule XLV-Form No. 134

RASALPUR ~~TO~~ SAJHUTI [redacted]

Darbhanga-1 DIVISION

Hayaghat SUB-DIVISION

3807

Measurement Book

Name of Work–
Situation of Work–
Agency by which work is executed–
Date of Measurement–
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement No.	L.	B.	D.	Contents of area
CH/H – F.D.R 7020					
Name of Work => Temporary Restoration of Road From Rasalpur ~~to~~ Sathauli ~~Road~~ Under Hayaghat Block.					
Agency => Departmental					
Work Period => 06-12-2020 to 14-12-2020					
Date Entry => 10-04-2021					

MEASUREMENT

1) Providing and Laying of bricks bats filling in cutting and ditch portion with carriage by tractor loading with front end loader with light ramming all complete Job.

1	9.00 x 3.75 x 0.15	=>		5.063 m^3
1	7.00 x 0.60 x 0.45	=>		1.890 m^3
1	32.00 x (1.0+3.0)/2 x 1.50	=>		96.000 m^3
1	52.00 x (1.0+3.0)/2 x 1.00	=>		104.000 m^3
1	13.50 x (1.0+2.0)/2 x 1.00	=>		20.250 m^3

Sch. XLV-Form No. 134

Particulars	Details of actual measurement No.	L.	B.	D.	Contents of area
1	5.00	x 1.10	x 1.00	=>	5.500 m^3
1	5.00	x 2.00	x 0.60	=>	6.000 m^3
1	5.00	x 2.00	x 0.45	=>	4.500 m^3
1	1.00	x 1.00	x 0.45	=>	0.450 m^3
1	13.00	x 3.75	x 0.60	=>	29.250 m^3
1	10.00	x 1.00	x 0.30	=>	3.000 m^3
1	8.00	x (6.0+3.0)/2	x 0.80	=>	28.800 m^3
			Total	=>	304.703 m^3

Today
10/11/2021
J.E

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement No.	L.	B.	D.	Contents of area
ABSTRACT OF COST					
Name of Road => Temporary Restoration of Road from Rasalpur ~~to~~ Sajhauli ~~Patti~~ under Hayaghat Block.					
Quantity Vide TMB Page 02				=>	304.703 M^3
@ Rate	RS 1867.76/M^3				5,69,111.14=00
Add GST	12%	=>	RS		68,293.34=00
Add Labour CESS	1%	=>	RS		5,691.11=00
Add SEIGNIORANGE FEE		=>	RS		32,389.88=00
	Total Cost Rs				6,75,485.47 =00
Say Rs => 6,75,485=00					

~~Prepared~~
10/4/2024
J.E.

Ok 10/4/24
Cal JE
Plan

Continuation