HEAD - MANAGER (SC)

Name of Work :- शिक्षकी कॉलोनी/विद्यालय भवन शुरुवाती अमृत के तहत एक पक्का शिक्षालय एवं पंचम अतिरिक्त कक्ष निर्माण कार्य।

Measurement Book

Schedule XLV-Form No. 134

Daimapur

_____ DIVISION

Name of A.E. :- Sri Ramesh Kumar Singh Chhabra SUB-DIVISION

Name of Agency - ठेकेदार कुमार

MB No - 1406

Scanned with CamScanner

Certified that this M.B Contains
100 (One hundred) Nos of Machine
Pages & issued to Sri. Ramesh
Kumar Singh A.E, R.W.D, works
Sub Division. Bihta

Executive Engineer
Rural Works Department
Works Division, Danapur
24/05/20

Sch, XLV-Form No. 134

Danapur DIVISION

SUB-DIVISION

Measurement Book

No. 1406

Name of Officer Sri Ramesh Kumar Singh

Date of first entry

Date of last entry

Scanned with CamScanner

Name of Work -
Situation of work -
Agency by which work is executed -
Date of measurement -
No. and date of agreement -
(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-					
Sirmaur kanya vidyalaya Segabra Sujit Thakur ke ghar Tq K.					
Agency:- Arun Kumar					
Agreement No:- 11/SBD/2020-21				24/9/2020	
Work start Date:-				24/9/2020	

1st and A/c Bill

Record measurement

Dt of measurement - 24/10/20

(1) Construction of Benchmark and Refrence pillars as per -do- -do- Est

38×30	→	1140 m
1×11	→	11 m
		1151 m
= 1151 K.m		

(2) clearing and grubbing area laid including uprooting

Continuation

Scanned with CamScanner

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost					
(1) construction of Benchmark and reference pillars as per specification and drawing - do - do - Job Qnty vide item M.B Page (11)					
1.151 Km @ Rs 10840.80/km					
→ 12478 = 00					
(2) clearing and Grubbing road land including uprooting wild vegetation, grass, bushes - do - do - Job Qnty vide item - do - do - Job Qnty vide item M.B Page. (11)					
0.6454 Hac @ Rs 52998.2/Hac					
→ Rs 34205 = 00					
(3) Excavation in soil including in soil with hydraulic excavator of 0.9 cum bucket capacity - do - do - Job Qnty vide item M.B Page (11)					
50.1 M^3 @ Rs 75.57/M^3					
→ Rs 3786 = 00					
Continuation Rs 50469 = 00					

Scanned with CamScanner

Sch. XLV-Form No. 134

Particulars	Details of actual measurement No.	L.	B.	D.	Contents of area
(4) Construction of embankment with approved material obtained from borrow pit - do - do - Job for 1000 M lead Qnty vide item M.B Page (12) 398.595 M^3 @ Rs 222.60/M^3 → Rs 88727=00					
(5) Construction of embankment with approved material obtained from borrow pits with lift - do - do - Job Qnty vide item M.B Page (12) for 100 m lead. 678.25 M^3 @ Rs 185.15/M^3 → Rs 125578=00					
(6) Construction of Subgrade and earthen Shoulder with approved material - do - do - Job Qnty vide item M.B Page (12) 141.014 M^3 @ Rs 220.60/M^3 → Rs 31105=00					
(7) G.S.B Gr-I Construction of granular Subbase by providing well graded material					

Rs 295879=00

Continuation

Scanned with CamScanner

Sch. XLV-Form No. 134

Particulars	Details of actual measurement No.	L.	B.	D.	Contents of area
Spreading in Uniform layers with motor grader on Prepared Surface. do -do- Job Qnty vide item M.B Page (13) 336.972 M^3 @ Rs 2968.43/M^3 → Rs 1000129=00					
NOBM Wor-3:-					
(8) Providing, laying spreading and compacting stone aggregate of Sp. Size to Wader Bond Macadam Specification including spreading in uniform - do - do - Job					
Qnty vide item M.B Page (13) 172.359 M^3 @ Rs 3886.44/M^3 → Rs 669863=00					
(9) E/W in excavation of foundation of structures as per drawing and Technical specification clause 1104 - do - Job Wor Qnty vide item M.B Page (13) 115.56 M^3 @ Rs 305.42/M^3 → Rs 35294=00					
(10) Providing Concrete for					

Rs 1101065=00
Continuation
Rs 2001165=00

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) Cement Concrete Pavement M-30:-					
Construction of Unreinforced dowel Jointed at expansion and construction Joint only Plain cement Concrete Pavement thickness as per design					
— do . do Job					
Qnty vide item M/B Page (19)					
168.64 M^3 @ Rs 6260.35/M^3					
→ Rs 10557.45=00					
(14) MMGSY Sign board - Providing and fixing of					
MMGSY information/delay Sign board with logo as per MORD - do					
— do Job					
Qnty vide item M/B Page. (15)					
2 Nos @ Rs 9401.97/Nos					
→ Rs 18804=00					
	Rs	3895300=00			
Add Seigniorage →		33909=00			
Add 1% Labourcess →		38953=00			
Add 12% GST →		467436=00			
	Rs	4435598=00			
Less as per agt (-0.01%) →		-443=00			
	Rs	4435155=00			
Less Recovery 8% →		-3217656=00			
	Rs	1217499=00			

Compared
05/3/22
AE

05/3/22
J.E Sirsi

टार्पाटल
ग्रामीण कार्य विभाग
कार्य एनटल, बागलकोट

Scanned with CamScanner