**Sch. XLV-Form No. 134**

| Particulars | Details of actual measurement | | | | Contents of area |
|---|---|---|---|---|---|
| | No. | L. | B. | D. | |
| Ch: FDR | | | | | |
| Nature of work: | Renovation of drain | | | | |
| | from Pwd Road to Satghalla | | | | |
| | onalah tola. | | | | |
| Agency: | Departmental | | | | |
| Date of commencement: | | | | | |
| Authority: | As per Departmental order | | | | |
| Item 1 | Prov. & lay of Fodder Bals | | | | |
| | Tse. | | | | |
| | 1 x | 27.00 x | $\frac{(3.00+4.50)}{2}$ | | |
| | | x | $\frac{(3.50+2.40)}{2}$ | | = 298.69 Ns |
| | 1 x | 10.00 x | 4.05 x | 2.10 | = 85.05 |
| | | | Total = | | 383.74 " |
| Item 2 | Prov. & lay of bamboo piling | | | | |
| (a) bamboo piles | | | | | |
| | | 2 x | 15 x | 4.50 | = 135.00 Rmt |
| (b) Hardwood runners | | | | | |
| | 2 x | 9 x | 27.00 | | = 486.00 Rmt |
| Item 3 | Prov. & lay of Eco bag filled with local sand | | | | |
| | | | Qty = | | 4166 Ns. |
| | | | | | 20/10/24 JE |
| | | | | | |
| | | | | | |

ABSTRACT



Sch. XLV-Form No. 134

| Particulars | Details of actual measurement No. | L. | B. | D. | Contents of area |
|---|---|---|---|---|---|
| Name of work: | Restoration of traffic from Pwd Road to Sarghasha mallah tola. | | | | |
| Agency: | Departmental | | | | |
| Head: | FDR | | | | |
| Item 1/ | Providing & laying Brick Ballast vide item no. (1) page (11) | | | | |
| Qty = 383.55 cum | @ 2064.56/m³ | | | | 792254 |
| Item 2/ | Providing & laying & boulder vide item no. (2) page (11) | | | | |
| (i) Boulder [illegible] | | | | | |
| Qty = | 135.00 cum | @ 53.53/cum | | | 7227 = |
| (ii) Boulder [illegible] | | | | | |
| Qty = | 486.00 cum | @ 16.46/cum | | | 8000 = |
| Item 3/ | Providing & laying [illegible] with local sand vide item no. (3) page (11) | | | | |
| Qty = | 4166.98 | @ 39.37/each | | | 164016 |
| | | | Total = | | 971497 = |
| | | | 13/01/22 | | 13/01/22 JE |