NABARD

Rural Infrastructure Development Agency – Bihar

BIHAR P.W.D.

R.W.D. (W.) SASARAM DIVISION

R.W.D. (W.) KARGHAR DIVISION

MEASUREMENT BOOK.

3036

Particulars	Details of actual measurement No.	L	B	D	Contents of area
1st year Maintenance Bill					
Name of work- Balbhadrapur Gaon ke pas Dharmsutti Nadi par pul Nirman Nipam dwara Barahe Gaurwe pul Ke dono traf Main approach path Ka Nirman.					
Agency :- M/s Divyanshu Enterprises					
Agg. No- SSBA/18-19					
Date of Start = 08-02-19					
Date of Completion- 07-02-20					
Measurement - 06/05/19					
1/15.1	Restoration of Raincut/				
	Beams with Slab				
5 x 4	.50	x 1.	80	x 0.300	= 12.15 m³
4 x 3	.50	x 1.	35	x 0.250	= 4.72 m³
6 x 3	.00	x 1.	70	x 0.300	= 11.62 m³
4 x 7	.50	x 1.	40	x 0.300	= 12.60 m³
5 x 7	.60	x 1.	50	x 0.300	= 17.100 m³
3 x 5	.50	x 1.	25	x 0.300	= 6.18 m³
8 x 4	.50	x 1.	35	x 0.300	= 14.58 m³
7 x	3.40	x 1.	20	x 0.300	= 8.56 m³
10 x	6.50	x 1.	15	x 0.300	= 22.428 m³
					109.93 m³
2/15.3	Making up of Beams/Shoulder Stripping excess.....				
9 x 3	.80	x 1.	10	=	37.62 m²
12 x	4.80	x 0.	900	=	51.84 m²

Continuation

CamScanner

V.T.H.B.P.No - (37)

Rly = 63 m²

@ 15.53/m² ——→ Rs = 978.00

= 91526.00

Less 10% below = (-) 9153.00

= 82373.00

Rly 06/05/24
JE

15/07/24
DB

CAP
19/07/24